

## Weekly Progress Report

**Period:** 4/06/09 – 4/12/09

### Health and Safety

- Lost time injuries to date: 0
- OSHA recordable to date: 0
- First aid/injuries to date: 0

### Weather Delays

- Adverse weather delays in April 2009: 0 days
- Adverse weather delays to date: 3 days

### Other Delays

- None

### Community Air Monitoring

- No excavation activities were conducted this week therefore, air monitoring was not conducted.

### Project Work Performed and/or Completed:

- Installed wire from 400 amp service to treatment building
- Installed power wiring from treatment building to recovery well disconnects
- Continued pulling and terminating wiring in treatment building
- Installed pipe hangers and supports in treatment building
- Begin installing PVC water piping and instruments in treatment building
- Completed off-site inspection and shop testing of ECUs

### Work Scheduled for Next Period (Week ending 4/19):

- Continue pulling and terminating wiring in treatment building
- Continue installation of PVC water piping and instruments in treatment building
- Backfill and grade conduit trench
- Install subgrade building drain pipes
- Prepare and grade area surrounding treatment building and ECU pad
- Install gravel access drive near treatment building and ECU pad

### Action Items / Other:

- Upon inspection of bag filter skid, it was determined that some of the pipe connections were damaged during transit. Therefore, the bag filter skid was returned to the manufacturer for re-plumbing and pressure testing. Bag filter skid will be returned to the site during Week of 4/20.



*Pipe Hangers and Supports Installed at Treatment Building*



*Partial Installation of Influent Lines at Treatment Building*