

CONTRACT TASK ORDER NO. 0096
DEVELOP AN IMPLEMENTATION PLAN FOR CONSTRUCTION OF A PUMP
AND TREAT SYSTEM AT THE GM-38 OFFSITE AREA
NWIRP, BETHPAGE, NY

NTR: Lora Fly
Project Manager: Stavros Patselas

WORK ACCOMPLISHED DURING THE PERIOD OF AUGUST 23 THRU SEPT 26, 2008:

- Building subcontractor maintained the E&S controls for access road and building earthwork. Installed forms, set steel, and poured concrete for building sump bottom and walls and base of building piers. Set anchor bolts to cast in place for air stripper sump pedestal. Continued backfilling and compacting around the air stripper sump and building sump. Installed forms and set steel in preparation for concrete pour of columns of building piers and grade beam.
- Electrical subcontractor issued technical submittals, worked with LIPA to provide electric to two on-site trailers, set sleeves in concrete forms for future conduit installation and began installation of building grounding ring.
- Mechanical subcontractor issued technical submittals including mechanical shop drawings, ordered HDPE pipe, and mobilized equipment for process trench excavation.
- Coordinate with vendors on the delivery of treatment equipment. Received three (3) vapor phase treatment vessels on September 17, 2008 and all the vapor treatment media on September 29, 2008.
- Complete and submit application with updated single line diagram and electrical load requirements to LIPA for permanent electric to building.

WORK PLANNED DURING THE PERIOD OF SEPTEMBER 27 THRU OCTOBER 24, 2008:

- Building subcontractor constructs building piers, grade beam, and floor.
- Electrical subcontractor completes installation of building grounding ring, electrical conduits in building subgrade for various motors and panel, begin installation of required conduits in process system trench and install necessary sleeves in building floor prior to pour

- Mechanical subcontractor continues technical submittal process, begins trench excavation and installation of process piping, and installs necessary sleeves in building floor prior to pour.

TASKS REMAINING:

- Continue to complete and issue RFPs for bid to eventually issue subcontracts and purchase orders.
- Complete Phase 2 Full Construction of the Groundwater Remedial system.
- Start-up, testing, and shakedown of the treatment plant.
- Perform six months operation and maintenance of the treatment system.

| Early Start | Early Finish | % Comp | 2003 | | | | | | | | | | | | 2004 | | | | | | | | | | | | 2005 | | | | | | | | | | | | 2006 | | | | | | | | | | | | 2007 | | | | | | | | | | | | 2008 | | | | | | | | | | | | 2009 | | | | | | | | | | | | 2010 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---------------------------------|--------------|--------|---|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Phase 1 Groundwater Remediation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 12SEP03A | 12SEP03A | 100 | NAVY APPROVAL TO BEGIN PREP OF COST ESTIMATE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 23SEP03A | 23SEP03A | 100 | COST ESTIMATE PROVIDED TO NAVY FOR REVIEW | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 25SEP03A | 25SEP03A | 100 | NOTIFIED FROM NAVY FUNDS NOT AVAILABLE FY2003 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 19FEB04A | 19FEB04A | 100 | DATE OF MODIFICATION AWARD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 23FEB04A | 19MAR04A | 100 | <input type="checkbox"/> COMPLETE DOCUMENT REVIEW (TASK 1) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 22MAR04A | 21MAY04A | 100 | <input type="checkbox"/> SBMT DRAFT WORKPLAN(LETTER REPORT)/ SHSP TO NAVY | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 03MAY04A | 28JAN05A | 100 | <input type="checkbox"/> BASIS DSGN TSK2/PREP OF DRFT RMDL DSGN PLN TK3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 24MAY04A | 03SEP04A | 100 | <input type="checkbox"/> REG REVIEW OF DRAFT WORKPLAN (LTR RPT)/SHSP | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 07SEP04A | 28SEP04A | 100 | <input type="checkbox"/> REV'S DRAFT WRKPLN LTR RPT/HASP BAS'D REG COM'TS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 18OCT04A | 24NOV04A | 100 | <input type="checkbox"/> SBMT FNL WKPLN(LTR RPT) TO NAVY/ REGULATORS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 17NOV04A | 19NOV04A | 100 | <input type="checkbox"/> OPT. TSK2 MOB/ SETUP DECON PAD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 22NOV04A | 28DEC04A | 100 | <input type="checkbox"/> OPT. TSK2 DRILL, CONST & DEVELOP 3 MW'S AT RW-2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 22NOV04A | 13MAY05A | 100 | <input type="checkbox"/> OPT. TSK2 SOLID HANDLING AND SAMPLING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 20DEC04A | 31DEC04A | 100 | <input type="checkbox"/> OPTIONAL TASK 1 GEOTECHNICAL | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 03JAN05A | 07JAN05A | 100 | <input type="checkbox"/> OPT. TSK2 DRILL, CONST 1 MW ON S. HERMAN ST | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 10JAN05A | 28JAN05A | 100 | <input type="checkbox"/> OPT. TSK2 DRILL & CONST & RW-2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 31JAN05A | 08FEB05A | 100 | <input type="checkbox"/> SUBMIT DRAFT REMEDIAL DESIGN PLAN TO NAVY | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 07FEB05A | 24FEB05A | 100 | <input type="checkbox"/> OPT. TSK2 DRILL & CONST IW-1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Start Date 30SEP03
 Finish Date 31DEC09
 Data Date 26SEP08
 Run Date 01OCT08 12:52

Early Bar
 Target Bar
 Progress Bar
 Critical Activity

C96P

Sheet 1 of 5

CONTRACT TASK ORDER NO. 96
BETHPAGE, NEW YORK
GM-38 PUMP AND TREAT SYSTEM

| Early Start | Early Finish | % Comp | 2003 | | | | | | | | | | | | 2004 | | | | | | | | | | | | 2005 | | | | | | | | | | | | 2006 | | | | | | | | | | | | 2007 | | | | | | | | | | | | 2008 | | | | | | | | | | | | 2009 | | | | | | | | | | | | 2010 | | | | | | | | | | | |
|---------------------------------|--------------|--------|--|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Phase 2 Groundwater Remediation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 27APR05A | 27APR05A | 100 | MOD AWARD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 16MAY05A | 26AUG05A | 100 | ■ PROJ PLNS SHSP/QCP/ TRAFFIC /WMP/E&S | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 29AUG05A | 14OCT05A | 100 | ■ NAVY REVIEW | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 17OCT05A | 28OCT05A | 100 | □ RESPOND TO NAVY COMMENTS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 31OCT05A | 11NOV05A | 100 | □ SUBMIT PROJECT PLANS TO REGULTOR | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 14NOV05A | 18JAN06A | 100 | ■ NYSDEC, RAB/TAC/ &PUBLIC REVIEW PERIOD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 19JAN06A | 23MAR06A | 100 | ■ RESPOND TO COMMENTS AND FINALIZE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 24MAR06A | 08MAY06A | 100 | ■ FINALIZE AND SUBMIT DESIGN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Groundwater Remediation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 17OCT06A | 17OCT06A | 100 | TOWN BOARD MEETING (INITIAL ACCESS APPROVAL) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 18DEC07A | 18DEC07A | 100 | TOWN BOARD APPROVES REAL ESTATE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 30JAN08A | 30JAN08A | 100 | NAVY'S AUTHORIZATION TO PROCEED | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 16APR08A | 16APR08A | 100 | RAB Meeting | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 29MAY08A | 29MAY08A | 100 | PRE-CONSTRCTION MEETING | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 02JUN08A | 06JUN08A | 100 | □ AIR STRIPPER RECON | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 23JUN08A | 03JUL08A | 100 | ■ TOWN SITEWORK (ACCESS RD AND E&S CONTROLS) □ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 07JUL08A | 11JUL08A | 100 | □ BLDG EXCAVATION | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 14JUL08A | 29AUG08A | 100 | ■ (MUA) CONST CONCRETE BLD FOUND'N/AIR STRPER WALL □ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Start Date 30SEP03
 Finish Date 31DEC09
 Data Date 26SEP08
 Run Date 01OCT08 12:52

■ Early Bar
 ■ Target Bar
 ■ Progress Bar
 ■ Critical Activity





C96P

Sheet 3 of 5


CONTRACT TASK ORDER NO. 96
BETHPAGE, NEW YORK
GM-38 PUMP AND TREAT SYSTEM

| Early Start | Early Finish | % Comp | 2003 | | | | | | | | | | | | 2004 | | | | | | | | | | | | 2005 | | | | | | | | | | | | 2006 | | | | | | | | | | | | 2007 | | | | | | | | | | | | 2008 | | | | | | | | | | | | 2009 | | | | | | | | | | | | 2010 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|-------------|--------------|--------|------|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|------|--|--|--|--|--|--|--|--|--|--|--|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 31JUL08A | 31JUL08A | 100 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | WHM CONTRACT AWARD | | | | | | | | | | | | | | | | | | | | | | | |
| 11AUG08A | 17OCT08 | 67 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | (WHM) MOBILIZATION & SUBMITTALS | | | | | | | | | | | |
| 22AUG08A | 27AUG08A | 100 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | (WHM) TEMPORARY FENCE | | | | | | | | | | | |
| 01SEP08A | 17OCT08 | 53 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | (MUA) BACKFILL & COMPACT TO BLDING SUBGRADE | | | | | | | | | | | | | | | | | | | | | | | |
| 25AUG08A | 29AUG08A | 100 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | (WHM) CLEARING & DEGRUBING | | | | | | | | | | | | | | | | | | | | | | | |
| 04SEP08A | 09SEP08A | 100 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | (MUA) EXCAVATE BLDING SUMP & PIERS | | | | | | | | | | | | | | | | | | | | | | | |
| 03SEP08A | 19SEP08A | 100 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | (MUA) CONSTRUCT PIERS (FORMS & STEEL) | | | | | | | | | | | | | | | | | | | | | | | |
| 12SEP08A | 12SEP08A | 100 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | (MUA) COMPLETE BUILDING FLOOR SUMP | | | | | | | | | | | | | | | | | | | | | | | |
| 08SEP08A | 28NOV08 | 22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | (WHM) EXCAV/INSTALLATION OF HDPE PIPING/TESTING | | | | | | | | | | | | | | | | | | | | | | | |
| 08SEP08A | 12SEP08A | 100 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | (MUA) COMPLETE BLDING SUMP WALLS | | | | | | | | | | | | | | | | | | | | | | | |
| 17NOV08 | 02JAN09 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | INSTALL EXTERIOR WATER & SEWER | | | | | | | | | | | |
| 30SEP08* | 03OCT08 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | (MUA) COMPLETE BUILDING GRADE BEAM | | | | | | | | | | | |
| 06OCT08 | 17OCT08 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | LIRR WORK AREA | | | | | | | | | | | |
| 13OCT08 | 24OCT08 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | (MUA) MAIN FLOORS COMPLETE | | | | | | | | | | | |
| 27OCT08 | 31OCT08 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | (MUA) CONTROL ROOM FLOOR & EQUIP PADS COMPLETE | | | | | | | | | | | |
| 03NOV08 | 07NOV08 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | (MUA) FLOOR SEALANT COMPLETE | | | | | | | | | | | |
| 03NOV08 | 07NOV08 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | INSTALL AIR STRIPPER,CARBON EQUIP | | | | | | | | | | | |
| 03NOV08 | 14NOV08 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | (WHM) REC/SETTING/ASSEMBLING BLDING EQUIP | | | | | | | | | | | |

Start Date 30SEP03
 Finish Date 31DEC09
 Data Date 26SEP08
 Run Date 01OCT08 12:52

 Early Bar
 Target Bar
 Progress Bar
 Critical Activity

C96P Sheet 4 of 5
CONTRACT TASK ORDER NO. 96
BETHPAGE, NEW YORK
GM-38 PUMP AND TREAT SYSTEM



Start Date 30SEP03
 Finish Date 31DEC09
 Data Date 26SEP08
 Run Date 01OCT08 12:52



C96P

Sheet 5 of 5

CONTRACT TASK ORDER NO. 96
 BETHPAGE, NEW YORK
 GM-38 PUMP AND TREAT SYSTEM



09.18.2008



09.23.2008



10.01.2008