



City of New York  
Department of Environmental Protection  
Bureau of Engineering Design & Construction

**WEEKLY CONSTRUCTION PROGRESS REPORT**

Week of March 12, 2023 – March 18, 2023

for

Administrative Settlement Agreement and Order  
for Remedial Design, Removal Action and Cost Recovery  
(Index No. CERCLA-02-2016-2003),

Administrative Order for Remedial Design  
(Index No. CERCLA-02-2014-2019),

Administrative Order for Removal Action  
(Index No. CERCLA-02-2019-2010),

and

Administrative Order for Remedial Action, Removal Action and Design,  
(Index No. CERCLA 02-2021-2019)

Dated: March 24, 2023

---

## Table of Contents

<b>Table of Contents.....</b>	<b>ii</b>
<b>1.0 NYC Gowanus Superfund Construction Update.....</b>	<b>1</b>
1.1 Red Hook CSO CP-1 Construction.....	1
1.2 Red Hook CSO CP1-A Construction.....	2
1.3 Owl’s Head Bulkhead.....	3
1.4 Red Hook CSO CP-2 Construction.....	5

### List of Tables

Table 1 - CP1 Contract Data.....	1
Table 2 - CP1-A Contract Data.....	2
Table 3 - Owl’s Head Bulkhead Contract Data.....	3
Table 4 – CP2 Contract Data.....	5

## 1.0 NYC Gowanus Superfund Program Status Update

### 1.1 Red Hook CSO Facility CP1 Construction

TABLE 1 – CP1 CONTRACT DATA

Contract Number	Registration	CT 20228802163	Registered Amount	Contract	\$9,183,000.00
Order To Commence Work (OTCW)		10/8/2021	Registered Change Orders		\$0.00
Substantial Completion		12/27/2023	Pending Change Orders		\$0.00
Extension of Time		0 CCDs	Revised Contract Amount		\$9,183,000.00
Revised Substantial Completion		N/A	Amount Paid to Date		\$6,751,591.33

#### Construction Progress for the Week Ending 3/11/2023:

- No work

#### Look Ahead for the Following Week:

- No work scheduled

## 1.2 Red Hook CSO CP1-A Construction

**TABLE 2 – CP1-A CONTRACT DATA**

Contract Number	Registration	CT 20228803875	Registered Amount	Contract	\$5,438,100.00
Order To Work (OTCW)	To Commence	12/30/2021	Registered Change Orders		(\$800,000.00)
Substantial Completion		12/16/2022	Pending Change Orders		\$0.00
Extension of Time		0 CCDs	Revised Contract Amount		\$4,638,100.00
Revised Completion	Substantial	N/A	Amount Paid to Date		\$3,783,062.12

### Construction Progress for the Week Ending 3/11/2023:

- No work

### Look Ahead for the Following Week:

- No work scheduled

### 1.3 Owl’s Head Bulkhead

**TABLE 3 – OWL’S HEAD BULKHEAD CONTRACT DATA**

<b>Contract Registration Number</b>	20228804513	<b>Registered Contract Amount</b>	\$25,529,000.00
<b>Order To Commence Work (OTCW)</b>	December 29, 2021	<b>Registered Change Orders</b>	\$336,293.98
<b>Substantial Completion</b>	March 25, 2023	<b>Pending Change Orders</b>	\$574,352.11
<b>Extension of Time</b>	0 CCDs	<b>Revised Contract Amount</b>	\$25,865,293.98
<b>Revised Substantial Completion</b>	N/A	<b>Amount Paid to Date</b>	\$20,444,924.28

**Construction Progress for the Week Ending 3/11/2023:**

- Continued installation of the waler beams
- Continued disposal of drilling spoils
- Completed installation and grouting of reinforcement bars
- Continued trimming casing pipes and reinforcement bars to the required elevation
- Continued cleaning of pipe piles on eastern end of the site
- Continued preparatory work in coffer dam area for installation of new outfall pipes
- Commenced rebar installation and formwork for deadmen

**Look Ahead for the Following Week:**

- Continue installation of waler beams
- Continue constructing formwork and rebar for deadman
- Continue cleaning of pipe piles on eastern end of the site
- Continue working in coffer dam area for installation of new outfall pipes
- Commence bulkhead cap installation on the west end of site
- Continue miscellaneous housekeeping activities



**Figure 1: Installation of rebar for deadman at DSNY Salt Lot**



**Figure 2: Cleaning inside of pipe piles at DSNY Salt Lot**

## **CERTIFICATION**

I certify that the information contained in and accompanying this document is true, accurate, and complete.

Kevin Clarke, P.E.  
Project Coordinator