


- NOTES:**
1. THE CONCRETE BATCH PLANT IS CONSIDERED A TEMPORARY FACILITY AND WILL BE OPERATIONAL DURING TWO OR THREE CONSTRUCTION SEASONS.
 2. EARTH DIKE AND SEDIMENT TRAP SHALL BE CONSTRUCTED AND OPERATED IN ACCORDANCE WITH NEW YORK STATE STANDARDS AND SPECIFICATIONS FOR EROSION AND SEDIMENT CONTROL (NYSSDESC).
 3. THE EARTH DIKE AND SEDIMENT TRAP SHALL BE CONSTRUCTED PRIOR TO ANY WORK (CLEARING, GRUBBING, ETC.) FOR THE CONSTRUCTION OF THE TEMPORARY CONCRETE BATCH PLANT AREA.
 4. WASH WATER FROM TRUCKS, MIXERS, ETC. SHALL BE COLLECTED AND TREATED AT THE WASTEWATER TREATMENT PLANT, AND SHALL NOT BE ALLOWED TO DISCHARGE TO THE STORMWATER MANAGEMENT SYSTEM.
 5. BATCH PLANT AREA, SEDIMENT TRAP, AND OUTLET SIZES ARE PRELIMINARY AND WILL BE REVISED IN ACCORDANCE WITH FINAL DESIGN.
 6. THE FINISHED GRADES OF THE TEMPORARY CONCRETE BATCH PLANT AREA (AND OTHER COMPONENTS OF THE PROJECT SUCH AS ACCESS ROADS) HAVE NOT BEEN DEVELOPED BUT WILL GENERALLY FOLLOW EXISTING GRADE. THUS, THE RUN-OFF FROM THE TEMPORARY CONCRETE BATCH PLANT AREA PAVEMENT WILL FLOW TO THE SOUTH TOWARDS THE SEDIMENT TRAP.
 7. THE EROSION AND SEDIMENT CONTROL MEASURES SHOWN HERE ADDRESS ONLY THE CONSTRUCTION AND OPERATION OF THE TEMPORARY CONCRETE BATCH PLANT AREA. EROSION AND SEDIMENT MEASURES ADDRESSING THE CONSTRUCTION OF OTHER COMPONENTS OF THE PROJECT (ROADS, WTG'S, ETC.) WILL BE DEVELOPED SEPARATELY AND ARE NOT SHOWN.

LEGEND

- WTG 44 WIND TURBINE GENERATOR
- APPROXIMATE WETLAND LOCATION
- 100' NYSDEC WETLAND BUFFER
- ELEVATION CONTOUR



ACP-NY E:\PROJ\ECT\507NY021\GIS\mxd\090128_concretebatchplant.mxd Date: 1/28/2008 2:19:58 PM Name: 5mcmd

	<p>TEMPORARY CONCRETE BATCH PLANT</p>	
	<p>HOUNSFIELD WIND FARM</p>	<p>FIGURE 1.2-14</p>