



**Title:** IMG-0230

**Location:** southwest side of Onondaga lakeshore

**Date:** 12/22/2009

**Description:** Skid Steer trenching for silt fence installation



**Title:** IMG-0227

**Location:** southwest side of Onondaga lakeshore

**Date:** 12/22/2009

**Description:** Trench for north silt fence on western end



**Title:** IMG-0233

**Location:** southwest side of Onondaga lakeshore

**Date:** 12/23/2009

**Description:** Op-Tech installing north silt fence



**Title:** IMG-0255

**Location:** southwest side of Onondaga lakeshore

**Date:** 12/28/2009

**Description:** Clearing of work area



**Title:** IMG-0256

**Location:** southwest side of Onondaga lakeshore

**Date:** 12/29/2009

**Description:** Clearing of stockpile area



**Title:** IMG-0262

**Location:** southwest side of Onondaga lakeshore

**Date:** 12/29/2009

**Description:** Installed silt fence around harbor brook



**Title:** IMG-0288

**Location:** southwest side of Onondaga lakeshore

**Date:** 12/31/2009

**Description:** Area clearing in west stockpile area



**Title:** IMG-0302

**Location:** southwest side of Onondaga lakeshore

**Date:** 01/04/2010

**Description:** Excavator with grapple attachment clearing trees in west wall work area.



**Title:** IMG-0337

**Location:** southwest side of Onondaga lakeshore

**Date:** 01/05/2010

**Description:** Exposed Solvay waste material in clearing area



**Title:** IMG-0360

**Location:** southwest side of Onondaga lakeshore

**Date:** 01/06/2010

**Description:** Dozer grading east stockpile area



**Title:** IMG-0361

**Location:** southwest side of Onondaga lakeshore

**Date:** 01/06/2010

**Description:** Area cleared for addition of haul road at east end of site.



**Title:** IMG-03604

**Location:** southwest side of Onondaga lakeshore

**Date:** 01/06/2010

**Description:** Clearing trees in east wall work platform area.



**Title:** IMG-0374

**Location:** southwest side of Onondaga lakeshore

**Date:** 01/07/2010

**Description:** Chipping in central wall work platform area.



**Title:** IMG-0420

**Location:** southwest side of Onondaga lakeshore

**Date:** 01/08/2010

**Description:** Extension of drain pipe to widen road at the corner of project trailer area.



**Title:** IMG-0445

**Location:** southwest side of Onondaga lakeshore

**Date:** 01/11/2010

**Description:** Loading the wood grinder.



**Title:** IMG-0445

**Location:** southwest side of Onondaga lakeshore

**Date:** 01/11/2010

**Description:** Collecting wood debris to be piled for the grinder.



**Title:** IMG-0009

**Location:** southwest side of Onondaga lakeshore

**Date:** 01/13/2010

**Description:** Decontamination pad installation.



**Title:** IMG-0017

**Location:** southwest side of Onondaga lakeshore

**Date:** 01/13/2010

**Description:** Placing geotextile fabric and gravel to create the haul road.



**Title:** IMG-0042

**Location:** southwest side of Onondaga lakeshore

**Date:** 01/18/2010

**Description:** Lifting swamp mats in haul road



**Title:** IMG-0045

**Location:** southwest side of Onondaga lakeshore

**Date:** 01/19/2010

**Description:** Installation of geotextile and gravel for the haul road.



**Location:** southwest side of Onondaga lakeshore

**Date:** 01/21/2010

**Description:** Stockpile management.



**Title:** IMG-0070

**Location:** southwest side of Onondaga lakeshore

**Date:** 01/21/2010

**Description:** Excavation area looking to the north.



**Title:** IMG-0072

**Location:** southwest side of Onondaga lakeshore

**Date:** 01/22/2010

**Description:** Excavation of material for installation of the work platform.



**Title:** IMG-0104

**Location:** southwest side of Onondaga lakeshore

**Date:** 01/26/2010

**Description:** Loading excavated material along the access road.



**Title:** IMG-0131

**Location:** southwest side of Onondaga lakeshore

**Date:** 02/1/2010

**Description:** Backhoe pushing road base material over geotextile fabric



**Title:** IMG-0138

**Location:** southwest side of Onondaga lakeshore

**Date:** 02/3/2010

**Description:** Stockpiled material



**Title:** IMG-0220

**Location:** southwest side of Onondaga lakeshore

**Date:** 02/4/2010

**Description:** Landscape features formed with stockpiled material.



**Title:** IMG-0225

**Location:** southwest side of Onondaga lakeshore

**Date:** 02/5/2010

**Description:** Excavation of the 3:1 slope along the work platform looking north.



**Title:** IMG-0227

**Location:** southwest side of Onondaga lakeshore

**Date:** 02/5/2010

**Description:** Forming of stockpiles



**Title:** IMG-0239

**Location:** southwest side of Onondaga lakeshore

**Date:** 02/9/2010

**Description:** Soil stockpile area drumlin formations seen to the west



**Title:** IMG-0250

**Location:** southwest side of Onondaga lakeshore

**Date:** 02/10/2010

**Description:** Decontamination of excavator bucket on decon pad



**Title:** IMG\_0303

**Location:** southwest side of Onondaga lakeshore

**Date:** 02/22/2010

**Description:** Excavation area



**Title:** IMG\_0343

**Location:** Southwest side of Onondaga lakeshore

**Date:** 03/12/2010

**Description:** Placing topsoil over stockpiles



**Title:** 144

**Location:** southwest side of Onondaga lakeshore

**Date:** 03/16/2010

**Description:** Overhead view of the worksite, facing NW



**Title:** IMG\_1429

**Location:** southwest side of Onondaga lakeshore

**Date:** 03/29/2010

**Description:** Stockpiles with topsoil, seed and mulch



**Title:** IMG\_1581

**Location:** southwest side of Onondaga lakeshore

**Date:** 05/06/2010

**Description:** Final work platform compaction