

**Weekly Progress Report - Period: 6/29/09 – 7/5/09**

**PROJECT: Implementation of ICM Additional PCB Removal Work Plan**

**Project Contractors**

- ARCADIS – Construction Observation
- EQ Northeast, Inc. – Field Work, Waste Transportation & Disposal

**Health & Safety**

- Lost time injuries to date: 0
- OSHA recordable to date: 0
- First aid/injuries to date: 0

**Weather Delays**

- Adverse weather delays in June 2009: < 1 day
- Adverse weather delays to date: < 1 day

**Community Air Monitoring (ARCADIS)**

- No issues or exceedances of CAMP action levels.

**Project Work Performed and/or Completed:**

**ARCADIS**

- Construction observation;
- HASP implementation;
- Communications with contractors and Bayer;
- Review and implement changes to scope of work, as needed.

**EQ**

- Finished excavating and stockpiling areas 10 and 12.
- Finished pulling the sheet piles from the perimeter of excavation area 2.
- Began driving the sheet piles around the perimeter of excavation area 3.
- Finished backfilling excavation area 2 up to grade.
- Demobilized 10 full rail cars.
- Accept delivery of 9 empty rail cars.

**Material Transportation/Disposal**

- EQ demobilized 10 full rail cars.
- EQ accepted delivery of 9 empty rail cars.



*Sheet Piles around the perimeter of excavation area 3*



*Completed excavation areas 10 and 12*



*Infrastructure, environment, buildings*

**Work Scheduled for Next Period (Week ending 7/12):**

*ARCADIS*

- Continue construction observation, HASP implementation, communications with contractors and Bayer, and implementation to changes in the scope of work, as needed.
- Collect verification samples as needed.

*EQ*

- Continue excavating PCB impacted areas.
- Accept rail car delivery.
- Continue rail car lining and loading.
- Finish driving sheet piles around excavation area 3.
- Begin excavation of area 3.
- Began additional excavations in areas 6 and 7.
- Begin filling and compacting areas 3, 6, 7, and 9.