

Project: Spectrum Finishing - Remedial Action  
 Contractor: EnviroTrac Environmental Services  
 CDM Job No: D-006956 Site No. 1-52-029  
 CDM Project Manager: John Blaum

CDM  
 100 Crossways Park West  
 Woodbury, NY 11797  
 Telephone: 516.496.8400  
 Fax: 516.496.8864

### DAILY REPORT

Day: 

S	M	T	W	TH	F	S
---	---	---	---	----	---	---

  
 Date: 6-Mar-09  
 REPORT No. 94  
 PAGE No. 1

<b>WEATHER</b>	Clear	Partly Cloudy	Overcast	Rain	Snow
<b>TEMP L/H</b>		38/43			
<b>HUMIDITY</b>	Dry	Moderate	High		
<b>WIND</b>	Calm	Light	Moderate	High	
<b>WIND DIR</b>	N	E	S	W	
	NE	SE	SW	NW	

PREPARED BY: F.Robinson TITLE: Inspector

#### AVERAGE FIELD FORCE

Name of Contractor	Title	Hours Worked	Remarks
EnviroTrac	Construction manager	2x8 hrs	M.Rose, J.Szymanski
EnviroTrac	Operator	1x8hrs	J.Byrnes
EnviroTrac	Technician	2x8 hrs	R.Gimbel, K.Davies
Spectrum-Preferred Env. Services	Technician	1x8 hrs	D.Kahn

#### EQUIPMENT AT THE SITE

I = Idle      W = Working

Daewoo 450 skidder - W	
Case 590 Backhoe - W	
Case 621D Front End Loader - W	

#### HEALTH AND SAFETY

Name	Time (From - To)	Task/Level of PPE
All workers onsite were in level D-PPE		

#### CONSTRUCTION ACTIVITIES

<b>Site Representative:</b> Frank Robinson - CDM	
<b>Health and Safety Site Officer:</b> N/A	
<b>DESCRIPTION OF WORK PERFORMED AND OBSERVED</b>	
1-Tailgate H&S meeting performed before the start of the work day.	2- Air
monitoring being performed with 2 air monitoring setups, upwind and downwind for dust and VOC's.	
2-Hazardous soil stockpiles being loaded into dump trucks and transported to the waste facility. Waste hauler is J&D Trucking, manifests being prepared by Spectrum Preferred Environmental Services and the hazardous waste disposal facility is Clean Earth.	
3-12 dump truck loads of hazardous waste soil left the site for the disposal facility, 22 yd3/truck. One more truck to complete hazardous soil removal on Monday.	
4-The Daewoo skid steer was thoroughly cleaned of asphalt before being used today.	
5-Both roll offs that containing soil from the west alleyway (haz) were dumped on the slab and removed to the disposal facility. The roll offs were double lined so they did not require decontamination.	



x - Designates report is continued on additional pages

CDM Site Representative: F. Robinson

Project Manager: John Blaum

**PHOTOGRAPHIC LOG**

**Date: 03/6/09**

**CDM Job No. D-006956**

**Spectrum Finishing Remedial Action**

**SITE No. 1-52-029**

<b>PHOTO</b>	<b>DATE</b>	<b>TIME</b>	<b>DESCRIPTION</b>
100_0015.jpg	3/6/2009	AM	Backhoe loading hazardous soil into a dump truck
100_0016.jpg	3/6/2009	AM	Front end loader loading hazardous soil into a dump truck
100_0018.jpg	3/6/2009	AM	Skid steer consolidating hazardous soil pile
100_0020.jpg	3/6/2009	PM	Site at the end of the day.

# PHOTOS - 3/06/09



100\_0015.jpg - Backhoe loading hazardous soil into a dump



100\_0016.jpg - Front end loader loading hazardous soil into a dump truck



100\_0018.jpg - Skid steer consolidating hazardous soil pile



100\_0020.jpg - Site at the end of the day