Project: Spectrum Finishing - Reme	edial Action	CDM
Contractor: EnviroTrac Environmental	Services	100 Crossways Park West
CDM Job No: D-006956 Site No. 1-52-02	29	Woodbury, NY 11797
CDM Project Manager: John Blaum		Telephone: 516.496.8400
		Fax: 516.496.8864
DAILY	REPORT	

Partly Day: S M W S WEATHER Clear Т F Overcast Rain TΗ Cloudy TEMP L/H 8-May-09 52/72 139 HUMIDITY Dry Moderate High 1 WIND Calm Light Moderate High Ν E S W

NE

SE

SW

CDM

NW

Snow

PREPARED BY: F.Robinsor TITLE: Inspector

Date:

REPORT No.

PAGE No.

AVERAGE FIELD FORCE

Name of Contractor	Title	Hours Worked	Remarks
EnviroTrac	Construction Manager	1x8 hrs	M. Rose
EnviroTrac	Operator	1x8 hrs	B.Gimbel
EnviroTrac	Technician	2x8 hrs	K.Davies, R. Maletta

WIND DIR

EQUIPMENT AT THE SITE I = Idle W = Working

20" Storage Container - W	
Daewoo 450 skidder - W	
Case 621D Front End Loader - W	
CAT 430E Backhoe -W	

HEALTH AND SAFETY

Name	Time (From - To)	Task/Level of PPE
		All workers onsite were in level D-PPE

CONSTRUCTION ACTIVITIES

te Representative: Frank Robinson - CDM
alth and Safety Site Officer: N/A
DESCRIPTION OF WORK PERFORMED AND OBSERVED
ailgate H&S meeting performed before the start of the work day.
n preparation for sludge sampling on Monday with a DPW representative on site, the following cesspools were opened: CP-9 and 10 (60 Dale) CP-10 had no sludge and CP-9 had sludge at the bottom. CP-5 (51 Cabot St.) had sludge and CP-13 (61 Cabot St.) also had sludge. CP-12 Dale St.) had sludge and CP-3 and 4 (50 Dale St.) were dry.

x - Designates report is continued on additional pages

CDM Site Representative: F. Robinson

Project Manager: John Blaum

C:\Documents and Settings\robinsonf\My Documents\Spectrum\Daily Reports\report.hw152029.2009-05-08.SpectrumContractD006356_CDMDailyNo139.xls

PHOTOGRAPHIC LOG 8-May-09 CDM Job No. D-006956 Spectrum Finishing Remedial Action SITE No. 1-52-029

РНОТО DATE TIME DESCRIPTION 100_00572.jpg 5/8/2009 AM CP-13, in front of 61 Cabot St. 100_00574.jpg 5/8/2009 CP-5, in front of 51 Cabot St. AM 100_00575.jpg 5/8/2009 AM CP-12, in front of 60 Dale St. 100_00577.jpg 5/8/2009 AM CP-4, in front of 50 Dale St. 100_00578.jpg 5/8/2009 AM CP-3, in front of 50 Dale St.

C:\Documents and Settings\robinsonf\My Documents\Spectrum\Daily Reports\report.hw152029.2009-05-08.SpectrumContractD006356_CDMDailyNo139.xls

PHOTOS 5/08/09



100_00572.jpg - CP-13, in front of 61 Cabot St.



100_00574.jpg - CP-5, in front of 51 Cabot St.



100_00575.jpg - CP-12, in front of 60 Dale St.



100_00577.jpg - CP-4, in front of 50 Dale St.



100_00578 - CP-3, in front of 50 Dale St.

