

Project: Spectrum Finishing - Remedial Action
 Contractor: EnviroTrac Environmental Services
 CDM Job No: D-006956 Site No. 1-52-029
 CDM Project Manager: John Blaum

CDM
 100 Crossways Park West
 Woodbury, NY 11797
 Telephone: 516.496.8400
 Fax: 516.496.8864

DAILY REPORT

Day:

S	M	T	W	TH	F	S
---	---	---	---	----	---	---

 Date: 2-Jun-09
 REPORT No. 155
 PAGE No. 1

WEATHER	Clear	Partly Cloudy	Overcast	Rain	Snow
TEMP L/H		59/76			
HUMIDITY	Dry	Moderate	High		
WIND	Calm	Light	Moderate	High	
WIND DIR	N	E	S	W	
	NE	SE	SW	NW	

PREPARED BY: F.Robinson TITLE: Inspector

AVERAGE FIELD FORCE

Name of Contractor	Title	Hours Worked	Remarks
EnviroTrac	Construction Manager	1x8 hrs	M.Rose
EnviroTrac	Operator	2x8 hrs	B.Gimbel, J.Byrnes
EnviroTrac	Technician	1x8 hrs	K.Davies
Cork and Sons	Operator	1x8 hrs	G.Cork
Cork and Sons	Technician	2x8 hrs	N.Cuomo, J.Moreno
AARCO	Technician	2x2 hrs	M.Busky, M.Bonislawski

EQUIPMENT AT THE SITE

I = Idle W = Working

20" Storage Container - W	Cork and Sons: Mack Dump Truck - W
Case 621C Front End Loader - W	Cork and Sons: Case 580 Backhoe - W
CAT 430E Backhoe - W	Cork and Sons: Case CX225SR Excavator - I
Daewoo 450 skidder - W	AARCO - Guzzler vac truck - W

HEALTH AND SAFETY

Name	Time (From - To)	Task/Level of PPE
All workers onsite were in level D-PPE		

CONSTRUCTION ACTIVITIES

Site Representative: Frank Robinson - CDM
Health and Safety Site Officer: N/A
DESCRIPTION OF WORK PERFORMED AND OBSERVED
1- Tailgate H&S meeting performed before the start of the work day. 2 air monitoring stations, dust and PID, set up today. Monitoring stopped at 0945 due to rain.
2-EnviroTrac loaded 16 trucks of hazardous waste soil from the additional excavation soil pile into Leticia Inc. dump trucks for transport to the disposal facility, Clean Earth.
3-Cork and Sons performed the following work: 61 Cabot St.; Installed roof drain #1 to PDS-1 that was redirected from DS-1. 51 Cabot St.: Installed roof drain #1 to PDS-4 that was redirected from DS-3 and roof drain #3 to PDS-6 that was redirected from DS-6. The elevation of the top of DPS-6 was brought up ~2". Cork and Sons delivered 1 truck load of RCA. All structure installation work is now completed at 51 and 61 Cabot St.
4-EnviroTrac abandoned the following structures by breaking up the top part of the structure into the bottom of the structure and filling with on site clean material. 51 Cabot St.: DS-3 and DS-6.
5-United Cesspool pumped the liquid, 2,000 gallons, out of CP-12 and then AARCO cleaned out the solids with a vac truck.

x - Designates report is continued on additional pages

CDM Site Representative: F. Robinson

Project Manager: John Blaum

PHOTOGRAPHIC LOG

Date: 06/02/09

CDM Job No. D-006956

Spectrum Finishing Remedial Action

SITE No. 1-52-029

PHOTO	DATE	TIME	DESCRIPTION
001.jpg	6/2/2009	AM	DS-3 partially abandoned, 51 Cabot St.
002.jpg	6/2/2009	AM	Roof drain #1, 61 Cabot St., connected to PDS-3
003.jpg	6/2/2009	AM	Roof drain #1, 61 Cabot St., connected to PDS-3 in foreground
004.jpg	6/2/2009	AM	DS-6 partially abandoned, 51 Cabot St.
005.jpg	6/2/2009	PM	Roof drain #1, 51 Cabot St., connected to PDS-4
006.jpg	6/2/2009	PM	Roof drain #4, 51 Cabot St., connected to PDS-6
006.jpg	6/2/2009	PM	View of Mt. Spectrum at the end of the day

PHOTOS 6-02-09



001.jpg - DS-3 partially abandoned, 51 Cabot St.



002.jpg - Roof drain #1, 61 Cabot St., connected to PDS-3



003.jpg - Roof drain #1, 61 Cabot St., connected to PDS-3 in foreground



004.jpg - DS-6 partially abandoned, 61 Cabot St.



005.jpg - Roof drain #1, 51 Cabot St., connected to PDS-4



006.jpg - Roof drain #4, 51 Cabot St., connected to PDS-6



007.jpg - View of Mt. Spectrum at the end of the day