Contractor: E CDM Job No: D	Project: Spectrum Finishing - Remedial Action Contractor: EnviroTrac Environmental Services CDM Job No: D-006956 Site No. 1-52-029 M Project Manager: John Blaum DAILY REPORT				CDM 100 Crossways Park West Woodbury, NY 11797 Telephone: 516.496.8400 Fax: 516.496.8864			
	DAILYR	<u>E</u>	PORT					
Day:	S M T W TH F S		WEATHER	Clear	Partly Cloudy	Overcast	Rain	Snow
Date:	24-Jun-09	-	TEMP L/H		66/76			
REPORT No.	171		HUMIDITY	Dry	Moderate	High		
PAGE No.		•	WIND	Calm	Light	Moderate	High	
_		•		N	Ē	S	W	
PREPARED BY: F.	Robinsor TITLE: Inspector		WIND DIR	NE	SE	SW	NW	
AVERAGE FIELD FOR	CF.							
Name of Contractor	Title		Hours Wor	ked		Remark	S	
EnviroTrac	Construction Manager	1x8 hrs			M.Rose			
EnviroTrac	Operator		1x8 hrs		J.Byrnes			
EnviroTrac	Technician		1x8 hrs		K.Davies			
EQUIPMENT AT THE S 20" Storage Container - W Case 621C Front End Loader - W CAT 430E Backhoe - I CAT 226B skidder - W			/ = Working					
HEALTH AND SAFET	1							
Name	Time (From - To)				Task/Le	vel of PPE		
				All	workers onsite	were in level D-PF	Έ	
CONSTRUCTION ACT Site Representative: Frank Health and Safety Site Off	Robinson - CDM							
	DESCRIPTION OF	1014	ODV DEDECE	NED A	ND OPEC	VED		
	DESCRIPTION OF			KINIED A	IND ORSEK	VED		
 Tailgate H&S meeting perform AARCO disposed of 4 rolls: 1 of the UST-5 and miscellaneous mega-EnviroTrac decontaminated all have been completed. 	of concrete C&D debris from etal debris and 1 with UST-9.	the	e UST-5/9 remova		·			
4-EnviroTrac spread the rest of t	he RCA to re-grade low spot	s o	n the site.					
5-Tool Rental picked up the skid	steer, backhoe and front en	d lo	ader.					
		χ.	- Designates r	eport is	continued or	n additional pag	jes	

Project Manager: John Blaum

CDM Site Representative: F. Robinson

PHOTOGRAPHIC LOG

Date: 06/24/09

CDM Job No. D-006956

Spectrum Finishing Remedial Action

SITE No. 1-52-029

РНОТО	DATE	TIME	DESCRIPTION
100_0858.jpg	6/24/2009	AM	Deconning front end loader
100_0860.jpg	6/24/2009	AM	Deconning backhoe

PHOTOS 6-24-09



100_0858.jpg - Deconning front end loader



100_0860.jpg - Deconning backhoe