

Project: Spectrum Finishing - Remedial Action
 Contractor: EnviroTrac Environmental Services
 CDM Job No: D-006956 Site No. 1-52-029
 CDM Project Manager: John Blaum

CDM
 100 Crossways Park West
 Woodbury, NY 11797
 Telephone: 516.496.8400
 Fax: 516.496.8864

DAILY REPORT

Day:

S	M	T	W	TH	F	S
---	---	---	---	----	---	---

 Date: 10-Jul-09
 REPORT No. 182
 PAGE No. 1

WEATHER	Clear	Partly Cloudy	Overcast	Rain	Snow
TEMP L/H		58/72			
HUMIDITY	Dry	Moderate	High		
WIND	Calm	Light	Moderate	High	
WIND DIR	N	E	S	W	
	NE	SE	SW	NW	

PREPARED BY: F.Robinson TITLE: Inspector

AVERAGE FIELD FORCE

Name of Contractor	Title	Hours Worked	Remarks
EnviroTrac	Construction manager	1x8 hrs	M.Rose
Accurate Blacktop	Operator	2x8 hrs	D.Flores, T.Saladino
Accurate Blacktop	Laborer	4x8 hrs	R.Jimenez, J.Castro, J.Velasques, R.Acuna
Accurate Blacktop	Laborer	2x8 hrs	M.Acuna, R.Nolasco

EQUIPMENT AT THE SITE I = Idle W = Working

20" Storage Container - I	Accurate - Case 570 MXT Loader w/ Grading Box - W
Accurate - Mack Dump truck - W	Accurate - Leeboy 8500 Paver - W
Accurate -Wacker Roller/Compactor-W	Accurate - Hyster C350C Roller/Compactor -W
Accurate-Dynapac Roller/Compactor-W	

HEALTH AND SAFETY

Name	Time (From - To)	Task/Level of PPE
		All workers onsite were in level D-PPE

CONSTRUCTION ACTIVITIES

Site Representative: Frank Robinson - CDM
Health and Safety Site Officer: N/A
DESCRIPTION OF WORK PERFORMED AND OBSERVED
1- A H&S tailgate meeting was held before the start of work.
2-Accurate Blacktop finished paving the site with a 1.5" asphalt wear course.



x - Designates report is continued on additional pages

CDM Site Representative: F. Robinson

Project Manager: John Blaum

PHOTOGRAPHIC LOG

Date: 07/10/09

CDM Job No. D-006956

Spectrum Finishing Remedial Action

SITE No. 1-52-029

PHOTO	DATE	TIME	DESCRIPTION
100_0948.jpg	7/10/2009	AM	Accurate Blacktop starting to pave 1.5" wear course by Dale St.
100_0949.jpg	7/10/2009	AM	Accurate paving from Dale St. towards Cabot St.
100_0950.jpg	7/10/2009	PM	Accurate paving from Dale St. towards Cabot St.
100_0951.jpg	7/10/2009	PM	Accurate finished paving 50/60 Dale St. area
100_0952.jpg	7/10/2009	PM	Accurate finished paving 51/61 Cabot St. area

PHOTOS 7-10-09



100_0948.jpg - Accurate Blacktop starting to pave 1.5" wear course by Dale St.



100_0949.jpg - Accurate paving from Dale St. towards Cabot St.



100_0950.jpg - Accurate paving from Dale St. towards Cabot St.



100_0951.jpg - Accurate finished paving the 50/60 Dale St. area, looking east



100_0951.jpg - Accurate finished paving the 51/61 Cabot St. are, looking west

