

# **PROJECT COMPLETION REPORT**

## **Stormwater Retention Basin Installation**

**BB&S Treated Lumber Corporation  
1338 Speonk-Riverhead Road  
Speonk, NY**

**Site No. 152123  
Contract No. C100902**

**Prepared for:**

**New York State Department of Environmental Conservation  
Remedial Section A, Remedial Bureau E  
Division of Environmental Remediation  
625 Broadway, 12<sup>th</sup> Floor  
Albany, New York 12233-7017**

**Prepared by:**

**EnviroTrac Ltd.  
5 Old Dock Road  
Yaphank, NY 11980**

**October 2012**



## TABLE OF CONTENTS

|     |   |   |
|-----|---|---|
| 1.0 | INTRODUCTION.....                             | 1 |
| 2.0 | SUMMARY OF EXISTING SITE CONDITIONS .....     | 1 |
| 3.0 | OVERVIEW OF WORK PERFORMED .....              | 2 |
| 3.1 | Survey and Spot Elevations .....              | 3 |
| 3.2 | Cut and Fill Operations - Rough Grading ..... | 3 |
| 3.3 | Catch Basin and Drainage Lines .....          | 3 |
| 3.4 | Excess Fill Handling.....                     | 3 |
| 3.5 | Seed and Restoration .....                    | 4 |

## APPENDICES

- A. Proposed Stormwater Retention Basin
- B. Catch Basin Cut Sheets
- C. Seed Design Mix
- D. Erosion Blanket Cut Sheet
- E. As-Built Survey
- F. Photo Documentation

## **1.0 INTRODUCTION**

At the request of the New York State Department of Environmental Conservation (NYSDEC), EnviroTrac was contracted to install a stormwater retention basin at the BBS Lumber Site to mitigate the effect of heavy rainfall and overflow at the property boundary. After the NYSDEC completed remedial activities at the Site in October 2011, several severe rain events occurred. It was observed that the existing drainage system that was installed during the initial remedial activities did not satisfactorily manage the large volume of stormwater runoff during such events. Overflow from the site created a vehicular hazard on Riverhead – Speonk Road during the events and caused severe erosion and ponding of water on a neighboring property.

Ecology and Environment Engineering, P.C. designed and prepared a stormwater retention basin plan to be constructed in the northwest portion of the Site. This drawing is attached as Appendix A. L.K. McLean Associates, P.C., a licensed Land Surveyor, provided spot elevations and key feature marks throughout the work area on February 1, 2012. EnviroTrac began construction on February 6, 2012 and completed activities on March 20, 2012. L.K. McLean Associates, P.C. prepared an as-built drawing that is included as Appendix E. Photo-documentation of the construction project is included as Appendix F.

## **2.0 SUMMARY OF EXISTING SITE CONDITIONS**

There are four (4) buildings on the east side property site; a former lumber treatment building, a metal-framed drip pad, a wood storage building and a metal storage building.

The site is approximately 5 acres and is located in the Town of Southampton in eastern Suffolk County, Long Island. The site was historically and most recently utilized as a wholesale and retail lumber yard. Lumber yard operations ceased in May 2009. The site was utilized as a lumber treatment and storage facility from the early 1980's to 1996. Lumber was pressure treated using chromated copper arsenate (CCA). CCA is listed as hazardous waste when spent or disposed of without treatment. CCA was documented to be released to the environment through surface spills and sump leakage. Remedial construction activities were initiated in

September 2010 and concluded in October 2011 at the completion of restoration of the off-site (Phase 4) property located on the west side of Riverhead – Speonk Road.

As originally designed, stormwater from the east side property collected in a small drainage swale constructed parallel to Riverhead –Speonk Road in the vicinity of the wood storage building and the metal-framed drip pad building. Water then entered an open grate catch basin on the property and drained to another open grate catch basin in the Town Right-of-Way (ROW). It then continued westward via 15" corrugated piping installed beneath Riverhead-Speonk Road into another Town ROW catch basin before finally discharging over a rip-rap reinforced spillway installed on the Phase 4 neighboring property.

During the severe rain events previously mentioned, the single on-site catch basin and/or piping could not handle the volume of water. The water crested the drainage swale in several locations, crossing Riverhead – Speonk Road and flowing onto the adjacent property. The flowing water undermined the Town catch basin and roadway and de-stabilized the rip-rap spillway. The water travelled several hundred yards westward scouring the drainage ditch and ponded at the extreme west end of the off-site property. Repairs to the damage were completed in December 2011.

### **3.0 OVERVIEW OF WORK PERFORMED**

Major work items can be divided into the following work tasks:

- Survey and spot elevations.
- Cut and fill operations – rough grading.
- Furnish and install a catch basin at west edge of basin.
- Install 6" PVC piping between retention pond catch basin and existing catch basin.
- Install emergency spillway.
- Install three (3) level spreaders in basin.
- Excess fill relocation and final grading.
- Seed and install erosion mat.
- Final survey and as-built.

### **3.1 Survey and Spot Elevations**

On 2/1/12 a survey crew from L.K. McLean Associates, P.C. conducted an initial survey of the proposed stormwater retention basin confirming existing site conditions. Using a detail provided by Ecology and Environment Engineering, P.C., spot cut and fill elevations were staked throughout the entire basin area. This detail is provided in Appendix A. Other features also staked were the proposed outlet catch basin on the west edge of the basin, the emergency spillway piping and the invert elevations for the 6" PVC discharge piping from the proposed catch basin to the existing catch basin located between the frame storage building and the former drip pad area.

### **3.2 Cut and Fill Operations - Rough Grading**

Between the dates of 2/6/12 and 2/28/12, EnviroTrac personnel cut several hundred yards of excess fill and temporarily staged this material adjacent to the retention basin. Some areas of the proposed basin necessitated fill to be added to meet the required elevations. The equipment used to perform the earth moving activities included a tracked excavator, tracked dozer, tracked skid steer and a wheel loader.

### **3.3 Catch Basin and Drainage Lines**

The outlet catch basin and connecting 6" PVC drainage line was installed and backfilled on 2/29/12 and 3/1/12. An open faced grate was installed on the catch basin on 3/5/12. The cut sheets for the precast and cover are provided in Appendix B. A 6" PVC emergency drain spillway was installed in the northwest corner of the basin. This drain discharges directly to the surface in the event that the primary outlet becomes backed up or clogged during a severe rain event due minimize erosion and damage to the rim of the basin.

### **3.4 Excess Fill Handling**


Between the dates of 3/6/12 and 3/16/12, EnviroTrac personnel relocated several hundred cubic yards of excess material that was removed for the creation of the retention basin to the northeast most corner of the property. This material was staged and surrounded by silt fencing. This fill will be used as on-site material at the discretion of NYSDEC if it is warranted. Additional

material was spread throughout the site to restore areas of heavy erosion and to return contours to their original elevations.

### **3.5 *Seed and Restoration***

On 3/19/12 and 3/20/12, areas that were disturbed as a result of construction activities during the installation of the retention basin were seeded with the design-mix that is provided in Appendix C. The seeded areas were then covered with erosion control matting to reduce the potential for scouring of soil in the event of a significant rainfall prior to establishment of the grass. A cut sheet for the erosion mat is provided in Appendix D. At this time, approximately 50 CY of light stone was used to construct three (3) level spreaders to delay the flow of water within the retention basin. The spreaders are identified in the Final As-Built drawing prepared by L.K. McLean Associates, P.C. and provided in Appendix E.

## Appendix A




- GENERAL NOTES**
- EXISTING FEATURES REFERENCED FROM DRAWING 8/9 OF THE BOARD FINAL AS-BUILT SHEETS (DATED JANUARY 2010)
  - GRADES AROUND THE PERIMETER SHALL BE AT LEAST 8 INCH AND AT MOST A 1% GRADE
  - EXPOSED MATERIALS SHALL BE USED TO BUILD THE BERM AROUND THE POND
  - 2" GRANULAR SLUMP IN NORTH 24' 5.0" 3" 30" CATCH BUSH (CB-30)

- LEGEND**
- 5.7- EXISTING TOPOGRAPHIC CONTOUR (SEPTEMBER 2011)
  - 54.0- NEW TOPOGRAPHIC CONTOUR
  - A---A' PROFILE LOCATION
  - NEW PIPE (OF PVC)
  - EXISTING GRADE (PROFILE VIEW)
  - PROPOSED GRADE (PROFILE VIEW)
  - DIRECTION OF FLOW


SCALE 1/4" = 1'-0"  
 0 10 20 30  
 1" = 10'

**DRAFT**


| NO. | DATE     | BY | APP'D | REVISION                 |
|-----|----------|----|-------|--------------------------|
| 1   | 05/13/12 | ML | ML    | ISSUED FOR PERMIT REVIEW |
| 2   | 05/13/12 | ML | ML    | ISSUED FOR PERMIT REVIEW |
| 3   | 05/13/12 | ML | ML    | ISSUED FOR PERMIT REVIEW |
| 4   | 05/13/12 | ML | ML    | ISSUED FOR PERMIT REVIEW |




**LEVEL SPREADER DETAIL**  
 SCALE 1/2" = 1'-0"



**CB-30 DETAIL**  
 SCALE 3/4" = 1'-0"



**PROFILE A - A'**  
 HORIZONTAL SCALE: 1" = 40'  
 VERTICAL SCALE: 1" = 4'



**PROFILE B - B'**  
 HORIZONTAL SCALE: 1" = 40'  
 VERTICAL SCALE: 1" = 4'

**ecology and environment**  
 engineering, p.c.


**BB&S TREATED LUMBER CORP.**  
 SPECIAL CONTRACT

**PROPOSED STORMWATER POND**

DATE: 05/13/12  
 DRAWN BY: P-1  
 SHEET NO: 1 of 1




## Appendix B



\* PIPE PER STARTING MADE IN FIELD BY OWNER

Plan  
Catch Basin



Frame & Grate Backed To Grade By G.C. In Field  
24" x 24"


Welded Wire Mesh- ASTM A-185  
6/6 x1/6

#4 Dowels @ 12"oc

Welded Wire Mesh- ASTM A-185  
6/6 x6/6

Wall Height Varies- See Drill Sheets

Typical Section



SCALE

F:\DC\BOX\YD-CB.dcd



**Specifications**

Concrete- 4000 psi @ 28 Days  
Rebar- ASTM A-615 Grade 60

|   |        |         |          |  |
|---|--------|---------|----------|--|
| <b>COASTAL PIPELINE</b>                       |        |         |          |  |
| (831)366-4000 PRODUCTS CORP.                  |        |         |          |  |
| P.O. Box 575, Twomey Ave., Calverton NY 11933 |        |         |          |  |
| Project:                                      |        |         |          |  |
| Contractor:                                   |        |         |          |  |
| Product: Precast Concrete Catch Basins        |        |         |          |  |
| scale   | date   | dwn. by | dwg. no. |  |
| As-Noted                                      | 3/9/05 | G.S.E.  | YD-CB    |  |

# Heavy Duty Frame and Grate

28150000



- Notes:
1. Material: Gray Cast Iron, ASTM A48-83, Class 30B;
  2. AASHTO HS20-44 Highway Loading;
  3. Castings supplied with surface coating;

**CRUSWELL TRADING COMPANY, INC.**

THE MANOR

076 MILL ROAD

IRVING MAWR, PA 19010

PHONE: 610-663-8880 FAX: 610-663-9480

Heavy Duty Frame and Grate

Pattern Number: 28150000

## Appendix C



March 13, 2012

Re: John Szymanski Envirotrac

Dear Sir or Madam:

This letter is to certify that the supplied seed mix meets or exceeds the spec given. The seed used in this mix is of high quality of known origin that has been tested for purity. The labels are composed in accordance with New York State regulations and represent the contents of the bags.

The contents are as follows:

| <u>Variety/Species</u>            |       |
|-----------------------------------|-------|
| Timothy Climax                    | 42.5% |
| Alsike Clover                     | 24.9% |
| Orchardgrass Potomic              | 15.6% |
| Bicolor Lespedeza hulled          | 3.9%  |
| Switchgrass Blackwell             | 3.5%  |
| Broomsedge Mo Ecotype             | .9%   |
| German (Foxtail) Millet           | 5.3%  |
| Common Sunflower                  | 1.50% |
| Pennsylvania Smartweed OH Ecotype | .8%   |
| Oats Ogle                         | .7%   |

Please contact me directly if you should have any questions or need further information. I can be reached at the warehouse 631-789-6680. Thank you.

Sincerely,

Eric Ramirez

**OFFICE:** 721 Main Street, Farmingdale, New York 11735 ♦ **PHONE:** 631-789-6680 ♦ **FAX:** 631-789-5711  
**WAREHOUSE:** 55 Motor Ave., Farmingdale, New York 11735 ♦ **WEBSITE:** [www.AllPro-Horticulture.com](http://www.AllPro-Horticulture.com)  
 ♦ **EMAIL:** [Eric@AllPro-Horticulture.com](mailto:Eric@AllPro-Horticulture.com)

## Appendix D



# Material and Performance Specification Sheet

North American Green  
 14649 Highway 41 North  
 Evansville, IN 47725  
 800-772-2040  
 FAX: 812-867-0247  
[www.nagreen.com](http://www.nagreen.com)

A **tensar** Company

## S75 Erosion Control Blanket

The short-term single net erosion control blanket shall be a machine-produced mat of 100% agricultural straw with a functional longevity of up to 12 months. (NOTE: functional longevity may vary depending upon climatic conditions, soil, geographical location, and elevation). The blanket shall be of consistent thickness with the straw evenly distributed over the entire area of the mat. The blanket shall be covered on the top side with a lightweight photodegradable polypropylene netting having an approximate 0.50 x 0.50 (1.27 x 1.27 cm) mesh. The blanket shall be sewn together on 1.50 inch (3.81 cm) centers with degradable thread.

The S75 shall meet requirements established by the Erosion Control Technology Council (ECTC) Specification and the US Department of Transportation, Federal Highway Administration's (FHWA) *Standard Specifications for Construction of Roads and Bridges on Federal Highway Projects, FP-03 Section 713.17 as a type 2.C Short-term Single Net Erosion Control Blanket.*

The blanket shall be manufactured with a colored thread stitched along both outer edges (approximately 2-5 inches [5-12.5 cm] from the edge) as an overlap guide for adjacent mats.

| Material Content |  |  |
|------------------|--|--|
| <b>Matrix</b>    | 100% Straw Fiber                           | 0.5 lbs/yd <sup>2</sup> (0.27 kg/m <sup>2</sup> )                            |
| <b>Nettings</b>  | Top side only, lightweight photodegradable | 1.5 lb/1000 ft <sup>2</sup> ( 0.73 kg/100 m <sup>2</sup> )<br>approx. weight |
| <b>Thread</b>    | degradable                                 |  |

S75 is available in the following standard roll sizes:

|                     |  |   |   |
|---------------------|--|---|---|
| <b>Width</b>        | 4.0 ft (1.2 m)                             | 6.67 ft (2.03 m)                            | 16 ft (4.87 m)                              |
| <b>Length</b>       | 135 ft (41.14 m)                           | 108 ft (32.92 m)                            | 108 ft (32.92 m)                            |
| <b>Weight ± 10%</b> | 30 lbs (13.6 kg)                           | 40 lbs (18.14 kg)                           | 96 lbs (43.54 kg)                           |
| <b>Area</b>         | 60 yd <sup>2</sup> (50.16 m <sup>2</sup> ) | 80.0 yd <sup>2</sup> (66.9 m <sup>2</sup> ) | 192 yd <sup>2</sup> (165.5 m <sup>2</sup> ) |

### Index Value Properties:

| Property              | Test Method     | Typical  |
|-----------------------|-----------------|--|
| Thickness             | ASTM D6525      | 0.37 in (9.4 mm)                                 |
| Resiliency            | ECTC Guidelines | 78.8%  |
| Water Absorbency      | ASTM D1117      | 426%   |
| Mass/Unit Area        | ASTM 6475       | 11.97 oz/yd <sup>2</sup> (407 g/m <sup>2</sup> ) |
| Swell                 | ECTC Guidelines | 15%  |
| Smolder Resistance    | ECTC Guidelines | Yes  |
| Stiffness             | ASTM D1388      | 6.31 oz-in                                       |
| Light Penetration     | ECTC Guidelines | 7.3%   |
| Tensile Strength –MD  | ASTM D6818      | 130.8 lbs/ft (1.94 kN/m)                         |
| Elongation – MD       | ASTM D6818      | 24.4%  |
| Tensile Strength – TD | ASTM D6818      | 85.2 lbs/ft (1.26 kN/m)                          |
| Elongation – TD       | ASTM D6818      | 26.8%  |

### Performance Design Values:

| Maximum Permissible Shear Stress |                                  |
|----------------------------------|----------------------------------|
| Unvegetated Shear Stress         | 1.55 lbs/ft <sup>2</sup> (74 Pa) |
| Unvegetated Velocity             | 5.00 ft/s (1.52 m/s)             |

| Slope Design Data: C Factors |                     |           |       |
|------------------------------|---------------------|-----------|-------|
| Slope Length (L)             | Slope Gradients (S) |           |       |
|                              | ≤ 3:1               | 3:1 – 2:1 | ≥ 2:1 |
| ≤ 20 ft (6 m)                | 0.029               | NA        | NA    |
| 20-50 ft                     | 0.11                | NA        | NA    |
| ≥ 50 ft (15.2 m)             | 0.19                | NA        | NA    |

### Bench Scale Testing\* (NTPEP):

| Test Method                       | Parameters                          | Results                        |
|-----------------------------------|-------------------------------------|--------------------------------|
| ECTC Method 2<br>Rainfall         | 50 mm (2 in)/hr for 30 min          | SLR** = 8.80                   |
|                                   | 100mm (4 in)/hr for 30 min          | SLR** = 8.16                   |
|                                   | 150 mm (6 in)/hr for 30 min         | SLR** = 7.81                   |
| ECTC Method 3<br>Shear Resistance | <b>Shear at 0.50 inch soil loss</b> | <b>1.80 lbs/ft<sup>2</sup></b> |
| ECTC Method 4<br>Germination      | Top Soil, Fescue, 21 day incubation | 228% improvement of biomass    |

\* Bench Scale tests should not be used for design purposes

\*\* Soil Loss Ratio = Soil loss with Bare Soil/Soil Loss with RECP (soil loss is based on regression analysis)

Updated 3/09

| Roughness Coefficients- Unveg. |               |
|--------------------------------|---------------|
| Flow Depth                     | Manning's n   |
| ≤ 0.50 ft (0.15 m)             | 0.055         |
| 0.50 – 2.0 ft                  | 0.055 – 0.021 |
| ≥ 2.0 ft (0.60 m)              | 0.021         |

Product Participant of:



## Appendix E





## Appendix F





