

PROJECT REPORT

DATE: July 18, 2022

TO: Payson Long, NYSDEC Project Manager

- FROM: Megan Miller, EA Project Manager
- **COPY:** Donald Conan, P.E., P.G., EA Program Manager Frank DeSantis Jr., EA Deputy Program Manager
- SUBJECT: Summary of Progress Site Name: National Heatset Printing Co. Site Number: 152140 Site Location: East Farmingdale, New York Work Assignment Number: D009806-18

PERFORMANCE PERIOD: 4 June 2022 through 1 July 2022

WORK/DELIVERABLES COMPLETED THIS PERIOD

TASK 1: SCOPING

Work Completed: No work was completed under this task during this performance period.

Schedule: NA

Issues/Problems: None

Upcoming Work: None

TASK 2: SITE MANAGEMENT PLAN

Work Completed: No work was completed under this task during this performance period.

Schedule: Schedule to be updated upon receipt of NYSDEC comments.

Issues/Problems: None.

Upcoming Work: Revisions to Draft SMP pending NYSDEC review.



Mr. Payson Long NYSDEC 18 July 2022 Page 2

TASK 3: OPERATION AND MAINTENANCE

Work Completed: No work was completed under this task during this performance period.

Schedule: On schedule.

Issues/Problems: None

Upcoming Work: Quarterly SVE O&M to be conducted in July 2022. Research and propose remote monitoring system for SVE.

TASK 4: MONITORING AND REPORTING

Work Completed: Data reporting was conducted during this performance period.

Schedule: On schedule.

Issues/Problems: None

Upcoming Work: SVE O&M to be conducted in August 2022.

TASK 5: PERIODIC REVIEW AND REPORT (PRR)

Work Completed: No work was completed under this task during this performance period.

Schedule: Schedule to be updated upon receipt of NYSDEC comments.

Issues/Problems: None.

Upcoming Work: Revisions to Draft PRR No. 5 pending NYSDEC review.

TASK 6: REMEDIAL SITE OPTIMIZATION

Work Completed: Continued procurement and planning activities for RSO field activities. HPT and in situ groundwater sampling activities were conducted.

Issues/Problems: None

Upcoming Work: Complete subcontractor procurement for RSO field activities. Continue RSO field activities: soil borings and well installation.



Mr. Payson Long NYSDEC 18 July 2022 Page 3

BUDGET SUMMARY (Through 1 July 2022)

Task	Work Assignment Price	Effort through Reporting Period	Remaining Budget
Task 1: Scoping	\$13,459	\$18,390	(\$4,931)
Task 2: Site Management Plan	\$9,430	\$7,376	\$2,054
Task 3: Operation and Maintenance	\$428,423	\$142,295	\$286,128
Task 4: Monitoring and Reporting	\$192,813	\$72,344	\$120,469
Task 5(a): 2017-2020 PRR	\$17,964	\$ 27,478	(\$9,514)
Task 5(b): 2020-2022 PRR	Not Scoped	\$16,735	(\$16,735)
Task 6(a): Remedial Site Optimization (CMWP)	Not Scoped	\$39,805	(\$39,805)
Task 6(b): Remedial Site Optimization	\$91,095	\$61,274	\$29,821
TOTAL	\$753,184	\$385,696	\$367,488

Attachment

Progress Schedule

Attachment A

Progress Schedule

					IYSDEC Site No. 1 EA Project No. 160			
ID	Task Name		Duration	Start		lf 1, 2022 Jan Feb Ma	ar Apr	
1	RSO Planning		49 days?	Fri 1/21/22	Wed 3/30/22			
2	Subcontractor Procuremer	nt	20 days	Mon 2/28/22	Fri 3/25/22			
3	Letter Work Plan		54 days	Thu 2/10/22	Tue 4/26/22			
4	Draft Letter Work Plan (Place in the locations and analyses)	roposed	19 days	Thu 2/10/22	Tue 3/8/22			
5	NYSDEC Review		22 days	Wed 3/9/22	Thu 4/7/22			
6	Edit and Submit Final RS	O Letter WP	1 day	Tue 4/19/22	Tue 4/19/22		+	
7	1 Adams Blvd Owner and Review of WP	Tennant	6 days	Tue 4/19/22	Tue 4/26/22			
8	Coordination Call with 1 Ac Tennant	lams Blvd	1 day	Wed 4/27/22	Wed 4/27/22		٠	
9	Downgradient Receptors Inv	estigation	15 days	Tue 5/31/22	Mon 6/20/22			
10	RSO Field Activities		90 days	Mon 6/6/22	Fri 10/7/22			-
11	GPR Survey		1 day	Mon 6/6/22	Mon 6/6/22			
12	Drilling - HPT and CMT Well	Installation	35 days	Mon 6/27/22	Fri 8/12/22			
13	Downgradient Private Well F Verification	ield	1 day	Tue 6/21/22	Tue 6/21/22			I
14	CMT Well Development		9 days	Mon 8/1/22	Thu 8/11/22			
15	CMT and Existing MW Samp	ling	10 days	Mon 8/15/22	Fri 8/26/22			
16	Laboratory Analysis and Vali	dation	30 days	Mon 8/29/22	Fri 10/7/22			
17	RSO Report		71 days	Mon 9/19/22	Mon 12/26/22			
18	Draft RSO Report - Eval of C Concenptual Design	ptions and	45 days	Mon 9/19/22	Fri 11/18/22			
19	NYSDEC Review		20 days	Mon 11/21/22	Fri 12/16/22			
20	Edit and Submit Revised RS	O Report	5 days	Mon 12/19/22	Fri 12/23/22			
21	NYSDEC Review and Approv	val	1 day	Mon 12/26/22	Mon 12/26/22			
		Task			Inactive Task	•		Manual Sum
		Split			Inactive Task			Start-only
		Milestone			Inactive Milesto	ne 🔷		Finish-only
Project: National Heatset Printing Co. Date: July 2022	Summary			Inactive Summ	ary 🗸 📃		Progress	
	Proje		mary		Manual Task			Deadline
		External Tas	ks 🛛		Duration-only			
		External Mile	stone	>	Manual Summa	ry Rollup		