



# Progress Report

**Subject: Contract D007625**

**Work Assignment: #14 Country Cleaners RD**

**HDR Project Number: 254794**

**Prepared for: Conor Shea, P.E.**

**Reporting Period: February 21, 2016 – March 26, 2016**

**Prepared by: Demetrios Klerides, Project Manager/Shannon Kling Project Engineer**

## 1. Work Assignment Overview

Activities for this Work Assignment (WA) included comprehensive groundwater sampling, an ISCO pilot study, preparation of Final Report and preparation of plans and specifications for ISCO design.

## 2. Activities Performed During the Reporting Period

### Task 1- Preliminary Activities:

- Work is complete for this task.

### Task 2- Plans & Specifications:

- Provided marked up figures and one revised alternative layout
- Assisted in responding to questions from adjacent property owners

### Task 3- Environmental Sampling and Implementation:

- Work is complete for this task.

### Task 4- Final Report:

- Final PDI report was submitted 12/17/2015
- Work is complete for this task.

## 3. Key Milestones

**Schedule:** The pilot study was completed at the end of May. The final PDI report was submitted in December 2015.

**Budget:** Work completed in this progress report was completed under the originally authorized budget.

## 4. Anticipated Problems and Recommended Solutions

None

## 5. Deliverables Submitted

### Title

Environmental Easement Drawing  
RD Alternatives  
Final PDI Report

### Date Submitted

July 22, 2015  
November 6, 2015  
December 17, 2015

## 6. Upcoming Events/Activities Planned

- Assist as needed with access agreements.
- The design is on hold until an alternative is selected for implementation at the site.