



Progress Report

Subject: Contract D007625
Work Assignment: #14 Country Cleaners RD
HDR Project Number: 254794
Prepared for: Caroline Eigenbrodt, P.E.
Reporting Period: May 28, 2017 – July 1, 2017
Prepared by: Shannon Kling, PE Project Manager

1. Work Assignment Overview

Activities for this Work Assignment (WA) included comprehensive groundwater sampling, an ISCO pilot study, preparation of Final Report and preparation of plans and specifications for ISCO design.

2. Activities Performed During the Reporting Period

Task 1- Preliminary Activities:

- Work is complete for this task.

Task 2- Plans & Specifications:

- Prepared draft preliminary design
- Draft preliminary design submitted on 6/27/17

Task 3- Environmental Sampling and Implementation:

- Work is complete for this task.

Task 4- Final Report:

- Final PDI report was submitted 12/17/2015
- Work is complete for this task.

3. Key Milestones

Schedule:

- The pilot study was completed at the end of May 2015.
- The final PDI report was submitted in December 2015.
- Draft preliminary design submitted on June 27, 2017.

Budget: Work completed in this progress report was completed under the originally authorized budget.

4. Anticipated Problems and Recommended Solutions

None

5. Deliverables Submitted

Title

Environmental Easement Drawing
 RD Alternatives
 Final PDI Report
 Draft Preliminary Design

Date Submitted

July 22, 2015
 November 6, 2015
 December 17, 2015
 June 27, 2017

6. Upcoming Events/Activities Planned

- Meeting to discuss draft preliminary design
- Begin work on intermediate design package