

**Seneca Market BCP Site
Watkins Glen, NY**

**Weekly Progress Meeting #9
March 5-9, 2007**

Work completed in the previous week:

- Contractor continued to backfill footer excavation W wall and around large concrete pad on the W end of the building.
- Contractor formed and braced N walls to prepare for concrete pour.
- No subsurface intrusive work was completed.
- Community air monitoring during backfill activities.

Work anticipated next week:

- Pour the concrete walls on the N wall of the structure.
- Begin interior pier excavation.
- Complete GW discharge when weather permits/water melts.
- Community Air monitoring during intrusive activities.

Other:

- None.