

**AUGUST 2012**

**VANADIUM CORPORATION OF AMERICA SITE NO. 932001  
OPERABLE UNIT NO.3  
WITMER ROAD, TOWN OF NIAGARA, NIAGARA COUNTY, NEW YORK  
ORDER ON CONSENT #B9-0470-94-12**

The Monthly Progress Report within consists of the following sections:

- A. Work Performed
- B. Deliverables Completed
- C. Scheduled Activities
- D. Problems and Resolutions
- E. Work Plan Modifications
- F. Citizen Participation Activities
- G. Activities Completion Summary

A. FIELD WORK PERFORMED – AUGUST 2012

- None

B. DELIVERABLES COMPLETED

- None

C. SCHEDULED ACTIVITIES

- National Grid completed modifications to finalize bid documents reflecting design modifications prepared by CRA and approved by NYSDEC on 8/16/2012.
- The PRP Group anticipates issuing Requests for Proposals (RFPs) to potential bidders on or about October 1, 2012.

D. PROBLEMS AND RESOLUTIONS

- None

E. WORK PLAN MODIFICATIONS

- National Grid requested minor changes to:
  - 1 Final topography to provide required clearances from overhead electric lines,
  - 2 Final topography to provide level topo for placement of temporary pull pads necessary for future replacement and/or maintenance of overhead electric lines,
  - 3 Access road locations to facilitate future maintenance of overhead lines,
  - 4 Additional clearances between toe-of-slope and base of towers to facilitate future maintenance of towers and overhead lines.
- See NYSDEC approval/date reference above.

F. CITIZEN PARTICIPATION ACTIVITIES

- None

G. ACTIVITIES COMPLETION SUMMARY

- Refer to Table 1 for a list of project activities.

AUGUST 20112

ACTIVITY	PROJECT DATES			REGULATORY REVIEW			Percent Complete	Comments
	Start Date	Scheduled Completion Date	Actual Completion Date	Comments Received	Re-Submission	Approval		
Complete Design mods	01/11/2012	07/20/2012	07/30/2012					Complete
Bid Advertisement	08/22/2012	08/22/2012						
Bid Receipt	09/26/2012	09/26/2012						4 week bid period
Bid Evaluation and Contractor Selection	09/26/2012	10/10/2012						2 week evaluation period
Bid Award & Notice to Proceed	10/15/2012	10/15/2012						
Contractor Mobilization	11/01/2012	TBD						2 1/2 week mob period
Demobilization/Construction Complete	TBD							Pending successful contractor's project schedule
Prepare Construction Cert Rpt	TBD							Pending successful contractor's project schedule
Submit CCR	TBD							Pending successful contractor's project schedule