



**LAW (PRIVATE)**  
ENGINEERING AND ENVIRONMENTAL SERVICES

**FACSIMILE COVER LETTER**

Date: Sept 16, 1997

To: Bill Wurtz

Phone: (518) 457-9253

Fax: (518) 457-9240

From: Steve Spitzer  
Law Engineering and Environmental Services, Inc.  
@Olin Chemical Facility  
Niagara Falls, NY  
Phone: (716) 285-4703  
Fax: (716) 284-7291

Post-It™ brand fax transmittal memo 7671

# of pages 4

|                          |         |
|--------------------------|---------|
| To <u>DALE CARPENTER</u> | From    |
| Co.                      | Co.     |
| Dept.                    | Phone # |
| Fax #                    | Fax #   |

The total number of pages, including this cover page is: 4

If you do not receive all of the pages in good condition, please call me at the above number.

Bill:

Here is the latest bi-weekly status report  
for the Olin-Niagara site issued to Stan  
Radon of NYSDEC-Buffalo.

- Steve



2400 Buffalo Ave, Niagara Falls, N.Y. 14303  
(716) 278-6411 FAX (716) 278-6459

September 16, 1997

Mr. Stanley F. Radon  
Senior Engineering Geologist  
Division of Solid and Hazardous Materials - Region 9  
New York State Department of Environmental Conservation  
270 Michigan Avenue  
Buffalo, NY 14203-2999

Subject: **Status Report of Ground-Water Collection and Treatment System and  
Storm Water Management  
Olin Chemicals Facility, Niagara Falls, NY**

Dear Mr. Radon:

The following is a summary of the activities performed from the period of September 2 through September 12, 1997. This status report covers the eighth and ninth weeks of construction activities for the project.

#### **TASKS COMPLETED OR IN PROGRESS**

##### **Building 73 Preparation:**

- Two additional portions of the concrete secondary containment curb were installed; by the inlet piping and the discharge piping. One portion remains to be installed to allow access for installation of equipment

##### **Storm-Water Main Installation:**

- The following catch basins were installed: STM-15, STM-22, STM-30, STM-31, and STM-32. Catch basins STM-30, STM-31, and STM-32 were not included in the original stormwater design and are located in areas of the plant that required drainage improvements.
- Trenches were excavated, bedding material was added, HDPE pipe was installed, tie-ins to existing catch basins were made, and the trenches were backfilled and compacted for each of the catch basins mentioned above.
- Trench drains and 4-inch PVC piping were installed around Building 1. The roof drains were tied into the 4-inch PVC piping and cleanouts were installed.
- In order to achieve desired grate elevations, the tops of several existing catch basins were raised and new frames and grates were installed. This work is still in progress.
- The treatment system discharge piping (8-inch HDPE) was installed, and tied into the sewer line on the south of Bldg. 73.

Page2

Mr. Stanley F. Radon

**Force Main:**

- Installed HDPE flanges on each of the 1-1/2 inch force main lines inside the building.
- Conducted pressure testing of the 1-1/2 inch HDPE containment pipes using water at 130 psi for 30 minutes each. All nine pipes passed.

**Potable Water Line:**

- Prior to pouring the foundation for the Hot Box assembly, a drainage pipe was installed and tied into the sewer main.
- The excavation around the City water main was filled with bedding stone, and the concrete foundation for the Hot Box assembly was poured.

**Site Grading:**

- Areas were prepared for paving by excavating to design grades, sawcutting edges of the existing asphalt, sweeping existing concrete areas, and proof-rolling "roll-and-crush" gravel.
- In the area south of Bldg. 73, a pulverizer attachment for a backhoe was used to break excavated concrete and asphalt to sizes suitable for backfilling. The smaller pieces were then combined with excavated soils and spread across the area with a dozer.

**Site Paving:**

- Installed both binder layer and top layer of asphalt to the area between buildings 36 and 66, the area south of the railroad tracks by Building 1, and a portion south of Building 74.
- Additional paving is in progress.

**Mechanical:**

- Pitless adapters were installed on nine of the pumping wells (all except PR-1).
- The pH Adjustment tanks were set in place, and anchored to the existing concrete foundations.
- Relocated the existing stairs to the upper level of Bldg 73 and welded them in place along with new guardrails.
- Installed the structural steel required to support the air stripper discharge stack.
- Installed new steel grating in the opening in the platform above the air stripper location.
- Installed 6-inch CPVC piping from clarifier tank to first stage pH adjustment tank; and from the first stage to the second stage pH adjustment tank.
- Begun welding and steel work for the inside of the clarifier tank.
- Made the electrofusion welds for each of the nine leak detection assemblies. Installation of these assemblies at each well is in progress.

Page3

Mr. Stanley F. Radon

**Electrical:**

- Begun exterior electrical work including the removal of inactive wiring and replacement of damaged cable trays.
- Begun installation of conduit inside Bldg. 73.

**DESIGN CHANGES AND RATIONALE**


- Three catch basins (STM-30, STM-31, and STM-32) were installed that were not included in the original stormwater design. They are located in areas of the plant that required drainage improvements.

**PROBLEMS ENCOUNTERED**

- There have been no significant problems encountered with the project.

If you have any questions regarding the project, please contact me on-site at (716)285-4703.

Sincerely,



Stephen K. Spitzer  
Resident Engineer

cc: Bill Wertz  
Jim Frye  
Mike Bellotti  
Vickie Ray  
Jim Reed  
Rick Marotte