LANGAN SITE OBSERVATION REPORT - Day 217

CLIENT:	Gowanus Canal LLC, GowCan Owner, LLC, and Bayside Gowanus Owner, L.L.C.	DATE:	Friday, June 23, 2023	
PROJECT No.:	170295301	WEATHER:	Overcast, 64 – 73 °F Wind: ESE @ 8 – 10 mph	
PROJECT:	Gowanus Canal Northside	TIME:	07:00 – 16:00	
LOCATION:	Brooklyn, New York	BCP SITE ID:	C224080	
EQUIPMENT:		PRESENT AT SIT	ſE:	
Komatsu PC 490 Excavator		Langan: Lauren Roper (Environmental)		
Komatsu PC 490	Excavator	-	•	
Komatsu PC 490 Komatsu PC 240		Urban Atelier Gr	roup (UAG): Seth Anderson	
	Excavator	Urban Atelier Gr	•	
Komatsu PC 240	Excavator JS Excavator	Urban Atelier Gr Kingdom Associ	roup (UAG): Seth Anderson	
Komatsu PC 240 Komatsu PC 78 l	Excavator JS Excavator Loader	Urban Atelier Gr Kingdom Associ	roup (UAG): Seth Anderson ates, Inc. (Kingdom): George Minchala Corp. (TT Mechanical): Damien Sokol	
Komatsu PC 240 Komatsu PC 78 L Komatsu Wheel	Excavator JS Excavator Loader Excavator	Urban Atelier Gr Kingdom Associ TT Mechanical C	roup (UAG): Seth Anderson ates, Inc. (Kingdom): George Minchala Corp. (TT Mechanical): Damien Sokol	
Komatsu PC 240 Komatsu PC 78 L Komatsu Wheel Komatsu PC 490	Excavator JS Excavator Loader Excavator	Urban Atelier Gr Kingdom Associ TT Mechanical C	roup (UAG): Seth Anderson ates, Inc. (Kingdom): George Minchala Corp. (TT Mechanical): Damien Sokol	

OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:

Langan was on-site to document implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved March 24, 2022 Remedial Action Work Plan (RAWP) for Brownfield Cleanup Program (BCP) Site No. C224080. Site Map 1 presents the Society Brooklyn and Sackett Place developments, which together comprise the BCP site.

Site Activities

- Kingdom performed utility installation-related work in the Sackett Street right-of-way outside the BCP boundary as part of development-related construction. This work is not part of RAWP implementation.
- Kingdom imported 3 truckloads of 0.5-inch crushed stone. The stone will be used for backfill during utility installation-related work in the Sackett Street right-of-way outside the BCP boundary as part of development-related construction. This work is not part of the RAWP Implementation.

Import and Export Tracking

- No material was imported to the site.
- No material was exported from the site.

Soil/Fill Export Summary			
Facility	Exported	Today	Total
Bayshore Soil Management	No. Loads	0	764
Keasbey, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	15,280
Bayshore Soil Management Keasbey, NJ Non-Hazardous MGP-Impacted Soil/Fill	No. Loads	0	79
	Quantity (CY)	0	1,580
Phase III Environmental	No. Loads	0	67
Palmerton, PA Non-Hazardous Soil/Fill	Quantity (CY)	0	1,340

	Nesci		Langan, D.P.C.
Cc:	J. Hayes, M. Burke, P. Farnham, E. Adkins, A.	By:	Lauren Roper

Material Import Summary				
Facility	NYSDEC Approved Quantity (CY)	Imported	Today	Total
Stavola Construction Materials, Inc	1,000	No. Loads	0	15
Bridgewater, NJ 2.5-inch Stone		Quantity (CY)	0	300
87 19 th Avenue	2,000	No. Loads	0	31
Astoria, NY 2.5-inch Stone		Quantity (CY)	0	650
Impact Environmental	5,000	No. Loads	0	224
Jersey City, NJ 0.5-inch Crushed Stone		Quantity (CY)	0	4,480
Impact Environmental	6,000	No. Loads	0	48
Lyndhurst, NJ 0.5-inch Crushed Stone		Quantity (CY)	0	960
Impact Environmental	4,000	No. Loads	0	29
Lyndhurst, NJ 0.75-inch Crushed Stone		Quantity (CY)	0	580
Tilcon New York Inc.		No. Loads	0	95
Wharton, NJ ASTM #5 Virgin Quarry Stone	3,500	Quantity (CY)	0	1,900

Sampling

• No samples were collected.

Community Air Monitoring

• Ground intrusive work was not performed within the BCP site boundary, and thus community air monitoring was not implemented. No dust or odors were apparent on-site.

Anticipated Activities

• Kingdom will continue to perform utility-related work in Sackett Street.

Cc:	J. Hayes, M. Burke, P. Farnham, E. Adkins, A.	By:	Lauren Roper
	Nesci	_	Langan, D.P.C.

Site Photographs




Photo 1: General view of the Shore Public Walkway (SPW) (facing north)



Photo 2: View of stockpile covered with polyethylene sheeting within the SPW (facing north)

Cc:	c: J. Hayes, M. Burke, P. Farnham, E. Adkins, A. Nesci	By:	Lauren Roper
			Langan, D.P.C.



Site Map 2: Northern Work Area Map (Society Brooklyn)

Base map adapted from 1 April 2022 drawing FO-201.00, "Ground Floor Framing Plan" for Society Brooklyn, prepared by DeSimone Consulting Engineers.

