

Project	Bedford Beverly Brownfield	Report No.	43
	Site		
BCP Site	BCP Site No. C224384	Date	12/06/2023
Location	2359 and 2360 Bedford	File No.	0205432
	Avenue, Brooklyn, NY		
Client	Bedford Beverly Acquisitions	Temperature	31-41 °F
	LLC, Maman Contracting		
	(Maman), International		
	Concrete		
Contractor	Haley & Aldrich	Wind Direction	SW to NE, 6 mph
Weather	Mostly Cloudy	Personnel on	E. Nunez, D. Djombalic
		Site	
Humidity	75%	Time on Site	6:30 am to 3:30 pm

Haley & Aldrich of New York (Haley & Aldrich) was present to document implementation of the Remedial Action Work Plan (RAWP) prepared by Haley & Aldrich currently under review by NYSDEC and the NYSDEC-approved Change of Use dated 17 August 2023 to begin support of excavation work. Site observations are summarized below.

#### Daily Observations:

- Contractor (International Concrete) continued support of excavation (SOE) prep along the perimeter of Lot 14 and stockpiled soil in preparation for disposal.
- Contractor (International Concrete) continued loading soil for transport and disposal off-site.

#### Waste Disposal/Backfill Import Tracking:

#### **Material Export:**

- Forty-three (43) loads of non-hazardous fill material from grids WC-04 (10-15') and WC-03 (10-15').
- Soil/Fill disposal is summarized below:

	Facility:	Bayshore	Facility: P Park NJ		Facility: Keystone		Facility: Posillico			
	Soil Management, LLC		LLC, Pros	Prospect Park, Trade Center		Center,	Materials Permitted			
	Keasbey, NJ (Non- NJ (Non-		-Haz Soil)	Fairless Hills, PA		Wash Plant, LLC,				
	Haz Soil)				(Non-Haz Soil)		Farmingdale, NY		Totals:	
							(Non-Haz Soil)			
Today:	0 Loads	0 CY	43	860 CY	0 Loads	0 CY	0 Loads	0 CY	43 Loads	860 CY
			Loads							
<u>Total:</u>	<u>154</u>	3,080 CY	<u>195</u>	3,900 CY	<u>171</u>	3,420 CY	87 Loads	1,740 CY	<u>607</u>	<u>12,140</u>
	<u>Loads</u>	3,080 CT	<u>Loads</u>	3,900 CT	<u>Loads</u>	3,420 CT	87 LUaus	1,740 CT	<u>Loads</u>	<u>CY</u>

<sup>\*</sup>Note, 1 truck estimated at 20 cubic yards. Final tonnages will be present in the Final Engineering Report (FER)



Aspl	halt disposal	is summarize	ed below:

	Recycling, F	Facility: Flushing Asphalt Recycling, Flushing NY (Asphalt)		Facility: Mount Materials, Fairless Hills, PA (Asphalt)		
	(1.12)	,	Tri (rispirate)		Tota	ıls:
Today:	0 Loads	0 CY	0 Loads	0 CY	0 Loads	0 CY
<u>Total:</u>	<u>117 Loads</u>	<u>2,340 CY</u>	9 Loads	<u>180 CY</u>	<u>126 Loads</u>	2,520 CY

<sup>\*</sup>Note, 1 truck estimated at 20 cubic yards. Final tonnages will be present in the Final Engineering Report (FER)

#### C&D disposal is summarized below:

	1	: Mount erials,		
		Hills, PA		
	(Non-Haz Concrete)		Tota	ls:
Today:	0 Loads	0 CY	0 Loads	0 CY
<u>Total:</u>	51 Loads	1,020 CY	51 Loads	<u>1,020 CY</u>

<sup>\*</sup>Note, 1 truck estimated at 20 cubic yards. Final tonnages will be present in the Final Engineering Report (FER)

#### **Material Import:**

Material import is summarized below:

	Facility: Mount Hope Quarry,		Facility: Mount Hope Quarry,			
	Whart	on, NJ	Wharton, NJ			
	(ASTN	1 #57)	(ASTM #3)		Tota	ls:
Today:	0 Loads	0 CY	0 loads	0 CY	0 Loads	0 CY
Total:	5 Loads	<u>100 CY</u>	11 loads	220 CY	16 Loads	320 CY

<sup>\*</sup>Note, 1 truck estimated at 20 cubic yards. Final tonnages will be present in the Final Engineering Report (FER)

#### Samples Collected:

No samples were collected.

#### **CAMP Activities:**

Air monitoring during ground-intrusive activities was performed at two locations during
ground intrusive work from 6:45 am to 3:15 pm. No 15-minute average concentration of
volatiles organic compounds (VOCs) or particulate 15-minute average concentration of matter
smaller than 10 microns in diameter (PM10) exceeded the action levels. No visible dust was
observed leaving the site perimeter.



# Activities Planned for Coming Week: • Contractor (International Concrete) will continue stockpiling soil on the perimeter of Lot 14 for • Contractor (International Concrete) will continue installing H piles as part of SOE installation on the perimeter of the site. Contractor (International Concrete) will continue transportation and disposal of soil/fill to an approved facility.



## Site Photographs:




Photo 1: View of contractor loading soil on Lot 14, facing northwest.



Photo 2: View of contractor loading soil on Lot 14, facing northeast.





Timo	Station 2 (Avg.	Station 4 (Avg.	Station 2 - VOCs (Avg.	Station 4 - VOCs (Avg.
Time	μg/m³)	μg/m³)	ppm)	ppm)
12/6/2023 6:45	2.784	3.082	0	0.01
12/6/2023 7:00	3.405	3.341	0.01	0.01
12/6/2023 7:15	4.565	2.908	0.01	0.01
12/6/2023 7:30	4.721	3.445	0.01	0.01
12/6/2023 7:45	5.571	2.914	0.01	0.01
12/6/2023 8:00	6.637	3.118	0.01	0.01
12/6/2023 8:15	5.771	3.254	0.01	0.01
12/6/2023 8:30	4.726	2.806	0.01	0.01
12/6/2023 8:45	3.665	2.908	0.01	0.01
12/6/2023 9:00	3.34	3.321	0.01	0.01
12/6/2023 9:15	3.165	3.282	0.01	0.01
12/6/2023 9:30	3.781	3.511	0.01	0.01
12/6/2023 9:45	3.926	3.181	0.01	0.01
12/6/2023 10:00	3.573	4.216	0.01	0.01
12/6/2023 10:15	3.406	5.23	0	0.01
12/6/2023 10:30	3.624	5.126	0	0.01
12/6/2023 10:45	4.118	4.788	0.01	0
12/6/2023 11:00	4.752	4.492	0.01	0.01
12/6/2023 11:15	4.217	4.801	0.01	0.01
12/6/2023 11:30	3.251	4.072	0	0
12/6/2023 11:45	2.746	3.741	0	0
12/6/2023 12:00	2.447	2.234	0	0
12/6/2023 12:15	2.372	2.628	0	0
12/6/2023 12:30	2.95	4.126	0	0
12/6/2023 12:45	2.62	5.255	0	0
12/6/2023 13:00	2.557	4.563	0	0
12/6/2023 13:15	3.066	5.272	0	0
12/6/2023 13:30	2.918	4.762	0	0
12/6/2023 13:45	3.137	4.699	0.01	0
12/6/2023 14:00	3.305	4.318	0	0
12/6/2023 14:15	2.609	4.806	0	0
12/6/2023 14:30	2.702	4.501	0	0
12/6/2023 14:45	2.429	4.422	0	0
12/6/2023 15:00	2.375	3.342	0	0
12/6/2023 15:15	2.192	2.839	0	0