

Project	Bedford Beverly Brownfield	Report No.	46
	Site		
BCP Site	BCP Site No. C224384	Date	12/11/2023
Location	2359 and 2360 Bedford	File No.	0205432
	Avenue, Brooklyn, NY		
Client	Bedford Beverly Acquisitions	Temperature	34-51 °F
	LLC, Maman Contracting		
	(Maman), International		
	Concrete		
Contractor	Haley & Aldrich	Wind Direction	NW to SE, 15 mph
Weather	Rainy	Personnel on	E. Nunez & A. Vaculik
		Site	
Humidity	87%	Time on Site	6:30 am to 3:00 pm

Haley & Aldrich of New York (Haley & Aldrich) was present to document implementation of the Remedial Action Work Plan (RAWP) prepared by Haley & Aldrich currently under review by NYSDEC and the NYSDEC-approved Change of Use dated 17 August 2023 to begin support of excavation work. Site observations are summarized below.

#### Daily Observations:

- Contractor (International Concrete) continued support of excavation (SOE) prep along the perimeter of Lot 14 and stockpiled soil in preparation for disposal.
- Contractor (International Concrete) continued loading soil for transport and disposal off-site.

#### Waste Disposal/Backfill Import Tracking:

#### **Material Export:**

- Ninety-four (94) loads of non-hazardous fill material from grids WC-21 (0-5'), WC-01 (10-15') and WC-06 (10-15')
- Soil/Fill disposal is summarized below:

	Facility: Bayshore Facility: P Park NJ		Facility: Keystone		Facility: Posillico					
	Soil Management,		LLC, Pros	spect Park, Trade Ce		Center,	Materials	Permitted		
	Keasbey, NJ (Non-		NJ (Non-	-Haz Soil)	Fairless Hills, PA		Wash Plant, LLC,			
	Haz Soil)				(Non-Haz Soil)		Farmingdale, NY		Totals:	
							(Non-Haz Soil)			
Today:	0 Loads	0 CY	84	1,680	0 Loads	0 CY	10 Loads	200 CY	94 Loads	1,880 CY
			Loads	CY						Í
<u>Total:</u>	<u>186</u>	3,720 CY	<u>351</u>	7,020 CY	<u>214</u>	4,280 CY	97 Loads	1,940 CY	<u>848</u>	<u>16,960</u>
	<u>Loads</u>	3,720 CT	<u>Loads</u>	7,020 CT	<u>Loads</u>	4,200 CT	37 LUdus	1,340 CT	<u>Loads</u>	<u>CY</u>

<sup>\*</sup>Note, 1 truck estimated at 20 cubic yards. Final tonnages will be present in the Final Engineering Report (FER)



Asphalt dispos	sal is summa	rized below:
----------------	--------------	--------------

	Facility: Flusi Recycling, F (Aspl	Flushing NY	Materials, F	: Mount Fairless Hills, Sphalt)		
					Tota	ıls:
Today:	0 Loads	0 CY	0 Loads	0 CY	0 Loads	0 CY
<u>Total:</u>	117 Loads	2,340 CY	9 Loads	<u>180 CY</u>	<u>126 Loads</u>	2,520 CY

<sup>\*</sup>Note, 1 truck estimated at 20 cubic yards. Final tonnages will be present in the Final Engineering Report (FER)

#### o C&D disposal is summarized below:

	Facility: Mate			
	Fairless I	Hills, PA		
	(Non-Haz	Concrete)	Total	s:
Today:	0 Loads 0 CY		0 Loads	0 CY
<u>Total:</u>	51 Loads	1,020 CY	51 Loads	<u>1,020 CY</u>

<sup>\*</sup>Note, 1 truck estimated at 20 cubic yards. Final tonnages will be present in the Final Engineering Report (FER)

#### **Material Import:**

Material import is summarized below:

	Facility: N	lount Hope	Facility: N	lount Hope		
	Qu	arry,	Qui	arry,		
	Wharton, NJ		Whar	ton, NJ		
	(ASTI	M #57)	(ASTM #3)		Tota	als:
Today:	0 Loads	0 CY	0 loads	0 CY	0 Loads	0 CY
Total:	<u>5 Loads</u>	100 CY	11 loads	220 CY	16 Loads	320 CY

<sup>\*</sup>Note, 1 truck estimated at 20 cubic yards. Final tonnages will be present in the Final Engineering Report (FER)

#### Samples Collected:

No samples were collected.

#### **CAMP Activities:**

- Due to rain, visual and olfactory monitoring was conducted during ground intrusive work from 7:00 am to 9:55 am.
- Air monitoring during ground-intrusive activities was performed at two locations during ground intrusive work from 10:00 am to 3:30 pm. No 15-minute average concentration of volatiles organic compounds (VOCs) or particulate 15-minute average concentration of matter smaller than 10 microns in diameter (PM10) exceeded the action levels. No visible dust was observed leaving the site perimeter.



# Activities Planned for Coming Week: Contractor (International Concrete) will continue stockpiling soil on the perimeter of Lot 14 for disposal.

- Contractor (International Concrete) will begin stockpiling soil on the perimeter of Lot 53 for disposal.
- Contractor (International Concrete) will continue installing H piles as part of SOE installation on the perimeter of the site.
- Contractor (International Concrete) will continue transportation and disposal of soil/fill to an approved facility.



## Site Photographs:




Photo 1: View of contractor loading soil on Lot 14, facing south-southwest.



Photo 2: View of soil excavation on Lot 14, facing north-northeast.





#### 2360 Bedford Avenue, Brooklyn NY

#### Air Monitoring Log

Date: 2023-12-11

Personnel: E. Nunez & A. Vaculik

Weather: Rainy
Humidity: 87%

Wind Direction : NW to SE, 15 mph

Particulate Background (ug/m3): 31.207

PID Background (ppm) : 0.0

Action Levels : <u>Downwind perimeter of work area above background levels</u>

PID (ppm): > 5 ppm for the 15-min average Dust (ug/m3): > 150 for the 15-min average

Minute of Time	Avg. PM10 (Station1)	Avg. PM10 (Station2)	Avg. PM10 (Station3)	Avg. PM10 (Station4)	Avg. VOC(Station1)	Avg. VOC(Station2)	Avg. VOC(Station3)	Avg. VOC(Station4)	Odors	Notes Activities/ Additional Monitoring
10:00		3.793		3.849		0.0		0.0		
10:15		3.384		3.198		0.0		0.0		
10:30		2.879		3.215		0.0		0.0		
10:45		2.901		3.143		0.0		0.0		
11:00		2.195		3.5		0.0		0.0		
11:15		1.836		3.3		0.0		0.0		
11:30		1.878		3.3		0.0		0.0		
11:45		2.480		3.4		0.0		0.0		
12:00		2.763		3.1		0.0		0.0		
12:15		1.884		2.9		0.0		0.0		
12:30		3.549		3.1		0.0		0.0		
12:45		3.403		3.4		0.0		0.0		
13:00		2.356		3.6		0.0		0.0		
13:15		3.065		4.3		0.0		0.0		
13:30		2.040		3.9		0.0		0.0		
13:45		2.801		4.7		0.0		0.0		
14:00		5.072		5.2		0.0		0.0		
14:15		2.492		4.3		0.0		0.0		
14:30		2.146		3.7		0.0		0.0		