

Project	Bedford Beverly Brownfield	Report No.	51
	Site		
BCP Site	BCP Site No. C224384	Date	12/18/2023
Location	2359 and 2360 Bedford	File No.	0205432
	Avenue, Brooklyn, NY		
Client	Bedford Beverly Acquisitions	Temperature	40-60 °F
	LLC, Maman Contracting		
	(Maman), International		
	Concrete		
Contractor	Haley & Aldrich	Wind Direction	S to N, 16 mph
Weather	Rainy	Personnel on	A. Stewart, E. Nunez, & D.
		Site	Djombalic
Humidity	97%	Time on Site	6:30 am to 2:40 pm

Haley & Aldrich of New York (Haley & Aldrich) was present to document implementation of the Remedial Action Work Plan (RAWP) prepared by Haley & Aldrich currently under review by NYSDEC and the NYSDEC-approved Change of Use dated 17 August 2023 to begin support of excavation work. Site observations are summarized below.

Daily Observations:

- Contractor (International Concrete) continued support of excavation (SOE) installation along the perimeter of Lots 14 and 53.
- Contractor (International Concrete) continued loading soil for transport and disposal off-site.

Waste Disposal/Backfill Import Tracking:

Material Export:

- Seventy-four (74) loads of non-hazardous fill material from grids WC-15 (10-15'), WC-11 (10-15'), & WC-19 (10-15').
- Soil/Fill disposal is summarized below:

,										
	Facility: Bayshore Facility: P Park NJ Soil Management, LLC, Prospect Park,		Facility: Keystone Trade Center,		Facility: Posillico Materials Permitted					
	Keasbey, NJ (Non- Haz Soil)		NJ (Non-	, l		Hills, PA laz Soil)	Wash Plant, LLC, Farmingdale, NY (Non-Haz Soil)		Totals:	
Today:	0 Loads	0 CY	74 Loads	1,480 CY	0 Loads	0 CY	0 Loads	0 CY	74 Loads	1,480 CY
<u>Total:</u>	<u>186</u> <u>Loads</u>	3,720 CY	643 Loads	12,860 CY	<u>229</u> <u>Loads</u>	4,580 CY	97 Loads	1,940 CY	<u>1,155</u> <u>Loads</u>	23,100 CY

^{*}Note, 1 truck estimated at 20 cubic yards. Final tonnages will be present in the Final Engineering Report (FER)

Asphalt disposal is summarized below:

	Facility: Flush	ning Asphalt	Facility	: Mount		
	Recycling, F (Aspl	-		airless Hills, sphalt)		
					Tota	ls:
Today:	0 Loads	0 CY	0 Loads 0 CY		0 Loads	0 CY
<u>Total:</u>	<u>117 Loads</u>	2,340 CY	9 Loads	<u>180 CY</u>	<u>126 Loads</u>	2,520 CY

^{*}Note, 1 truck estimated at 20 cubic yards. Final tonnages will be present in the Final Engineering Report (FER)



C&D disposal is summarized below:

	Facility	: Mount			
	Mate	erials,			
	Fairless	Hills, PA			
	(Non-Haz	Concrete)	Totals:		
Today:	0 Loads 0 CY		0 Loads	0 CY	
<u>Total:</u>	61 Loads	<u>1,220 CY</u>	61 Loads	<u>1,220 CY</u>	

^{*}Note, 1 truck estimated at 20 cubic yards. Final tonnages will be present in the Final Engineering Report (FER)

Material Import:

o Material import is summarized below:

	Facility: Mo	ount Hope	Facility: Mount Hope			
	Quarry,		Quarry,			
	Wharton, NJ		Wharton, NJ			
	(ASTM #57)		(ASTM #3)		Totals:	
Today:	0 Loads 0 CY		1 load	20 CY	1 Load	20 CY
<u>Total:</u>	5 Loads	<u>100 CY</u>	12 loads	240 CY	17 Loads	340 CY

^{*}Note, 1 truck estimated at 20 cubic yards. Final tonnages will be present in the Final Engineering Report (FER)

Samples Collected:

No samples were collected.

CAMP Activities:

• Due to rainy conditions, visual and olfactory monitoring was conducted throughout the day. No visible dust was observed leaving the site perimeter.

Activities Planned for Coming Week:

- Contractor (International Concrete) will continue stockpiling soil on the perimeter of Lot 14 for disposal.
- Contractor (International Concrete) will begin stockpiling soil on the perimeter of Lot 53 for disposal.
- Contractor (International Concrete) will continue installing H piles as part of SOE installation on the perimeter of the site.
- Contractor (International Concrete) will continue transportation and disposal of soil/fill to an approved facility.



Site Photographs:



Photo 1: View of contractor loading soil for off-site disposal on Lot 14, facing northeast.



Photo 2: View of contractor loading soil for off-site disposal on Lot 14, facing south-southwest.



