

Project	Bedford Beverly Brownfield	Report No.	70
	Site		
BCP Site	BCP Site No. C224384	Date	1/16/2024
Location	2359 and 2360 Bedford	File No.	0205432
	Avenue, Brooklyn, NY		
Client	Bedford Beverly Acquisitions	Temperature	23-31°F
	LLC, Maman Contracting		
	(Maman), International		
	Concrete		
Contractor	Haley & Aldrich	Wind Direction	NE to SW, 8 mph
Weather	Snow/Rain	Personnel on	E. Nunez, A. Stewart, D.
		Site	Djombalic
Humidity	97%	Time on Site	6:30 am to 3:30 pm

Haley & Aldrich of New York (Haley & Aldrich) was present to document implementation of the Remedial Action Work Plan (RAWP) prepared by Haley & Aldrich currently under review by NYSDEC and the NYSDEC-approved Change of Use dated 17 August 2023 to begin support of excavation work. Site observations are summarized below.

Daily Observations:

• Contractor (International Concrete) continued support of excavation (SOE) installation along the perimeter of Lots 14 and 53.

Waste Disposal/Backfill Import Tracking:

Material Export:

- 74 loads of non-hazardous fill material from grids WC-20(0-5), WC-22(0-5), WC-20(5-10), WC-22(5-10), WC-22(10-15), WC-12(0-5)
- Soil/Fill disposal is summarized below:

0								
		Facility: Bayshore Soil Management, Keasbey,		Facility: P Park NJ LLC, Prospect Park, NJ (Non-Haz		Facility: Keystone Trade Center, Fairless Hills, PA (Non-Haz Soil)		
	NJ (Non-Haz Soil)		Soil)					
	Today:	14 Loads	280 CY	60 Loads	1200 CY	0 Loads	0 CY	
	<u>Total:</u>	268 Loads	<u>5,360 CY</u>	860 Loads	<u>17,200 CY</u>	502 Loads	<u>10,040 CY</u>	
		Facility: Posillico Materials Permitted Wash Plant, LLC, Farmingdale, NY (Non- Haz Soil)		Facility: Republic Environmental Systems, LLC, Hatfield PA (Haz waste)		Facility: Conestoga Republic Environmental Systems, LLC, Prospect Park, NJ (Non-Haz Soil)		
	Today:	0 Loads	0 CY	0 Loads	0 CY	0 Loads	0 CY	
	<u>Total:</u>	487 Loads	<u>9,740 CY</u>	<u>5 Loads</u>	<u>100 CY</u>	44 Loads	<u>880 CY</u>	
		Sitewide To	otal					
	Today: 74 Loads 1,480 CY							
	<u>Total:</u>	<u>2,166</u> Loads	43,320 CY					
*No	Note, 1 truck estimated at 20 cubic yards. Final tonnages will be present in the Final Engineering Report (FER)							



0	Asphalt disposal is summarized below:							
C		Facility: Flush Recycling, F (Aspl	ning Asphalt Iushing NY	Facility: Mount Materials, Fairless Hills, PA (Asphalt)				
						Tota	ıls:	
	Today:	0 Loads	0 CY	0 Loads	0 CY	0 Loads	0 CY	
	Total:	<u>117 Loads</u>	<u>2,340 CY</u>	38 Loads	760 CY	<u>155 Loads</u>	<u>3,100 CY</u>	

*Note, 1 truck estimated at 20 cubic yards. Final tonnages will be present in the Final Engineering Report (FER)

• C&D disposal is summarized below:

	Facility:	Mount						
	Mate	rials,						
	Fairless I	Hills, PA						
	(Non-Haz Concrete)		Totals:					
Today:	0 Loads	0 CY	0 Loads	0 CY				
Total: 86 Loads		<u>1,720 CY</u>	<u>86 Loads</u>	<u>1,720 CY</u>				

*Note, 1 truck estimated at 20 cubic yards. Final tonnages will be present in the Final Engineering Report (FER)

Material Import:

• Material import is summarized below:

	Facility: Mount Hope		Facility: Mount Hope			
	Quarry,		Quarry,			
	Wharton, NJ		Wharton, NJ			
	(ASTM #57)		(ASTM #3)		Total	ls:
Today:	0 Loads	0 CY	0 load	0 CY	0 Loads	0 CY
<u>Total:</u>	<u>5 Loads</u>	<u>100 CY</u>	<u>18 loads</u>	<u>340 CY</u>	23 Loads	<u>441 CY</u>

*Note, 1 truck estimated at 20 cubic yards. Final tonnages will be present in the Final Engineering Report (FER)

Samples Collected:

• No samples collected.

CAMP Activities:

• Due to snowy/rainy conditions, visual and olfactory monitoring was conducted throughout the day. No visible dust was observed leaving the site perimeter.



Activities Planned for Coming Week:

- Contractor (International Concrete) will continue stockpiling soil on the perimeter of Lot 14 for disposal.
- Contractor (International Concrete) will continue stockpiling soil on the perimeter of Lot 53 for disposal.
- Contractor (International Concrete) will continue installing H piles as part of SOE installation on the perimeter of the site.
- Contractor (International Concrete) will continue transportation and disposal of soil/fill to an approved facility.



Site Photographs:



Photo 1: View of soil disposal in Lot 14, facing southwest.



Photo 2: View of SOE Installation in Lot 14, facing west.



