

Celebrating over 50 years of service

September 10, 2014

Mr. John R. Strang, P.E.
Environmental Engineer 2
New York State Department of Environmental Conservation
Region 4
1130 South Westcott Road
Schenectady, New York 12306-2014

VIA ELECTRONIC MAIL

Re: Progress Report No.11

Reporting Period: August 2014

ALCO - BCP Sites C447042, C447043 and C447044

Schenectady, NY

Dear Mr. Strang:

On behalf of Maxon ALCO Holdings, LLC, Barton & Loguidice, D.P.C. has prepared the following progress report for ALCO – BCP Sites C447042, C447043 and C447044. The following paragraphs summarize work completed during the above-referenced reporting period, along with pertinent details and comments relative to any noted variances from the Work Plan.

ACTIVITIES CONDUCTED THIS REPORTING PERIOD

- Meetings were held with NYSDEC on 8/7/14 and 8/21/14 to discuss scheduling and project progress.
- Preparation of the Construction Completion Report for the demolition of Building 300 was continued.
- The Remedial Design Report was submitted to NYSDEC.
- Implementation of the approved IRM work plan was continued with the excavation of the MW-45 Area.

ANTICIPATED ACTIVITIES FOR THE NEXT REPORTING PERIOD

The following activities are anticipated for the next reporting period:

- Continuation of the approved IRM work.
- The City of Schenectady, for public purposes, intends to take title to a small parcel of land associated with Parcel B. A Change of Use Notification will be provided to the NYSDEC.

ACTIVITY MODIFICATIONS

No activity modifications are noted for this reporting period.

Z:\BL-Vault\\ID2\18217AD2-1C71-4823-8927-99D5C4054147\0\640000-640999\640515\L\L\Monthly Report -9-14 (ID 640515) class (1)







Mr. John R. Strang, P.E. NYSDEC September 10, 2014 Page 2

SAMPLING RESULTS

Not Applicable.

PROJECT PERCENTAGE COMPLETION

Updated schedules are attached to this report. The schedules show completed tasks, tasks in progress and tasks to be undertaken.

CORRECTIVE ACTIONS

No corrective actions were undertaken during this reporting period.

CITIZEN PARTICIPATION ACTIVITIES

No citizen participation activities were undertaken during this reporting period.

Please feel free to contact the undersigned at (518) 218-1801 with any questions or need for additional information.

Very truly yours,

BARTON & LOGUIDICE, D.P.C.

Andrew J. Barber

Sr. Environmental Consultant

AJB/ojf Enc.

cc:

Steve Porter, Esq.

Steve Luciano

Paul Fallati

Dean Sommer, Esq.

Rich Ostrov

Al DeMarco

- Maxon ALCO Holdings LLC

- Maxon ALCO Holdings LLC

- Maxon ALCO Holdings LLC

- Young Sommer

- NYSDEC Region 4, OGC

-NYSDOH

32	31	30	29	28	27	26	25	24	23 8	3 2	2 20	19	18	17	16	<u>ನ</u>	14	ဆ i	3 =	‡ =	5 6	8	7	6	51	4	ω	ν -		5	
Issuance of COCs	DEC/DOH Review and Approval of FER	DEC/DOH Review and Approval of SMP	Prepare and Submit FER, SMP, EE w/ICs	Remedial Construction	DEC/DOH Review and Approval of RD	Remedial Design	IRM Implementation	NYSDEC Review of IRM Work Plans	Prepare and Submit IRM Work Plans	Form DD BWB/AAB Approved	Prepare Draft PDD	NYSDEC Review - RWP/AAR "Approvable"	Revise & Re-Submit RWP/AAR	NYSDEC Review & Approval of SRI Report	EDD Submittal & Approval	Preparation & Submittal of SRI Report	Performance of SRI	NYSDEC Review and Approval of SRI-WP	SRI-WP Submittal	CRI-WP Propagation	HWP/AAH Preparation	NYSDEC Comment Letter on RI	NYSDEC Review of RI Report	RI Report Submittal	Prepare RI Report	Parcel A (B&C) - Lab Analysis	Parcel A (B&C) - RI Field Work	Demolition Completion		Task Name	
5 days	30 days	30 days	187 days	112 days	37 days	84 days	39 days	16 days	10 days	34 days	24 days	35 days	10 days	51 days	28 days	60 days	95 days	105 days	0 days	15 days	20 days	0 days	75 days	0 days	90 days	35 days	55 days	0 days		Duration	
Mon 3/2/15	Mon 12/22/14	Thu 12/4/14	Mon 4/7/14	Thu 8/14/14	Mon 8/11/14	Tue 4/15/14	Mon 8/11/14	Fri 3/7/14	Tue 2/4/14	MON 3/1/14	Fri 1/24/14	Mon 10/15/12	Fri 1/31/14	Fri 11/1/13	Thu 10/3/13	Mon 7/22/13	Mon 4/29/13	Mon 1/21/13	Sun 1/20/13	Mon 19/94/19	Mon 9/10/12	Sun 12/16/12	Mon 8/27/12	Sun 8/26/12			_	Mon 1/2/12		Start	
					กรรรภรรภาคการของเกาแบบเลยเลยเบยเยย	THE STREET STREET STREET STREET STREET																							ine 1 6/8 6/156/226	AL	
					Practice Programme Commence of the Commence of	าวกอดอกการคออดจะสุดทุกภูสสรเทยสรเกราะ																							July //29 7/6 7/137/20	ALCO - PARCEL A (Site C447042) - SCHEDULE OF BCP ACTIVITIES	
					LEWING COLUMN TO A	STEEN) interpretation of the control of t					******																	August 7/27 8/3 8/108/1	Site C447042) - 1	
		ALL SCOOLING OF THE SCOOLING O		I I		00000000000000000000000000000000000000																							Septem 178/248/31 9/7	SCHEDULE OF	
									9/19																				ber Octo 9/149/219/2810	BCP ACTIVITIE	
		000000000000000000000000000000000000000																											ber N /5 0/1 0/1 0/2 1	S	
																													November 1/211/9 1/1 1/2		
																													December 1/3 12/7 2/1 2		
																													January /2 2/2 1/4 1/11	2015	
																													Februa 1/18 1/25 2/1 2/		
																													July August September October November December January February March Ap 6/1 6/8 6/15 6/22 6/29 7/6 7/13 7/20 7/27 8/3 8/10 8/17 8/24 8/31 9/7 9/14 9/21 9/28 10/5 0/1 0/1 0/2 11/211/9 1/1 1/2 1/3 12/7 2/1 2/2 2/2 1/4 1/11 1/18 1/25 2/1 2/8 2/15 2/2 3/1 3/8 8/15 3/22 3/2 3/1 3/8 8/15 3/22 3/2 3/1 3/8 8/15 3/22 3/2 3/2 3/2 3/2 3/2 3/2 3/2 3/2 3/	11	
) /8 3/153/223/2		

ID Task Name	Duration	Start					10.0
		June 6/1 6/8 6/15	July	1ber 9/149/219/3	November 0/1 0/2 11/2 11/9 1/1	December	January February March April 2/2 1/4 1/111/1811/25 2/1 12/8 1/15/22/23/23/23/23/23/23/23/23/23/23/23/23/
1 BROWNFIELDS	830 days						
2 Demolition Completion	0 days	Mon 1/2/12					
3 Parcel A (B&C) - RI Field Work	55 days	Mon 3/12/12					
4 Parcel A (B&C) - Lab Analysis	35 days	Mon 4/16/12					
5 Prepare RI Report	90 days	Mon 4/16/12					
6 RI Report Submittal	0 days	Sun 8/26/12					
7 NYSDEC Review of RI Report	75 days	Mon 8/27/12					
8 NYSDEC Comment Letter on RI	0 days	Sun 12/16/12					
9 RWP/AAR Preparation	20 days	Mon 9/10/12					
10 RWP/AAR Submittal	0 days	Sun 10/14/12					
11 SRI-WP Preparation	15 days	Mon 12/24/12					
12 SRI-WP Submittal	0 days	Sun 1/20/13					
13 NYSDEC Review and Approval of SRI-WP	105 days	Mon 1/21/13					
14 Performance of SRI	95 days	Mon 4/29/13					
15 Preparation & Submittal of SRI Report	60 days	Mon 7/22/13					
16 EDD Submittal & Approval	28 days	Thu 10/3/13					
17 NYSDEC Review & Approval of SRI Report	51 days	Fri 11/1/13					
18 Revise & Re-Submit RWP/AAR	10 days	Fri 1/31/14					
19 NYSDEC Review - RWP/AAR "Approvable"	35 days	Mon 10/15/12					
20 Prepare Draft PDD	24 days	Fri 1/24/14					
Public Comment on RWP/AAR, PDD (45 calendar days)	34 days	Mon 3/17/14					
22 Issue DD, RWP/AAR Approval	0 days	Fri 9/19/14		4 9/19			
23 Prepare and Submit IRM Work Plans	10 days	Tue 2/4/14					
NYSDEC Review of IRM Work Plans	16 days	Fri 3/7/14					
25 IRM Implementation	39 days	Mon 8/11/14) Subjectives of the subjective of the subjectiv				
26 Remedial Design	84 days	Tue 4/15/14					
27 DEC/DOH Review and Approval of RD	37 days	Mon 8/11/14					
28 Remedial Construction	112 days	Thu 8/14/14		*****			
Prepare and Submit FER, SMP, EE w/lCs	187 days	Mon 4/7/14		XXXXX			The second property of the second seco
30 DEC/DOH Review and Approval of SMP	30 days	Thu 12/4/14					
	30 days	Mon 12/22/14					
32 Issuance of COCs	5 days	Mon 3/2/15					

→	20				1			- 1			-1	1 2	=======================================	12	ಪ	4	1		16	ł								1 1	ŀ	1		
BROWNFIELDS	Demolition Completion	Parcel A (B&C) - RI Field Work	Parcel A (B&C) - Lab Analysis		Prepare RI Report	RI Report Submittal	NYSDEC Review of RI Report	NYSDEC Comment Letter on RI	NYSOEC Comment Letter on Al	RWP/AAR Preparation	RWP/AAR Submittal	ODI WO Disposition	SRI-WP Preparation	SRI-WP Submittal	NYSDEC Review and Approval of SRI-WP	Performance of SRI		Preparation & Submittal of SRI Report	EDD Submittal & Approval	NYSDEC Review & Approval of SRI Report	Posico & Do Cubrait DWD/AAD	Havisa & Ha-Oddilli Have / AVI	NYSUEC Heview - HWY/AAH "Approvable"	Prepare Draft PDD	Public Comment on RWP/AAR, PDD (45 calendar days)	Issue DD, RWP/AAR Approval	Remedial Design	DEC/DOH Review and Approval of RD	Hemedial Construction	Prepare and Submit FEH, SMP, EE w/ICs	DEC/DOH Review and Approval of SMP	DEC/DOH Review and Approval of FER
830 days	0 days	55 days	35 days		90 days	0 days	75 days	0 days	o days	20 days	0 days	o days	15 days	0 days	105 days	95 days	ao uaya	60 days	28 days	51 days	40 days	To uays	35 days		34 days	0 days	84 days	37 days	112 days	187 days	30 days	30 days
Mon 1/2/12		_				Sun 8/26/12				Mon 9/10/12			Mon 12/24/12	Sun 1/20/13		T		Mon 7/22/13	Thu 10/3/13			#1/10/1 II	3	Fri 1/24/14	Mon 3/17/14	Fri 9/19/14	Tue 4/15/14	Mon 8/11/14	ihu 8/14/14	Mon 4/7/14	Thu 12/4/14	Mon 12/22/14
	2	N	N	3	N	N	N	2	D N	N	2) N	8	ω	ω	ω (c	C	<u>ω</u>	ω	ω .		1	N.	4	4	4	4	4	4	4	4	4
June July August September October November December 6/1 6/8 6/15 6/22 6/29 7/6 7/13 7/20 7/27 8/3 8/10 8/17 8/24 8/31 9/7 9/14 9/21 9/28 10/5 0/1 0/1 0/2 11/2 11/9 1/1 1/2 1/3 12/7 2																		*****									SERVICE SERVICE SERVICES					
uly 9 7/6 7/13																				+												
Au 7/207/27 8																										-					***	
igust /3 8/108/1		+	+					+	-		+																					
Se 78/248/31																							*****									
otember 9/7 9/14															,			*****								•			TELEST .	TOTAL STREET		
Oc 9/21 9/28 1																										9/19						
ober 0/5 0/1 0								+			+				+					+										A CONTROL OF THE PARTY OF THE P		
/1 0/2 11								-			+																					
vember /2 11/9 1/				+							+				+	+			1	+												
1 1/2 1/								+																					-			
ecember 3 12/7 2/								+								+			١		+											
1 2/2 2/				+				+			+				+	+			+													
2 1/4 1/															+				+													
11/181/	\parallel	\downarrow	\downarrow	+				+			+	<u> </u>			+				+													
Febru 25 2/1 2				-									• • • • • •														• • • • •					
2/8 2/15/2								+			+				1				1	+												
January February March /1 2/2 2/2 1/4 1/11 1/18 1/25 2/1 2/8 2/15 2/22 3/1 3/2																																
3/8 3/153/223/29				+											1					+												
3/22		\perp							_					\perp	\perp																	