New York Department of Environmental Conservation Division of Environmental Remediation Region 9 Office-Buffalo



FIELD INSPECTION REPORT#4

Date: October 17, 2005 Monday Site Name: Site Number:

Greif Bros. Facility V00334-9 2122 Colvin Blvd. Location: Tonawanda(T), Erie County

Project Manager: M.. Hinton Region 9

Consulting Engineer: ERM (for Greif Bros.) **Contractor:** Pinto Construction Co. Job Phone: 870-1407 (DEC cell)

Weather Conditions: partly sunny, 52°, NW<10

Description of Work Performed:

removing piping from known concrete vault.

Items of Concern/Comments:

contractor located drain line to be relocated. Will do this on 10/18 and do vault demoltion.

HFD mobilized a crane to the site.

ERM may switch job meeting to 10/20, will notify DEC if so.

HEALTH & SAFETY:

PPE: D Is the PPE in conformance with the specifications? : y Are atmospheric monitoring results at acceptable levels?: y

SITE VISITORS: none

CONTRACTORS INFORMATION: Pinto Construction Co.

Subcontractors: Darling Construction Co. Prime Contractors Hours Worked: 0700-1530

Subcontractors: n/a

EOUIPMENT:

JD 450 LC track hoe, CASE 580 RT backhoe, Komatsu PC 160 track hoe, Baker tanks

WORK FORCE: **ERM:** 2 Pinto Construction Co.: 1 laborer, 1 operator **Darling Construction Co.:** n/a

Inspector's Name: Jim Tuk_____ **Date:** 10/19/05 field: <u>1140-1210</u>

Distribution: G. Sutton /file Via e-mail M. Hinton

Sanitary Const. Insp. II

Attachments: digital photos