# New York Department of Environmental Conservation Division of Environmental Remediation Region 9 Office-Buffalo



## FIELD INSPECTION REPORT#16

**Date:** November 17, 2005 Thursday

Site Name: <u>Greif Bros. Facility</u>

Site Number: V00334-9

**Location:** 2122 Colvin Blvd.

Tonawanda(T), Erie County

**Project Manager:** M.. Hinton Region 9

Consulting Engineer: ERM (for Greif Bros.)

**Contractor:** Pinto Construction Co. **Job Phone:** 870-1407 (DEC cell)

Weather Conditions: partly cloudy, 30°, W15-20

# **Description of Work Performed:**

Contractor is excavating contaminated soil to depth in east half of cell.

## **Items of Concern/Comments:**

Attended Progress Meeting #5, some notes:

- 600 tons of hazardous soil have been disposed off-site, 300 tons should be ready on 11/21. Pinto has requested that EWMI schedule more trucks than currently in use.
- "Clean" soil stockpile sample analysis indicates unacceptable contamination and soil must be
  disposed off site. Analysis indicates it is not hazardous, they will make an application to send
  it to Modern LF.
- In light of above information, the entire excavation will now be backfilled using crusher run stone.
- ERM to respond to question of leaving all sheet piling in the ground, probably Monday or Tuesday.
- Contractor is behind schedule, but that is not detrimental to the project.
- Contractor has addressed storm sewer problem and will re do as stated on IR #15. Greif to pay
  for it outside of contract.
- Contractor will work three days only next week.

Next meeting is 12/8 at 1000 hours.

#### **HEALTH & SAFETY:**

PPE: D

Is the PPE in conformance with the specifications? : y Are atmospheric monitoring results at acceptable levels?: Y

**SITE VISITORS:** none

**CONTRACTORS INFORMATION**: Pinto Construction Co.

**Subcontractors:** Darling Construction Co. Prime Contractors Hours Worked: 0730-1600

Subcontractors:

<b>EQUIPMENT:</b> JD 450 LC track hoe, CASE 580 RT backhoe, Komatsu PC 160 track hoe, Baker tanks, Amer. crane
WORK FORCE: ERM: 3 Pinto Construction Co.: 3 Darling Construction Co.: 0
Inspector's Name:       Jim Tuk       I       Sanitary Const. Insp. II         Date:       11/18/05         field:       0955-1120
Distribution: G. Sutton/file M. HintonVia e-mail
Attachments: digital photos