

**MONTHLY PROGRESS REPORT
SPECTRUM FINISHING CORPORATION
WORK ASSIGNMENT D006131-1
REMEDIAL ACTION OVERSIGHT**

SITE NAME/ACTIVITY: Spectrum Finishing Corp. - Remedial Construction Oversight

SITE NUMBERS: 1-52-059

NYSDEC PROJECT MANAGER: David Chiusano

CDM PROJECT MANAGER: John P. Blaum

PERIOD: June 2007

PROJECT DESCRIPTION/OBJECTIVE:

The objective of this work assignment is for CDM to provide remedial construction oversight, bidding assistance and conduct environmental sampling that consists of soil vapor intrusion and groundwater sampling.

PROGRESS MADE THIS REPORTING PERIOD

Task 1 and Task 2 –CDM completed the background review of existing information. Under Task 2, CDM received environmental sample data from Chemtech and sent a complete data package to Nancy Potak for data validation. CDM began preparation of the draft letter report summarizing the results of the environmental sampling data. The survey was completed by Om P. Popli and they provided the final survey drawing that will be included in the letter report.

CDM has provided out-of-scope services under Task 2 to assist O’Brien & Gere with their field work. CDM provided a backhoe for locating cesspools to conduct sampling. The backhoe was provided by Delta Well & Pump under CDM’s standby subcontract agreement. CDM also provided oversight/assistance at the request of NYSDEC. All work is being conducted under the existing budget.

BUDGET UPDATE

	Budget	Spent as of 5/26/07	Percent Complete	Remaining Budget
Task 1 - Work Plan & Document Review	\$32,912	\$32,583	99%	\$329
Task 2 - Environmental Sampling & Report	\$99,011	\$56,100	57%	\$42,911
Task 3 - Pre-Bid Services	\$32,280	\$0	0%	\$32,280
Task 4 - Construction Oversight & Reporting	\$359,987	\$0	0%	\$359,987
Totals	\$524,190	\$88,683	17%	\$435,507

HEALTH AND SAFETY

A site-specific health and safety plan (HASP) was prepared by CDM as part of the work plan. On-site work was performed in compliance with the HASP.

DELIVERABLES SUBMITTED/APPROVALS & COMMENTS RECEIVED

Work Assignment Issued	January 22, 2007
Final Work Plan Submittal	March 27, 2007
Notice To Proceed	April 5, 2007
Environmental Sampling Complete	April 27, 2007

MBE/WBE PARTICIPATION

CDM will prepare a quarterly MBE/WBE utilization reports for submittal to NYSDEC. This plan will be used to justify State reimbursement as applicable under the contract. In summary, the following MBE/WBE project participants include:

- MBE analytical laboratory [Chemtech Laboratory]
- MBE Surveyor [Om Popli]
- WBE Data Validator [Nancy Potak]
- MBE Quarterly Reports [Kenneth Shider]

ACTIVITIES PLANNED FOR NEXT MONTH

- Submit Draft Letter Report

ANTICIPATED PROBLEMS or POTENTIAL SCHEDULE IMPACTS

Draft Remedial design due to NYSDEC PM on or before August 14.