



**REMEDIAL ACTION CONSTRUCTION
IMPLEMENTATION – ADDENDUM NO. 1
REPAIR OF SHORELINE EROSION**

**GRATWICK-RIVERSIDE PARK SITE
NORTH TONAWANDA, NEW YORK**

PRINTED ON

MAR 09 2005



RECEIVED

APR 01 2005

NYSDEC REG 9

FOIL

___REL___UNREL

REMEDIAL ACTION CONSTRUCTION IMPLEMENTATION – ADDENDUM NO. 1 REPAIR OF SHORELINE EROSION

GRATWICK-RIVERSIDE PARK SITE
NORTH TONAWANDA, NEW YORK

MARCH 2005

REF. NO. 7987 (31)

This report is printed on recycled paper.

Prepared by:
Conestoga-Rovers
& Associates

651 Colby Drive
Waterloo, Ontario
Canada N2V 1C2

Office: 519•884•0510

Fax: 519•884•0525

TABLE OF CONTENTS

	<u>Page</u>
1.0 INTRODUCTION	1
2.0 SLOPED BANK STABILIZATION REPAIR.....	3
2.1 DESIGN OBJECTIVES.....	3
2.2 DESCRIPTION OF REPAIR.....	4
2.2.1 AREA PREPARATION	4
2.2.2 USE OF NATURAL DRIFT MATERIALS	4
2.2.3 RIPRAP PLACEMENT	5
2.2.4 DOGWOOD WATTLE PLACEMENT	5
2.2.5 VEGETATION ESTABLISHMENT	6
2.3 PUNCH-LIST ITEMS.....	6
2.3.1 ORIGINAL CONTRACT	6
2.3.2 SHORELINE REPAIR.....	7
3.0 SHORELINE REPAIR FINAL INSPECTION	8
4.0 CONCLUSIONS	9
5.0 CERTIFICATION.....	10

LIST OF FIGURES
(Following Text)

FIGURE 1.1	SITE LOCATION
FIGURE 2.1	SLOPED BANK STABILIZATION AND BARRIER WALL/ GROUNDWATER WITHDRAWAL SYSTEM CROSS-SECTION
FIGURE 2.2	SITE LAYOUT
FIGURE 2.3	REPAIR WITH ROCK ONLY
FIGURE 2.4	REPAIR WITH ROCK AND DOGWOOD WATTLES

LIST OF APPENDICES

APPENDIX A	PHOTOGRAPHS
APPENDIX B	RIPRAP SOURCE CONTROL TESTING RESULTS
APPENDIX C	TOPSOIL SOURCE CONTROL TESTING RESULTS
APPENDIX D	LIST OF PARTICIPANTS, FINAL INSPECTION

LIST OF DRAWINGS

CIVIL

C-09R	SHORELINE PROTECTION/SEDIMENT REMEDIATION - SHEET 1 OF 3
C-10R	SHORELINE PROTECTION/SEDIMENT REMEDIATION - SHEET 2 OF 3
C-11R	SHORELINE PROTECTION/SEDIMENT REMEDIATION - SHEET 3 OF 3
C-12R	SHORELINE PROTECTION/SEDIMENT REMEDIATION SECTIONS AND DETAILS

1.0 INTRODUCTION

Construction of the Remedial Action for the Gratwick-Riverside Park Site was completed in June 2001. The Site is located in North Tonawanda, New York as shown on Figure 1.1. The description of the constructed remedy was presented in the report entitled "Remedial Action Construction Implementation" dated July 11, 2002. During the summer of 2002, inspections of the shoreline identified some erosion had occurred in the area immediately adjacent to the shoreline.

In October 2003, the Performing Parties (PPs) for the Gratwick-Riverside Park Site (Site) submitted the report entitled "Work Plan, Repair of Shoreline Erosion, Revision No. 1" (Work Plan), which, after incorporating the NYSDEC comments received November 5, 2003 and January 7, 2004, was approved by the NYSDEC on January 12, 2004. The purpose of the Work Plan was to present the procedures to be used to repair the erosion of topsoil that had occurred along the shoreline of the Site since completion of the Remedial Action construction. The erosion was caused by wave action during winter storms.

The purpose of this report is to document the erosion control measures that were implemented. In addition, the report also presents other repair work done at the Site to address the four punch-list items identified during the Final Inspection held on November 26, 2001. The four punch-list items were:

- i) install power to the picnic shelter;
- ii) reseeding of select grass areas and replacement of dead trees;
- iii) placement of an additional boulder at each wet well and at the entrance gate to the meter building roadway; and
- iv) replacement of hydric soil in a small area of Islet No. 1.

Based on discussions with the NYSDEC, it was decided that a more appropriate repair for item (iv) in the Islet No. 1 area was to place stone (4 to 6-inch diameter) rather than the hydric soil.

This report documents the implementation of the repairs that have been performed to address these four items and of the shoreline. The repairs were performed by L.D.C. Construction Company, Inc. (the Contractor selected in April 2003).

Construction quality control procedures and health and safety procedures followed those presented in Appendices E and F, respectively, of the document entitled "Final

(100%) Design Report, Volumes I and II, Gratwick-Riverside Park Site, North Tonawanda, New York" dated December 1998, which was approved by the New York State Department of Environmental Conservation (NYSDEC) on February 12, 1999.

2.0 SLOPED BANK STABILIZATION REPAIR

Cross-sections of the sloped bank stabilization as designed and constructed are shown on Figure 2.1. One cross-section presents the details for the shoreline area which has competent slag along the River's edge and the other where competent slag is not present. A plan view of the layout of the RA, including the sloped bank stabilization, is shown on Figure 2.2. Also shown on Figure 2.2 are the areas where erosion of the overlying topsoil had been eroded and has been repaired. It is noted that, prior to repair, the underlying gabion mat and riprap contained within the gabion mat had not been impacted and continued to prevent erosion of the underlying shoreline soil; thus protecting the constructed remedial components.

The width of the soil erosion area along the shoreline ranged from 7 to 18 feet with a total eroded area of 4,850 square yards. The eroded area typically ended on the sloped bank at an erosion face which was on the order of 12-inches high.

The repair was completed on November 22, 2004.

2.1 DESIGN OBJECTIVES

The design objectives presented in the 100% Design Report for the sloped bank stabilization were:

- i) to protect the barrier wall and groundwater collection systems;
- ii) to prevent erosion of the shoreline soils underlying the constructed sloped bank stabilization;
- iii) to be compatible with the proposed land usage, including water access and landscaping;
- iv) to minimize disturbance of the River bottom soil and the extent of work within the River; and
- v) to establish wetlands along the Site shoreline.

Even in those areas where erosion of the overlying imported clean topsoil had occurred, the original sloped bank stabilization system that had been constructed under the RA had achieve the above objectives. This is based on the fact that the gabion mat and riprap were unaffected and still in place, thereby preventing erosion of the underlying shoreline soil. Furthermore, based on the observed conditions during the September 12, 2003 walkthrough, it was believed that the topsoil erosion that had occurred would be

self healing as vegetation rooted itself along the shoreline and in the adjacent river bed. None the less, NYSDEC requested that the topsoil erosion be repaired to accelerate the healing process. Due to the fact that the shoreline was healing itself prior to the implementation of this shoreline erosion plan, the NYSDEC agreed to a reduction in the number of dogwood wattles required in 2004 (62) compared to those originally estimated (92) in 2003.

2.2 DESCRIPTION OF REPAIR

Work related to the repair of the sloped bank stabilization consisted of the following major tasks:

- i) removal of manmade articles (plastic jugs, refuse, etc.) from the exposed riprap area;
- ii) placement of medium stone over the exposed riprap gabion mats; and
- iii) placement of 62 dogwood wattles in 1 cubic yard soil pods (each wattle contained four 12-inch cuttings and the soil was wrapped in burlap and covered with one layer of light stone).

During the repairs, care was taken to minimize the disruption of wetland vegetation and stalky vegetation already growing in the impacted areas.

2.2.1 AREA PREPARATION

Preparation consisted of the removal of the goose suppression reinforcing bars that were protruding from the ground surface along the shoreline. The reinforcing bars were cut off at the ground surface to minimize the damage that could occur if attempts were made to pull the bars out. In addition, larger manmade objects (e.g., tires, plastic pails, etc.) and large natural vegetation (e.g., tree trunks) were removed from the shoreline and placed on-Site for off-Site disposal by the City.

2.2.2 USE OF NATURAL DRIFT MATERIALS

In many areas along the shoreline, natural drift material (e.g., tree branches, other vegetation, etc.) had settled over the exposed riprap gabion mats. These materials were

left in place so as not to disturb the vegetation already growing in/through the materials and to provide additional structure to help bind the stone/soil in place.

2.2.3 RIPRAP PLACEMENT

Riprap placement was performed in August 2004. Medium riprap was placed on top of the exposed gabion mat/riprap using a Morooka rubber tired dump truck and a PC 120 Komatsu trackhoe. The thickness of the riprap was one rock thickness (10 to 14-inch) in the area shown on Figure 2.3. Thus, the average thickness of the riprap is approximately 12 inches.

The riprap met the NYSDOT gradation requirements for light and medium stone as provided in the specifications included as Appendix B of the Work Plan. The source quality control complied with Specification Section 02373.2.11 of the NYSDEC approved Contract Documents dated May 1999 (attached as Appendix B) of the Work Plan. The results of the quality control testing of the riprap are provided in Appendix B. All stone placement was carefully performed so as not to encroach upon areas of healthy vegetation that had nestled into the exposed riprap gabion mats.

2.2.4 DOGWOOD WATTLE PLACEMENT

The Work Plan specified that dogwood wattles would be placed at selected locations along the eroded shoreline area. The wattles consist of approximately 1 cubic yard of imported topsoil wrapped in a filter cloth material to keep the topsoil encapsulated. The topsoil was typically 1 foot thick which resulted in wattles with the following dimensions (5' x 5', 4' x 6' or 3' x 8'). The soil wattles were kept at least 3 feet from the shoreline to help preserve their integrity. Thus, the wattles were only placed in areas where there was at least a 6-foot eroded width. Sixty-two soil envelopes were installed as determined based on an average placement of one wattle for every 25 feet in length of the eroded areas greater than or equal to 6-feet. The 3-foot area between the river and the wattle was filled with medium stone (see Figure 2.4).

The soil envelopes for the wattles were placed in August 2004. Because of the need to wait until the dogwood stems were dormant, the stems were not placed into the soil until November 22, 2004.

Each wattle has 4 silky dogwood stems set in the topsoil in a rectangular pattern approximately 18 inches by 18 inches square with the exposed stem ends facing out

toward the river. The topsoil was imported clean material similar to that used for the Site cap. The erosion control fabric was folded back over the top of the topsoil to complete its encapsulation. The erosion control fabric was then covered with one layer of light stone (4 to 6-inch) to help hold the topsoil and fabric in place.

The topsoil met the requirements of Specification Sections 02055.2.2 and 02055.2.4.B of the document entitled "Bid Documents" dated March 2003. The results of the quality control testing of the topsoil are provided in Appendix C.

2.2.5 VEGETATION ESTABLISHMENT

The wattles will be inspected once a week and watered as needed during the period of vegetation establishment (from planting to the start of the next winter season). The water will be obtained from either a potable source or the Niagara River.

2.3 PUNCH-LIST ITEMS

2.3.1 ORIGINAL CONTRACT

The power to the picnic shelter was installed in May/June, 2003. The power consists of 3-phase service.

The following activities were performed to address the approximately 6-foot by 6-foot area, located immediately adjacent to the large breakwater rocks at the beginning of the first islet, where the filter fabric underlying the hydric soil was exposed:

- i) a layer of 4 to 6-inch rock was placed over the exposed filter fabric area; and
- ii) some medium sized stones were placed at the junction between the large breakwater rocks and the portion of the first islet that runs parallel to the shoreline in order to reduce the rate of water flow through this location thereby further protecting the embayment area from possible erosion.

The replanting of dead trees and re-seeding of bare areas in the grass cover was performed July and August, 2003, respectively. The areas replanted are shown on Figure 2.2.

One additional protective boulder was placed at each wet well and at the entrance to the control building in November, 2004.

The re-seeding was performed in accordance with the requirements in the report entitled "Bid Documents – Shoreline Erosion Repair" dated March 2003 and approved by the NYSDEC on March 21, 2003. Placement of the protective boulders and the covering of the exposed filter fabric was performed at the same time as the shoreline repairs.

2.3.2 SHORELINE REPAIR

A pre-final inspection of the shoreline repair was held on November 28, 2004. The inspection identified the following new punch-list items.

- i) the re-seeding of the stone and soil stockpile areas; and
- ii) minor asphalt repairs at two locations on the walking path.

The reseeding and asphalt repair were completed on November 29, 2004.

3.0 SHORELINE REPAIR FINAL INSPECTION

The Final Inspection of the shoreline repair was held on December 10, 2004. The list of participants is included in Appendix D. The punch list items identified during the inspection to be completed were:

- i) removal of the remaining reinforcing bars from the islets; and
- ii) provision of the cost information for the erosion control fabric used to encapsulate the soil for the wattles.

The remaining reinforcing bars will be removed by the City in the spring/summer of 2005 when river water temperatures make it safe to do so. The removal will be performed as part of the O&M being performed by the City.

The cost information for the erosion control fabric was submitted to the NYSDEC on January 11, 2005.

4.0 CONCLUSIONS

All of the components of the RA, including the shoreline repair, were constructed in accordance with the NYSDEC approved design documents and approved modifications issued during progress of the works. Furthermore, all punch-list items which were identified during the Final Inspection held on November 26, 2001 for the original contract have been addressed.

The monitoring data collected at the Site since July 2001 confirm that the remedial systems are operating as designed.

5.0 CERTIFICATION

The undersigned certify, based on the information provided by CRA personnel directly responsible for related work activities, that the activities described in this report for the Gratwick-Riverside Park Remedial Program, including the Shoreline Repair, were performed in accordance with the approved design documents and approved modifications issued during progress of the work.



Sunil K. Mital
Sunil K. Mital, PE
CRA Infrastructure & Engineering, Inc.
(subsidiary of Conestoga-Rovers and Associates, Inc.)

Klaus Schmidtke

Klaus Schmidtke, Project Manager
Conestoga-Rovers & Associates, Ltd.


3/29/05

Date

March 28, 2005

Date

FIGURES




SOURCE: USGS QUADRANGLE MAPS;
TONAWANDA WEST AND EAST, N.Y.
(1980)


figure 1.1

REMEDIAL ACTION CONSTRUCTION IMPLEMENTATION-ADDENDUM No. 1
SLOPED BANK STABILIZATION REPAIR
Gratwick - Riverside Park Site, North Tonawanda, New York





TYPICAL BARRIER SYSTEM
WITHOUT COMPETENT SLAG





TYPICAL BARRIER SYSTEM
WITH COMPETENT SLAG

figure 2.1

SLOPED BANK STABILIZATION AND BARRIER WALL/GROUNDWATER
WITHDRAWAL SYSTEM CROSS-SECTIONS
REMEDIAL ACTION CONSTRUCTION IMPLEMENTATION-ADDENDUM No. 1
SLOPED BANK STABILIZATION REPAIR
Gratwick - Riverside Park Site, North Tonawanda, New York






LEGEND

- W — POTABLE WATER SUPPLY LINE
- - - T - - - UNDERGROUND TELEPHONE LINE
- - - E - - - UNDERGROUND ELECTRICAL SERVICE
- BARRIER WALL
- GROUNDWATER COLLECTION SYSTEM

figure 2.2

SITE LAYOUT
REMEDIAL ACTION CONSTRUCTION IMPLEMENTATION-ADDENDUM No. 1
SLOPED BANK STABILIZATION REPAIR
Gratwick - Riverside Park Site, North Tonawanda, New York





NOTE:


WATTLES WERE PLACED IN AREAS BEHIND THE
ROCK ISLETS WHERE EROSION WIDTH \geq 6 FEET.

figure 2.3

REPAIR WITH ROCK ONLY
REMEDIAL ACTION CONSTRUCTION IMPLEMENTATION-ADDENDUM No. 1
SLOPED BANK STABILIZATION REPAIR

Gratwick - Riverside Park Site, North Tonawanda, New York





NOTE:

WATTLES WERE PLACED IN AREAS BEHIND THE
ROCK ISLETS WHERE EROSION WIDTH \geq 6 FEET.

figure 2.4

REPAIR WITH ROCK AND DOGWOOD WATTLES
REMEDIAL ACTION CONSTRUCTION IMPLEMENTATION-ADDENDUM No. 1
SLOPED BANK STABILIZATION REPAIR

Gratwick - Riverside Park Site, North Tonawanda, New York



APPENDIX A

PHOTOGRAPHS



Dogwood stem surrounded by 4 to 6 inch stone



Dogwood Stem Surrounded by 4 to 6 Inch Stone

B

APPENDIX B

RIPRAP SOURCE CONTROL TESTING RESULTS

**FACSIMILE****Construction Materials**

Date	1/17/05	Number of pages (inc. this one): 3
From	Jeffrey Jezioro	Location Eastern U.S. Region
To	CRA Attn:Sunli	Location:
Fax	297-2265	
If there is a problem with the transmission of this document, please call (716) 583-0304 The fax number is (716) 433-4930		

Comments

Here is the information you requested.

If there are any problems at all please feel free to contact me at 716-583-0304.. Thanks and have a nice day.

Jeffrey Jezioro

The information contained in this facsimile message is privileged and confidential, intended for the use of the individual or entity named above. If the reader of this message is not the intended recipient or the employee or agent responsible to deliver it to the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is strictly prohibited. If you have received this communication in error, please notify us by telephone, and return the original message to us at the address below via the U.S. Postal Service.

EASTERN U.S. REGION

300 East Joppa Road, Suite 200, Towson, MD 21286

Office: (410) 847-3300 Fax: (410) 847-3308



January 17, 2005

LDC

Att: Diane Dinsmore
Fax: 775-5304
Re: Gratwick Riverside Park

To whom it may concern:

This is to certify that the material being supplied to the above project conforms to the outlined NYSDOT requirements for Item #620.04, Medium Stone Fill. The gradation of this material is below.

Medium Stone Fill - Item #620.04	
Stone Size	% of Total by Weight
Heavier than 100 lbs	50 - 100
Smaller than 6"	0 - 10

Our NYSDOT source is 5-5R and our most recent test number is 01AR13.

Sincerely,

A handwritten signature in black ink, appearing to read 'Jeffrey Jezioro'.

Jeffrey Jezioro
Quality Control Technician



January 17, 2005

LDC

Att: Diane Dinsmore
Fax: 775-5304
Re: Gratwick Riverside Park

To whom it may concern:

This is to certify that the material being supplied to the above project conforms to the outlined NYSDOT requirements for Item #620.03, Light Stone Fill. The gradation of this material is as follows:

Light Stone Fill - Item #620.03	
Stone Size	% of Total by Weight
Lighter than 100lbs.	90 - 100
Larger than 6"	50 - 100
Smaller than 1/2" Sieve	0 - 10

Our NYSDOT source is 5-5R and our most recent test number is 01AR13.

Sincerely,

A handwritten signature in black ink, appearing to read 'Jeffrey Jezioro'.

Jeffrey Jezioro
Quality Control Technician

CONSTRUCTION MATERIALS / NORTHERN DIVISION
PO Box 510 ~ 400 Hinman Road, Lockport, New York 14094
Office: (716) 439-1300 Fax: (716) 439-9447


C

APPENDIX C

TOPSOIL SOURCE CONTROL TESTING RESULTS



CHOPRA-LEE



1815 Love Road
Grand Island
New York 14072
Tel: (716) 773-7625
Fax: (716) 773-7624

Laboratory Analysis Report

Project: Bulk Analysis for Metals, Svol, Vol, PCB's
and Cyanide
Gratwick-Riverside Park

Phase:
Sample Date:
Report Date: Thursday, July 17, 2003
Report ID: NY306108.0.7011
PO #:
Reference #:
Report Status: Final

performed at the request of: Diane Dinamore
L.D.C. Construction Co., Inc.

1920 Baseline Road
Grand Island, NY 14072

The enclosed sample results table(s) are for 1 sample(s) received by Chopra-Lee, Inc. on 06/19/2003 submitted by
L.D.C. Construction

Authorized Signature:

☒ Peiliang Shen, Manager Analytical Chemistry
☐ Paul S. Chopra, Laboratory Director

The results enclosed are submitted pursuant to Chopra-Lee, Inc.'s current terms and conditions of sale, including the company's standard warranty and limitation of liability provisions. No responsibility or liability is assumed for the manner in which the results are used or interpreted. These results pertain only to the items tested. Unless notified in writing to return the samples covered by this report, Chopra-Lee, Inc. will store what remains of the samples for a period of 15 days before discarding, unless otherwise required by law.



ND = Not Detected in Sample, less than Detection Limit (DL)
- X.XX = Less than the quantitation limit (estimated value)
b = compound detected in blank
NYS DOH ELAP ID# 10954

Client: L.D.C. Construction Co., Inc.
Project: NY306108.0.7011
Report Status: Final
Page: 1 of 7

Sample Results

Sample ID: 18750 & 18751 Client: L.D.C. Construction Co., Inc.
 Lab Sample #: 26748 Report ID: NY306108.0.7011
 Location: Old carriage house road Grand Island / Field Grab - Soil

Parameters / Method	Analyte	Detection Limit (DL)	Quantitation Limit (QL)	Sample Results	Units	Analysis Date
Heavy Metals using Atomic Spectroscopy						
TAL 23 Heavy Metals / SW 846 7000g/5010	Aluminum	1.9	9.7	11000	mg/kg	06/19/2003
	Antimony	0.49	2.4	ND	mg/kg	06/19/2003
	Arsenic	0.49	2.4	4.71	mg/kg	06/19/2003
	Barium	0.19	0.97	50.5	mg/kg	06/19/2003
	Beryllium	0.097	0.49	-0.447	mg/kg	06/19/2003
	Cadmium	0.097	0.49	0.605	mg/kg	06/19/2003
	Calcium	0.97	4.9	1840	mg/kg	06/19/2003
	Chromium	0.19	0.97	12.2	mg/kg	06/19/2003
	Cobalt	0.19	0.97	6.24	mg/kg	06/19/2003
	Copper	0.19	0.97	12.1	mg/kg	06/19/2003
	Iron	0.49	2.4	13600	mg/kg	06/19/2003
	Lead	0.29	1.5	16.1	mg/kg	06/19/2003
	Magnesium	0.49	2.4	2620	mg/kg	06/19/2003
	Manganese	0.097	0.49	703	mg/kg	06/19/2003
	Mercury	0.033	0.033	0.172	mg/kg	06/24/2003
	Nickel	0.19	0.97	16.8	mg/kg	06/19/2003
	Potassium	0.97	4.9	6030	mg/kg	06/19/2003
	Selenium	0.49	2.4	ND	mg/kg	06/19/2003
	Silver	0.19	0.97	ND	mg/kg	06/19/2003
	Sodium	9.7	49	-14.1	mg/kg	06/19/2003
	Thallium	0.29	1.5	ND	mg/kg	06/19/2003
	Vanadium	0.097	0.49	21.3	mg/kg	06/19/2003
	Zinc	0.19	0.97	82.3	mg/kg	06/19/2003

Polychlorinated Biphenyl's

Polychlorinated Biphenyls (PCB's) / SW 846 8082	Aroclor - 1016	0.0023	0.0066	ND	mg/kg	06/23/2003
	Aroclor - 1221	0.0066	0.0066	ND	mg/kg	06/23/2003
	Aroclor - 1232	0.0066	0.0066	ND	mg/kg	06/23/2003
	Aroclor - 1242	0.0027	0.0066	ND	mg/kg	06/23/2003
	Aroclor - 1248	0.0050	0.0066	ND	mg/kg	06/23/2003
	Aroclor - 1254	0.0020	0.0066	ND	mg/kg	06/23/2003
	Aroclor - 1260	0.0023	0.0066	ND	mg/kg	06/23/2003



ND = Not Detected in Sample, less than Detection Limit (DL)
 -X.XX = Less than the quantitation limit (estimated value)
 b = compound detected in blank
 NYS DOH SLAP ID# 10954

Client: L.D.C. Construction Co., Inc.
 Project: NY306108.0.7011
 Report Status: Final
 Page: 2 of 7

Sample Results

Sample ID: 18750 & 18751

Client: L.D.C. Construction Co., Inc.

Lab Sample #: 26748

Report ID: NY306108.0.7011

Location: Old carriage house road Grand Island / Field Grab - Soil

Parameters / Method	Analyte	Detection Limit (DL)	Quantitation Limit (QL)	Sample Results	Units	Analysis Date
Semivolatile Organic Compounds						
Semivolatile - TCL / SW 845 \$270	1,2,4-Trichlorobenzene	62	310	ND	ug/kg	07/17/2003
	1,2-Dichlorobenzene	62	310	ND	ug/kg	07/17/2003
	1,2-Diphenylhydrazine (azobenzene)	62	310	ND	ug/kg	07/17/2003
	1,3-Dichlorobenzene	62	310	ND	ug/kg	07/17/2003
	1,4-Dichlorobenzene	62	310	ND	ug/kg	07/17/2003
	2,2-Oxybis(1-chloropropane)	62	310	ND	ug/kg	07/17/2003
	2,4,5-Trichlorophenol	62	310	ND	ug/kg	07/17/2003
	2,4,6-Trichlorophenol	62	310	ND	ug/kg	07/17/2003
	2,4-Dichlorophenol	62	310	ND	ug/kg	07/17/2003
	2,4-Dimethylphenol	62	310	ND	ug/kg	07/17/2003
	2,4-Dinitrophenol	62	310	ND	ug/kg	07/17/2003
	2,4-Dinitrotoluene	62	310	ND	ug/kg	07/17/2003
	2,6-Dinitrotoluene	62	310	ND	ug/kg	07/17/2003
	2-Chloronaphthalene	62	310	ND	ug/kg	07/17/2003
	2-Chlorophenol	62	310	ND	ug/kg	07/17/2003
	2-Methylnaphthalene	62	310	ND	ug/kg	07/17/2003
	2-Methylphenol	62	310	ND	ug/kg	07/17/2003
	2-Nitroaniline	62	310	ND	ug/kg	07/17/2003
	2-Nitrophenol	62	310	ND	ug/kg	07/17/2003
	3,3'-Dichlorobenzidine	62	310	ND	ug/kg	07/17/2003
	3-Nitroaniline	62	310	ND	ug/kg	07/17/2003
	4,6-Dinitro-2-methyl phenol	62	310	ND	ug/kg	07/17/2003
	4-Bromophenyl phenyl ether	62	310	ND	ug/kg	07/17/2003
	4-Chloro-3-methylphenol	62	310	ND	ug/kg	07/17/2003
	4-Chloroaniline	62	310	ND	ug/kg	07/17/2003
	4-Chlorophenyl phenyl ether	62	310	ND	ug/kg	07/17/2003
	4-Nitroaniline	62	310	ND	ug/kg	07/17/2003
	4-Nitrophenol	62	310	ND	ug/kg	07/17/2003
	Acenaphthene	62	310	ND	ug/kg	07/17/2003
	Acenaphthylene	62	310	ND	ug/kg	07/17/2003
	Aniline	62	310	ND	ug/kg	07/17/2003
	Anthracene	62	310	ND	ug/kg	07/17/2003
	Benzidine	62	310	ND	ug/kg	07/17/2003



ND = Not Detected in Sample, less than Detection Limit (DL)

~ X.XX = Less than the quantitation limit (estimated value)

b = compound detected in blank

NYS DOH BLAP ID# 10934

Client: L.D.C. Construction Co., Inc.

Project: NY306108.0.7011

Report Status: Final

Page: 3 of 7

Sample Results

Sample ID: 18750 & 18751 Client: L.D.C. Construction Co., Inc.
Lab Sample #: 26748 Report ID: NY306108 0.7011
Location: Old carriage house road Grand Island / Field Grab - Soil

Parameters / Method	Analyte	Detection Limit (DL)	Quantitation Limit (QL)	Sample Results	Units	Analysis Date
Semivolatile - TCL / SW 846 8270	Benzo(a)anthracene	62	310	ND	ug/kg	07/17/2003
	Benzo(a)pyrene	62	310	ND	ug/kg	07/17/2003
	Benzo(b)fluoranthene	62	310	ND	ug/kg	07/17/2003
	Benzo(g,h,i)perylene	62	310	ND	ug/kg	07/17/2003
	Benzo(k)fluoranthene	62	310	ND	ug/kg	07/17/2003
	Benzoic acid	62	310	ND	ug/kg	07/17/2003
	Benzyl alcohol	62	310	ND	ug/kg	07/17/2003
	Bis (2-chloroethoxy) methane	62	310	ND	ug/kg	07/17/2003
	Bis (2-chloroethyl) ether	62	310	ND	ug/kg	07/17/2003
	Bis (2-ethylhexyl) phthalate	62	310	ND	ug/kg	07/17/2003
	Butyl benzyl phthalate	62	310	ND	ug/kg	07/17/2003
	Carbazole	62	310	ND	ug/kg	07/17/2003
	Chrysene	62	310	ND	ug/kg	07/17/2003
	Dibenz(a,h)anthracene	62	310	ND	ug/kg	07/17/2003
	Dibenzofuran	62	310	ND	ug/kg	07/17/2003
	Dioctyl phthalate	62	310	ND	ug/kg	07/17/2003
	Dimethyl phthalate	62	310	ND	ug/kg	07/17/2003
	Di-n-butyl phthalate	62	310	ND	ug/kg	07/17/2003
	Di-n-octyl phthalate	62	310	ND	ug/kg	07/17/2003
	Fluoranthene	62	310	ND	ug/kg	07/17/2003
	Fluorene	62	310	ND	ug/kg	07/17/2003
	Hexachlorobenzene	62	310	ND	ug/kg	07/17/2003
	Hexachlorobutadiene	62	310	ND	ug/kg	07/17/2003
	Hexachlorocyclopentadiene	62	310	ND	ug/kg	07/17/2003
	Hexachloroethane	62	310	ND	ug/kg	07/17/2003
	Indeno(1,2,3-cd)pyrene	62	310	ND	ug/kg	07/17/2003
	Isophorone	62	310	ND	ug/kg	07/17/2003
	Naphthalene	62	310	ND	ug/kg	07/17/2003
	Nitrobenzene	62	310	ND	ug/kg	07/17/2003
	N-Nitrosodimethylamine	62	310	ND	ug/kg	07/17/2003
	N-Nitroso-di-n-propylamine	62	310	ND	ug/kg	07/17/2003
	N-Nitrosodiphenylamine	62	310	ND	ug/kg	07/17/2003
	p-Cresol (4-Methylphenol)	62	310	ND	ug/kg	07/17/2003
	Pentachlorophenol	62	310	ND	ug/kg	07/17/2003
	Phenanthrene	62	310	ND	ug/kg	07/17/2003
	Phenol	62	310	ND	ug/kg	07/17/2003



ND = Not Detected in Sample, less than Detection Limit (DL)
- X.XX = Less than the quantitation limit (estimated value)
b = compound detected in blank
NYS DOH ELAP ID# 10934

Client: L.D.C. Construction Co., Inc.
Project: NY306108 0.7011
Report Status: Final
Page: 4 of 7

Sample Results

Sample ID: 18750 & 18751 Client: L.D.C. Construction Co., Inc.
Lab Sample #: 26748 Report ID: NY306108.0.7011
Location: Old carriage house road Grand Island / Field Grab - Soil

Parameters / Method	Analyte	Detection Limit (DL)	Quantitation Limit (QL)	Sample Results	Units	Analysis Date
Semivolatile - TCL / SW 846 8270	Pyrene	62	310	ND	ug/kg	07/17/2003
	Pyridine	62	310	ND	ug/kg	07/17/2003



ND = Not Detected in Sample, less than Detection Limit (DL)
- X.XX = Less than the quantitation limit (estimated value)
b = compound detected in blank
NYS DOH ELAP ID# 10954

Client: L.D.C. Construction Co., Inc.
Project: NY306108.0.7011
Report Status: Final
Page: 5 of 7

Sample Results

Sample ID: 18750 & 18751

Client: L.D.C. Construction Co., Inc.

Lab Sample #: 26748

Report ID: NY306108.0.7011

Location: Old carriage house road Grand Island / Field Grab - Soil

Parameters / Method	Analyte	Detection Limit (DL)	Quantitation Limit (QL)	Sample Results	Units	Analysis Date
Volatile Organic Compounds						
Volatile - TCL / SW 846 8260	1,1,1-Trichloroethane	12	58	ND	ug/kg	07/02/2003
	1,1,2,2-Tetrachloroethane	12	58	ND	ug/kg	07/02/2003
	1,1,2-Trichloroethane	12	58	ND	ug/kg	07/02/2003
	1,1-Dichloroethane	12	58	ND	ug/kg	07/02/2003
	1,1-Dichloroethane	12	58	ND	ug/kg	07/02/2003
	1,1-Dichloropropene	12	58	ND	ug/kg	07/02/2003
	1,2,3-Trichlorobenzene	12	58	ND	ug/kg	07/02/2003
	1,2,3-Trichloropropene	12	58	ND	ug/kg	07/02/2003
	1,2,4-Trichlorobenzene	12	58	ND	ug/kg	07/02/2003
	1,2,4-Trimethylbenzene	12	58	ND	ug/kg	07/02/2003
	1,2-Dibromo-3-Chloropropane	12	58	ND	ug/kg	07/02/2003
	1,2-Dibromoethane	12	58	ND	ug/kg	07/02/2003
	1,2-Dichlorobenzene	12	58	ND	ug/kg	07/02/2003
	1,2-Dichloroethane	12	58	ND	ug/kg	07/02/2003
	1,2-Dichloropropene	12	58	ND	ug/kg	07/02/2003
	1,3,5-Trimethylbenzene	12	58	ND	ug/kg	07/02/2003
	1,3-Dichlorobenzene	12	58	ND	ug/kg	07/02/2003
	1,3-Dichloropropane	12	58	ND	ug/kg	07/02/2003
	1,4-Dichlorobenzene	12	58	ND	ug/kg	07/02/2003
	2,2-Dichloropropane	12	58	ND	ug/kg	07/02/2003
	2-Chlorotoluene	12	58	ND	ug/kg	07/02/2003
	4-Chlorotoluene	12	58	ND	ug/kg	07/02/2003
	Benzene	12	58	ND	ug/kg	07/02/2003
	Bromobenzene	12	58	ND	ug/kg	07/02/2003
	Bromodichloromethane	12	58	ND	ug/kg	07/02/2003
	Bromoform	12	58	ND	ug/kg	07/02/2003
	Bromomethane	12	58	ND	ug/kg	07/02/2003
	Carbon tetrachloride	12	58	ND	ug/kg	07/02/2003
	Chlorobenzene	12	58	ND	ug/kg	07/02/2003
	Chlorodibromomethane	12	58	ND	ug/kg	07/02/2003
	Chloroethane	12	58	ND	ug/kg	07/02/2003
	Chloroform	12	58	ND	ug/kg	07/02/2003
	Chloromethane	12	58	ND	ug/kg	07/02/2003
	cis-1,2-Dichloroethene	12	58	ND	ug/kg	07/02/2003



ND = Not Detected in Sample, Less than Detection Limit (DL)

~ X.XX = Less than the quantitation limit (estimated value)

b = compound detected in blank

NYS DOH ELAP ID# 10954

Client: L.D.C. Construction Co., Inc.

Project: NY306108.0.7011

Report Status: Final

Page: 6 of 7

Sample Results

Sample ID: 18750 & 18751 Client: L.D.C. Construction Co., Inc.
Lab Sample #: 26748 Report ID: NY306108.0.7011
Location: Old carriage house road Grand Island / Field Grab - Soil

Parameters / Method	Analyte	Detection Limit (DL)	Quantitation Limit (QL)	Sample Results	Units	Analyte Date
Volatiles - TCL / SW 846 8260	cis-1,3-Dichloropropene	12	58	ND	ug/kg	07/02/2003
	Dibromomethane	12	58	ND	ug/kg	07/02/2003
	Dichlorodifluoromethane	12	58	ND	ug/kg	07/02/2003
	Ethylbenzene	12	58	ND	ug/kg	07/02/2003
	Hexachlorobutadiene	12	58	ND	ug/kg	07/02/2003
	Isopropylbenzene	12	58	ND	ug/kg	07/02/2003
	m,p-Xylene	12	58	ND	ug/kg	07/02/2003
	Methylene chloride	12	58	ND	ug/kg	07/02/2003
	Naphthalene	12	58	ND	ug/kg	07/02/2003
	n-Butylbenzene	12	58	ND	ug/kg	07/02/2003
	n-Propylbenzene	12	58	ND	ug/kg	07/02/2003
	o-Xylene	12	58	ND	ug/kg	07/02/2003
	p-Isopropyltoluene	12	58	ND	ug/kg	07/02/2003
	sec-Butylbenzene	12	58	ND	ug/kg	07/02/2003
	Styrene	12	58	ND	ug/kg	07/02/2003
	tert-Butylbenzene	12	58	ND	ug/kg	07/02/2003
	Tetrachloroethane	12	58	ND	ug/kg	07/02/2003
	Toluene	12	58	ND	ug/kg	07/02/2003
	trans-1,2-Dichloroethane	12	58	ND	ug/kg	07/02/2003
	trans-1,3-Dichloropropene	12	58	ND	ug/kg	07/02/2003
	Trichloroethane	12	58	ND	ug/kg	07/02/2003
	Trichlorofluoromethane	12	58	ND	ug/kg	07/02/2003
	Vinyl chloride	12	58	ND	ug/kg	07/02/2003

Wet Chemistry Procedures

Cyanide / SW 848 9010	Cyanides, as CN-	0.010	0.010	ND	mg/kg	06/30/2003
-----------------------	------------------	-------	-------	----	-------	------------

end of sample 18748



ND = Not Detected in Sample, less than Detection Limit (DL)
- X.XX = Less than the quantitation limit (estimated value)
b = compound detected in blank
NYS DOH SLAP ID# 10954

Client: L.D.C. Construction Co., Inc.
Project: NY306108.0.7011
Report Status: Final
Page: 7 of 7

JUL 17 6002 11:45AM

CHOPKA-LEE

NO. 661

1. 2

Sample Chain of Custody

[illegible]

D


APPENDIX D

LIST OF PARTICIPANTS, FINAL INSPECTION

Sign -In
 December 10, 2004
 Gratiwick - Riverside

7987

Person	Signature	Organization	Phone / Fax
Klaus Schmitt	<i>Klaus Schmitt</i>	CRA	519-884-0510 -0525
Teff Konzella	<i>Teff Konzella</i>	NYSDEC	8716 851-7220
JIM TUK	<i>Jim Tuk</i>	NYSDEC	716 851-7220
DIANE DINSMORE	<i>Diane Dinsmore</i>	L.D.C. Constr.	716-773-7357
DAVID C. MAZIARZ	<i>David C. Maziarz</i>	N.T. ENG	695-8565
Dale W Marshall	<i>Dale W Marshall</i>	City Engineer	695-8565
Jim Drum	<i>Jim Drum</i>	NYSDEC	578 402 9774
Sam Mital	<i>Sam Mital</i>	CRA	716-237-2160
Lyle Dinsmore	<i>Lyle Dinsmore</i>	L.D.C. CONST.	716-773-7357



NO	Revised	Date	Label
R1	ADDED SHORELINE REPAIR DETAILS	JAN 19/99	KDS

This drawing is issued by CRA Infrastructure & Engineering, Inc. to indicate proposed changes (identified by encircling) based on the NYSDOT approved design documents and approved subsequent modifications.

The undersigned party, based on the information provided by Conestoga-Rovers & Associates, Ltd. (hereinafter "CRA"), is not responsible for the accuracy of the information provided by CRA. The undersigned party is not responsible for the accuracy of the information provided by CRA. The undersigned party is not responsible for the accuracy of the information provided by CRA.

Klaus Schmidt
Klaus Schmidt, Ph.D., Project Manager
Conestoga-Rovers & Associates, Ltd.

CRA Infrastructure & Engineering, Inc.
CRA Infrastructure & Engineering, Inc.
Secretary of Conestoga-Rovers & Associates, Ltd.

IT IS A VIOLATION OF THE LAW FOR ANY PERSON TO ALTER THIS DOCUMENT UNLESS HE IS ACTING UNDER THE DIRECTION OF A LICENSED PROFESSIONAL ENGINEER.

SCALE VERIFICATION
THIS BAR MEASURES 1" ON ORIGINAL. ADJUST SCALE ACCORDINGLY.

APPROVED

DRAWING STATUS

RECORD DRAWINGS	DATE	BY
None	None	None

GRATWICK-RIVERSIDE PARK SITE
PERFORMING PARTIES

SITE REMEDIATION

SHORELINE PROTECTION/SEDIMENT
REMEDATION - SHEET 2 OF 3


CRA CONESTOGA-ROVERS & ASSOCIATES

Source Reference


Project Manager	Reviewed By	Date
K.O. SCHMIDTKE	R.J. ENYER	FEBRUARY 1999

Scale	Project No.	Report No.	Drawing No.
1"=40'	07987-00	031	C-10R


07987-00 (2) (3) (4) (5) (6) (7) (8) (9) (10) (11) (12) (13) (14) (15) (16) (17) (18) (19) (20) (21) (22) (23) (24) (25) (26) (27) (28) (29) (30) (31) (32) (33) (34) (35) (36) (37) (38) (39) (40) (41) (42) (43) (44) (45) (46) (47) (48) (49) (50) (51) (52) (53) (54) (55) (56) (57) (58) (59) (60) (61) (62) (63) (64) (65) (66) (67) (68) (69) (70) (71) (72) (73) (74) (75) (76) (77) (78) (79) (80) (81) (82) (83) (84) (85) (86) (87) (88) (89) (90) (91) (92) (93) (94) (95) (96) (97) (98) (99) (100)




WETLAND AND ROCK ISLET
SECTION A-A TYP.
N.T.S.



GABION MAT
SECTION B-B TYP.
N.T.S.



SECTION C-C TYP.
N.T.S.



BOAT LAUNCH CONCRETE APRON
SECTION D-D TYP.
N.T.S.

NO.	REVISION	DATE	BY
01	ADDED SHORELINE REPAIR DETAILS	JAN. 1983	KCS

- NOTES**
- GABION MAT IN RIVER NOT PLACED ON SLOPES GREATER THAN 6%.
 - RIVER LEVELS (IN FEET)
- | | UPSTREAM ENTRY | DOWNSTREAM ENTRY |
|----------------|----------------|------------------|
| MAX DAILY MEAN | 567.12 | 568.71 |
| MIN DAILY MEAN | 563.98 | 563.64 |
- ALL ROCK ISLETS HAVE A TOP WIDTH OF 4', EXCEPT THE ROCK ISLET IMMEDIATELY SOUTH OF THE BOAT LAUNCH, WHICH HAS A TOP WIDTH OF 6'.

The drawing is prepared by CRA International & Engineering, Inc. to include relevant changes (identified by revision) based on the NYSDOT approved design documents and approved subsequent modifications.

The undersigned hereby certifies that the information provided by Conestoga-Rovers & Associates, Ltd. is true and correct, and that the information provided by Conestoga-Rovers & Associates, Ltd. is true and correct, and that the information provided by Conestoga-Rovers & Associates, Ltd. is true and correct.

Klaus Schmitt
Klaus Schmitt, P.E., Project Manager
Conestoga-Rovers & Associates, Ltd.
Sole U.S. Agent
CRA International & Engineering, Inc.
Subsidiary of Conestoga-Rovers & Associates, Ltd.

IT IS A VIOLATION OF THE LAW FOR ANY PERSON TO ALTER THIS DOCUMENT UNLESS HE IS ACTING UNDER THE DIRECTION OF A LICENSED PROFESSIONAL ENGINEER.

SCALE VERIFICATION
THIS DRAWING MEASURES 1" ON ORIGINAL, ADJUST SCALE ACCORDINGLY.

APPROVED		
DRAWING STATUS		
REVISIONS	DATE	BY

GRATWICK-RIVERSIDE PARK SITE PERFORMING PARTIES

SITE REMEDIATION

SHORELINE PROTECTION/SEDIMENT REMEDIATION - SECTIONS & DETAILS

CRA CONESTOGA-ROVERS & ASSOCIATES		
Source Reference:		
Project Manager K.D. SCHMIDTKE	Reviewed By R.J. SHYDER	Date FEBRUARY 1998
Scale NO SCALE	Project No. 07987-00	Sheet No. 031
Drawing Title C-12R		