#### **DAILY STATUS REPORT**

Prepared By: Yunmee Han

WEATHER	Snow	Rain	Overcast	Partly Cloudy	Bright Sun	X
TEMP.	< 32	32-50	50-70	70-85	>85	х

NYSDEC BCP Project No.:	C241199	NYCOER Project No.:	17CVCP044Q	Date:	7/20/2023
Project Name:	148-28 Hillside A				

Consultant: Paul Stewart, Advanced Cleanup Technologies, Inc.	Safety Officer: Yisong Yang, Advanced Cleanup Technologies, Inc.
General Contractor: Oscar Velasquez, New York Fast General Contracting Corp.	Site Manager/ Supervisor: Joseph Valente (3T Construction Inc.)
<ul> <li>Personnel Present and Affiliation: <ul> <li>Gregory Harris(Advanced Cleanup Technologies, Inc.)</li> <li>Cesar (New York Fast General Contracting Corp.)</li> <li>Roberto (New York Fast General Contracting Corp.)</li> <li>Jordan (Big Apple Group)</li> <li>Joseph Valente (3T Construction Inc.)</li> <li>Ying Yun (3T Construction Inc.)</li> </ul> </li> </ul>	Equipment: - TSI DustTrak II (PDR) - ppbRae (PID) - Soilmec SM-22 (Drilling Machine) - Caterpillar 318E Excavator

### Work Activities Performed (Since Last Report):

- Gregrory Harris of ACT arrived on the site around 7:45 AM.
- Advanced Cleanup Technologies was present to document remediation activities and implement Community Air Monitoring Program (CAMP) in accordance with the NYSDEC approved April 2023 Interim Remedial Measure Work Plan (IRM).
- ACT setup an upwind CAMP station in B1 and a downwind CAMP station in D3. An additional permanent downwind dust monitor was setup in D3.
- Oversaw shoring pile installation with a drilling machine in the southeastern and southwestern portions of the property, A4, B4, and D4.
- ACT representative left the site around 5:00 pm.

#### Grids worked in:

D4, A4, and B4

Samples Collected (Since Last Report):

N/A

Air Monitoring (Since Last Report):

### An upwind PDR station was set up in B1:

At-start Conditions – PID = 0.0 ppm, Dust = 89  $\mu$ g/m<sup>3</sup> High Conditions – PID = 0.0 ppm, Dust = 89  $\mu$ g/m<sup>3</sup>

#### A downwind PDR station was set up in D3:

At-start Conditions – PID = 0.0 ppm, Dust =  $93 \mu g/m^3$ High Conditions – PID = 0.0 ppm, Dust =  $93 \mu g/m^3$ 

No dust or VOC exceedances were observed over a 15-min period during monitoring.

Problems Encountered:

N/A

Planned Activities for the Next Day/ Week:

In the upcoming days, ACT will oversee:

- Soil excavation;
- Shoring piles installation along the southern perimeter of the site;
- Perform community air monitoring using a handheld PID and dust monitors;
- Removal of the four USTs.

Example:

Facility # Name/ Location Type of Waste Solid <u>Or</u> Liquid	Clean Earth Carteret 24 Middlesex Ave. Carteret, NJ Backfilled Soil Solid		Facility # Name Location Type of Waste Solid <u>Or</u> Liquid		Facility # Name Location Type of Waste Solid <u>Or</u> Liquid		Facility # Name Location Type of Waste Solid <u>Or</u> Liquid		###### ABC Facility New York, NY petroleum soils Solid	
(Trucks, Cu.Yds. <u>Or</u> Gallons)	Trucks	Cu. Yds. <u>Or</u> Gallons	Trucks	Cu. Yds. <u>Or</u> Gallons	Trucks	Cu. Yds. <u>Or</u> Gallons	Trucks	Cu. Yds. <u>Or</u> Gallons	Trucks	Cu. Yds.
Today	0	0							5	120
Total	80	1600							25	600

NYC Clean Soil Bank			Red	ceiving Facilit	y:		
Tracking No.:							
Toda	ay	Truck	S	Cu. Yds.	Total	Trucks	Cu. Yds.

## Photo Log

Photo 1 – An overview of the site by the end of the workday.




Photo 2 – Installing shoring piles along the southewestern perimeter of the site.



Attachment 1

Graph of the Permanent Downwind CAMP station readings



# Attachment 2

## CAMP readings

	8346-JANY										
	7/20/23										
	Greg Harris										
	Sunny (X ), Cloudy ( ), Rain ( ), T: ( 80-90 ) degrees										
	Upv	vind	Dow	nwind	Notes						
Time	PID	CONC	PID	CONC							
8:00	0	93	0	89							
8:15	0	53	0	50							
8:30	0	45	0	42							
8:45	0	40	0	42							
9:00	0	38	0	44							
9:15	0	47	0	39							
9:30	0	51	0	49							
9:45	0	48	0	44							
10:00	0	30	0	38							
10:15	-	-	-	-	Coffee Break						
10:30	0		0	29							
10:45	0	37	0	38							
11:00	0	35	0	33							
11:15	0	40	0	39							
11:30	0	30	0	31							
11:45	0	37	0	35							
12:00	0	30	0	29							
12:15											
12:30											
12:45											
13:00		Lu	nch								
13:15											
13:30											
13:45											
14:00	0	41	0	45							
14:15	0	47	0	51							
14:30	0	48	0	47							
14:45	0	50	0	50							
15:00	0	49	0	44							
15:15	0	37	0	34							
15:30	0	32	0	39							
15:45	0	27	0	31							
16:00	0	39	0	31							
16:15	0	31	0	37							
16:30	0	47	0	45	Work Stopped						

**DATE: 7/20/2023** 

# **HILLSIDE AVENUE**

