



**C&S Companies**  
499 Colonel Eileen Collins Blvd  
Syracuse, NY 13212  
p: (315) 455-2000  
www.cscos.com

## **REMEDIAL INVESTIGATION**

### **MONTHLY PROGRESS REPORT**

FOR

SOUTH SALINA STREET PARCELS

1081 SOUTH SALINA STREET

CITY OF SYRACUSE, ONONDAGA COUNTY, NEW YORK

### **NYSDEC SITE No. C734140**

PROGRESS REPORT #24

*REPORTING PERIOD: NOVEMBER 2022*

---

#### **Introduction**

This progress report has been prepared to inform the NYS Department of Environmental Conservation ("NYSDEC") on the progress of the investigation of the South Salina Street Parcels Site in Syracuse, New York. The Site is in the Brownfield Cleanup Program.

#### **Deliverables Completed and Submitted:**

The following data was provided: a) soil sampling results for soil below the cover system, b) soil sampling results for soil below the retention system, and c) groundwater monitoring well sampling.

#### **Work Completed During Reporting Period:**

- Underground stormwater retention system is fully complete.
- The stormwater collection system is substantially complete.
- Stockpiled contaminated soil continues to be shipped offsite for landfill disposal. The contractor intends to finish this task before Christmas.

#### **Work to be Completed Next Reporting Period:**

Contractor will continue to load out soil for disposal. Contractor will strip soil from main parking lot area.

C&S will continue to provide full time construction observation and air monitoring.


Per our recent teleconference, certain tasks will be pushed to the spring. These tasks are mainly cover system related. The project will follow the updated schedule, sent by NYSDEC on November 22, 2022.

**Percentage Complete and Delays Encountered / Anticipated:**

The Remedial Investigation is complete.

Sincerely,

**C&S ENGINEERS, INC.**

A handwritten signature in black ink, appearing to read "Matt 2 Walker", written over the printed name.

Matthew L. Walker  
Senior Project Environmental Scientist

cc: file