



Miller Springs Remediation Management, Inc.

An affiliate of Glenn Springs Holdings, Inc.

Stephen A Whyte
Vice President, Operations
Direct Dial (859) 543-2151

2480 Fortune Drive, Suite 300
Lexington, KY 40509
Facsimile (859) 543-2171

January 4, 2005

Mr. Syed Quadri
Western New York Remediation Section
Emergency and Remedial Response Division
United States Environmental
Protection Agency, Region II
290 Broadway, 20th Floor
New York, NY 10007-1866

Dear Mr. Quadri:

Re: Administrative Orders
Hooker Chemical/Ruco Polymer Corporation Site
Index Nos. II-CERCLA-80216, II-CERCLA-94-0210, and II-CERCLA-02-2001-2018

Consistent with Sections 42, 91, and 55 of the above-referenced orders, this letter and attached Table 1 provide the progress report for the month of December 2004.

In summary, the following activities were performed in December 2004:

- i) Responses were submitted on December 6, 2004 to EPA comments received November 17, 2004 regarding the 95% Pre-Final Design Report for the Biosparge remedy.
- ii) Continue operation and monitoring of the GP-1/GP-3 supplemental treatment system.
- iii) Notification was sent on December 6, 2004 to the EPA that the 6 off-site and 20 on-site monitoring wells requested to be closed in a letter dated July 16, 2004 will be closed in January 2005, pending availability of drilling contractor.
- iv) Samples were collected on December 14, 2004 from the GP-1/GP-3 supplemental system VPGAC unit effluent and the KMnO₄ unit effluent. Well GP-3 was not pumping at the time of sample collection due to rehabilitation of the well. The results showed the system is operating satisfactorily.
- v) A meeting was held with Northrop on December 20, 2004 to clarify access issues and as a follow up on MSRMI's October 1, 2004 purchase (or lease) offer for the proposed control center property. A revised offer to purchase the property was made on December 22, 2004.


In summary, the following activities are planned for January 2005:

- i) Awaiting EPA concurrence on the responses submitted December 6, 2004 on the 95% Design for the Biosparge remedy. Prepare 100% Design upon receipt of EPA concurrence.
- ii) Awaiting EPA comments on the OU-1 RA Implementation Report submitted on March 18, 2002.
- iii) Complete negotiations with Northrop regarding access issues for the Biosparge system control center.
- iv) Continue with contractor review/selection process to minimize time prior to (and during) the initial construction phase of the proposed Biosparge remedy.
- v) Closure of 6 offsite and 20 onsite shallow groundwater monitoring wells.

Additional details will be provided in future monthly progress reports if needed based on the level of activities performed.

Should you have any questions on the above, please do not hesitate to contact me at (859) 543-2151 or e-mail at steve_whyte@oxy.com.

Sincerely yours,

Handwritten signature of James K. Whyte in cursive, with a small 'for' written below the signature.

Steve Whyte
Project Manager

KDS/mw/6883/162
Encl.

c.c.: K. Lynch (USEPA)
M. E. Wieder (USEPA)
S. Scharf (NYSDEC)
T. Kelly (Nassau County)
J. Robinson (Bayer)
J. Kay (CRA)

TABLE 1

MILLER SPRINGS REMEDIATION MANAGEMENT, INC.
HOOKER/RUCO SITE
HICKSVILLE, NEW YORK

Groundwater Investigations Beyond the RucO Property (OU-3)
December 2004

<i>Task and Activity</i>	<i>Percentage of Activity Completed</i>	<i>Start Date</i>	<i>Scheduled Completion Date</i>	<i>Completion Date</i>
• Work Plan	100	July 1993		September 23, 1993
• Borehole/Well Installation (MW-50, MW-53, MW-54 and MW-55)	100	September 30, 1994		June 19, 1995
• Well Development, Sampling and Analysis	100	July 10, 1995		August 9, 1995
• Water Level Measurements	100	August 15, 1995		April, 1996
• Interim Report	100	May 23, 1995		June 15, 1995
• Interim Report - Addendum No. 1	100	July 28, 1995		August 2, 1995
• Grumman Production Wells Sample Collection and Analysis	100	August 1, 1995		October 4, 1995
• Well Installation (MW-51, MW-52, MW-56 and MW-57)	100	August 30, 1995		January 26, 1996
• Regional Groundwater Level Monitoring Event	100	October 3, 1995		October 3, 1995
• Well Development, Sampling and Analysis	100	January 22, 1996		July 5, 1996
• Grumman Groundwater Model	100	July 27, 1995		November 20, 1997
• Phase I Report	100	February 21, 1996		April 26, 1996
• Supporting Documentation Regarding the Effectiveness of In Situ Remediation	100	June 10, 1996		August 9, 1996
• Phase II Report	100	February 21, 1996		August 12, 1996
• Comments on DEC Draft Supplemental Feasibility Study	100	September 23, 1996		October 17, 1996
• Responses to Northrop Comments on the Phase I Report	100	April 17, 1997		June 6, 1997
• Comments on DEC Supplemental Feasibility Study	100	June 1, 1997		June 20, 1997
• Comments on Navy Regional Groundwater Feasibility Study	100	July 28, 1997		October 8, 1997
• Revised Pages for Navy Regional Groundwater Feasibility Study	100	July 28, 1997		November 3, 1997
• Comments on Groundwater Flow Model Report	100	November 20, 1997		December 5, 1997
• Comments on Draft Final Regional Groundwater Feasibility Study	100	March 27, 1998		May 1, 1998
• Comments on Northrop Letter Report	100	May 20, 1998		June 4, 1998
• Evaluation of MW-52 Area Groundwater Extraction System	100	July 1, 1998		July 29, 1998
• Remedial Investigation Report	100	December 1, 1998		January 21, 1999
• Feasibility Study Report	100	December 1, 1998		March 16, 1999
• Groundwater Treatability Study (GTS)	100	December 16, 1998		July 19, 1999
• Responses to EPA Comments on RI Report	100	May 25, 1999		June 11, 1999
• Responses to EPA Comments on FS Report	100	June 21, 1999		July 7, 1999
• Scope of Predesign Investigative Activities				
- Initial	100	June 1, 1999		June 11, 1999
- Revised	100	February 16, 2001		May 28, 2001
• Revised RI Report	100	May 25, 1999		November 16, 1999
• Revised FS Report	100	July 7, 1999		December 22, 1999
• Responses to EPA Comments on GTS	100	October 14, 1999		November 3, 1999
• Responses to EPA Comments on FS Report Responses	100	October 14, 1999		November 3, 1999
• Obtain access agreements	100	June 1999		December 2001

TABLE 1

MILLER SPRINGS REMEDIATION MANAGEMENT, INC.
 HOOKER/RUCO SITE
 HICKSVILLE, NEW YORK

Groundwater Investigations Beyond the Rucro Property (OU-3)
 December 2004

<i>Task and Activity</i>	<i>Percentage of Activity Completed</i>	<i>Start Date</i>	<i>Scheduled Completion Date</i>	<i>Completion Date</i>
• Final RI Report	100	March 15, 2000		July 21, 2000
• Final FS Report	100	April 10, 2000		July 25, 2000
• PRAP	100			July 28, 2000
• ROD	100			September 29, 2000
• Unilateral Administrative Order	100			April 26, 2001
• Evaluate VCM presence in GP-3	100			August 15, 2001
• Design Supplemental System for VCM in GP-3	100	August 15, 2001		December 2001
• EPA Conditional Approval for Predesign Activities	100			September 28, 2001
• Issued Request for Bid for Well Installation	100			October 26, 2001
• Contractor Arrangements	100			January 15, 2002
• Arrangements for Biosparge Testing of Existing Wells	100			April 12, 2002
• Biosparge Testing of Existing Wells	100	April 15, 2002		August 13, 2002
• Phase 1 Well Installation	100	February 4, 2002		June 28, 2002
• Upgrade of GP-1/GP-3 Treatment System	100	April 8, 2002		July 9, 2003
• Sample Wells	100	June 17, 2002		July 12, 2002
• Evaluate Pre-Design Information / Develop Scope of Biosparge Remedy	100			November 22, 2002
• Install 2 Additional Wells (MW-67/68)	100	December 18, 2002		February 14, 2003
• Sample Wells MW-67 & MW-68				March 25/26, 2003
• Responses to EPA comments on Predesign Information Report	100	March 6, 2003		March 27, 2003
• EPA Meeting				April 17, 2003
• Closed Well T-1	100			May 12, 2003
• MW-67/68 Installation Report	100			May 23, 2003
• Responses to EPA comments on March 27, 2003 Responses	100	June 25, 2003		July 29, 2003
• Pre-Final (95%) RD Report	100	July 7, 2003		October 31, 2003
• Responses to EPA comments on 95% RD Report	100	April 12, 2004		May 27, 2004
• Submitted Due Diligence Request to Northrop	100			May 10, 2004
• Follow up Due Diligence Clarification to Northrop 6/11 Data Package	100			June 25, 2004
• Offer to Northrop for Property Purchase	100			October 1, 2004
• Sample 13 Wells and Submit Results	100	August 23, 2004		October 14, 2004
• Responses to EPA Comments on 95% RD Report	100	November 17, 2004		December 6, 2004
• Revised Property Purchase offer submitted to Northrop	100	December 22, 2004		December 22, 2004