

DAILY INSPECTION REPORT

Site Code #: 224053	Date: June 12, 2011	Report #: NG061211
	, .	

Site Name: Peoples Gas Works MGP

Location: Brooklyn, Kings County

PRP Proj. Mgr.: Donald Campbell

DEC Proj. Mgr.: Liz Lukowski

Consultant Proj. Mgr.: Bob Cantagallo, TetraTech

Proj. Contr.: Zebra Drilling

Site Phone & Fax: N/A

	AM	РМ
Weather	P. Sunny	P. Sunny
Temperature	65 Degrees	70 Degrees
Wind Direction	None	None

Description of work performed by contr. this report period:

- Zebra on site to complete PWSB-08.
- Hand cleared soil boring to 5 feet bgs. After 6 inches of concrete, had brown coarse to medium sand and gravel, coal fragments 5.5-6.4 feet bgs. Brown coarse to medium sand and gravel 6.4-8.7 feet bgs. Due to very soft material and little to no recovery in the 10-15 foot interval, sampler was pushed to 20 feet bgs. Had wet brown coarse to fine sand and gravel from 10-19.8 feet bgs. Dark gray to black soil, coarse to fine sand and gravel, no odor 19.8-20 feet bgs. Gray coarse to fine sand and gravel 20-20.5 feet bgs. Dark gray coarse to fine sand and gravel, slight petroleum-type odor (weathered gasoline) 20.5-23 feet bgs. Same gray material, wet, no odor 25-26.7 feet bgs. Brown coarse to fine sand and gravel, wet, no odor 26.7-40 feet bgs. End of boring.
- Boring was backfilled with bentonite and sand.

Discussions/comments regarding visitors, contractor and/or engineer:

• Ryan on site for TetraTech.

Sampling and Analyses:

• Collected as per work plan.

Major Issues	Description & Reason	
None		

Health & Safety:

• TetraTech had 2 air monitoring stations (1 upwind and 1 downwind); no exceedances were noted.

Site Visitors	Representing	Entered Exclusion Zone
D. Campbell	NG	Yes
R. Cawley	NG	Yes

Site Representative: R. Scott Deyette

Date: 06/12/11

Representative's signature:

C. Sixt Despit