

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
 DIVISION OF HAZARDOUS WASTE REMEDIATION
 INSPECTOR'S DAILY REPORT

Site Code No. <u>360024</u>	Date <u>9-12-95</u>	I.R. No. <u>2</u>
Site Name: <u>Marx Residence</u>	Sheet <u>1</u> of <u>2</u>	
Location: <u>Armonk N.Y.</u>	AM	PM
Engineer: <u>Galson Corp</u>	Weather	<u>clr</u> <u>clr</u>
Contractor: _____	Temperature	<u>60</u> <u>70</u>
Job Phone: () _____	Wind (Dir. & Vel.)	<u>W5</u> <u>W5</u>

Health & Safety:

Level of protective clothing used: D

Is the level of protection in conformance with the approved Health & Safety Plan?

Yes No If no, list the deviations under Items of Concern.Are atmospheric monitoring results at acceptable levels? Yes No N/A

Attach a copy of the monitoring log.

Description of work performed during this report period:

- ① Took indoor samples as follows
- Ran extension cords and set up high air flow pumps @ upstairs and downstairs bedrooms.
 - Set pumps @ 500 cc/minute and ran one pro-vac tube @ each bedroom for one hour (9:30-10:30)
 - prepared field blank
 - Ran ambient air sample near driveway for 1 hr
- ② Took outdoor samples as follows
- Installed soil gas probes @ 2-3 ft depth @ N., S. and E. of building
 - Ran extension cords and set up high air flow pumps @ each location
 - Ran one pro-vac sample @ each location @ 500 cc/min for 1 hr (10:45-11:45)
 - prepared field blank
 - At location SV-3, pro-vac tube broke during removal from pump tubing. Re-ran sample with new pro-vac tube for 1 hr (12:00-1:00)

Site Visitors

Representing

Entered exclusion zone

- ③ All samples packed on ice and shipped to Galson Lab in Syracuse

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF HAZARDOUS WASTE REMEDIATION
INSPECTOR'S DAILY REPORT

Subcontractor A: _____ worked from _____ to _____
Subcontractor B: _____ worked from _____ to _____

Contractors' Equipment					Work Force	Prime	A	B
	Prime	A	B	Not Used				
Pumps	3				Tech	1		

Prime Contractor worked from 9:00 to 1:30

Comments: ① Conflict noted in Memorandums dated 5-26-95 and 5-29-95

(a) 5-26-95 host sheet (bid tabs) indicate a total of 8 samples (2 indoor, ambient, 3 outdoor, 2 blanks?)

(b) 5-29-95 Bldg draws indicate a total of 11 samples (4 indoor, 2 ambient, 3 outdoor, 2 blanks?)

Items of concern: (c) Sampling performed in accordance with 5-26-95 memo

① Mrs Marx left and asked if dog could run loose assuring us it would not bite. Dog attempted to bite technician three times forcing him to defend himself with metal flashlight. Dog must be secured for additional sampling events.

Attachments to this report: _____

Inspector's Name (Print): Jim Schweyer
Inspector's Signature: _____ Date: 9-12-95
Reviewed by: _____ Date: _____

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF HAZARDOUS WASTE REMEDIATION
INSPECTOR'S DAILY REPORT

Site Code No. <u>360024</u>	Date <u>2-28-96</u>	I.R. No. <u>3</u>	
Site Name: <u>Marx Residence</u>	Sheet <u>1</u> of <u>2</u>	AM	PM
Location: <u>Armonk N.Y.</u>	Weather	<u>CLY</u>	<u>CLD</u>
Engineer: <u>Galson Corp.</u>	Temperature	<u>40</u>	<u>50</u>
Contractor: _____	Wind (Dir./Vel.)	<u>0</u>	<u>0</u>
Job Phone: ()			

Health & Safety:

Level of protective clothing used: 0

Is the level of protection in conformance with the approved Health & Safety Plan?
Yes No If no, list the deviations under Items of Concern.

Are atmospheric monitoring results at acceptable levels? Yes No N/A

Attach a copy of the monitoring log.

Description of work performed during this report period:

- ① Performed indoor sampling as follows:
 - (a) Set up high air flow pumps @ 500 cc/minute in upstairs and basement bedrooms.
 - (b) Installed pro-vac sample tube and ran for 1 hr; upstairs bdrm 9:01 → 10:01 and bsmt bdrm 9:03 → 10:03
 - (c) Prepared field blank tube
- ② Ran ambient air sample @ driveway for 1 hr (9:09 → 10:09) with high air flow pump @ 500 cc/minute
- ③ Performed outdoor sampling as follows:
 - (a) Installed soil gas probes @ 3ft below grade for SV 01, 02 and 03
 - (b) Set up air pump @ each location @ 500 cc/min and allowed to run for 1 hr with pro-vac tube installed.

Location	Time
01	10:20 → 11:20
02	10:20 → 11:20
03	10:21 → 11:21
 - (c) prepared field blank

Site Visitors**Representing****Entered exclusion zone**

- ④ At each location pump checked with vacuum gauge before and after sampling to assure correct flow with a sampling tube in place

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
 DIVISION OF HAZARDOUS WASTE REMEDIATION
 INSPECTOR'S DAILY REPORT

Subcontractor A: _____ worked from _____ to _____
 Subcontractor B: _____ worked from _____ to _____

Contractors' Equipment	Prime	A	B	Not Used	Work Force	Prime	A	B
Air Pumps	3				Tech			
Vac Gauge								

Prime Contractor worked from 8:30 to 11:30

Comments: ① Matt Melbrin on site for Galson Corp
 ② All samples packed on ice and sent via Eastern Connection to Galson Labs
 ③ Used sling psychrometer to check for relative humidity

Items of concern: ① As mentioned under item ④ sheet 1 of 1, air pumps were calibrated before and after sampling with a vac-sample tube in place for resistance. However this does not take in to account any resistance that might be encountered from soil flowing through soil.

Attachments to this report: _____

Inspector's Name (Print): William Schreyer
 Inspector's Signature: _____ Date: 2-28-96
 Reviewed by: _____ Date: _____

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
 DIVISION OF HAZARDOUS WASTE REMEDIATION
 INSPECTOR'S DAILY REPORT

Site Code No. <u>360024</u>	Date <u>10-8-97</u>	I.R. No. <u>4</u>	
Site Name: <u>Morr Residence</u>	Sheet <u> </u> of <u>2</u>	AM	PM
Location: <u>Armonk N.Y.</u>	Weather	<u>cldy</u>	<u>cldy</u>
Engineer: <u>Galson Corp</u>	Temperature	<u>60</u>	<u>65</u>
Contractor: <u> </u>	Wind (Dir./Vel.)	<u>0</u>	<u>0</u>
Job Phone: (<u> </u>)	<u>On site 9:30-12:30</u>		

Health & Safety:

Level of protective clothing used: D

Is the level of protection in conformance with the approved Health & Safety Plan?
 Yes No If no, list the deviations under Items of Concern.

Are atmospheric monitoring results at acceptable levels? Yes No

Attach a copy of the monitoring log.

Description of work performed during this report period:

- ① Indoor sampling performed as follows:
 - (a) Check calibration of pumps for .5 liters/min
 - (b) Set up pumps with Poropak tubes @ two bedrooms (one upstairs, one downstairs)
 - (c) Set up ambient pump with tube outside
 - (d) Ran each pump for 60 minutes
- ② Soil gas samples taken as follows:
 - (a) checked calibration of pumps for .5 liters/min
 - (b) drove soil gas points with tubing 2-3' below grade on North, South and East sides of basement
 - (c) Ran each pump for 60 minutes
- ③ Samples sent to Galson Labs
- ④ Relative humidity taken and recorded

Site Visitors _____ Representing _____ Entered exclusion zone _____

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF HAZARDOUS WASTE REMEDIATION
INSPECTOR'S DAILY REPORT

Subcontractor A: _____ worked from _____ to _____
Subcontractor B: _____ worked from _____ to _____

Contractors' Equipment	Prime	A	B	Not Used	Work Force	Prime	A	B
3 Pumps vac gaug					Tech	1		

Prime Contractor worked from 9:00 to 1:00

Comments: ① Ryc Van Deusen on site for engineer
② No problems with dog; locked up
③ Work went smoothly

Items of concern:

Attachments to this report:

Inspector's Name (Print): Vin Schreyer
Inspector's Signature: _____ Date: 10-8-97
Reviewed by: _____ Date: _____