



16 Computer Drive West
Albany, NY 12205
Phone: 518.453.2203
Fax: 518.438.8527

June 26, 2008

Mr. David Chiusano
Remedial Bureau E, Section A
Division Environmental Remediation
NYS Department of Environmental Conservation
625 Broadway 12th Floor
Albany, NY 12233-7017

Subject: **SMC- Maestri Site**
Site #7-34-025, Onondaga County

Dear Mr. Chiusano:

Enclosed is the May 2008 monitoring report for the Maestri Site, prepared by EnviroSpec Engineering, PLLC on behalf of Stauffer Management Company. The groundwater treatment system was shutdown on May 27, 2008 based on approved from the NYSDEC in a latter dated May 14, 2008. The SPDES Equivalent reports in this format will no longer be submitted as the treatment system is shutdown. Future monitoring reports will be prepared and submitted in accordance with frequency and content specified in the letter from the NYSDEC dated May 14, 2008.

Should you have any questions, please do not hesitate to contact me at (518) 438-6809.

Sincerely,

Gianna Aiezza

Gianna Aiezza, PE
Principal Engineer

cc: Regional Water Engineer - NYSDEC Region 7
H. Hamel - NYSDOH
G. Townsend, NYSDEC - Region 7
R. Shay - SMC
P. Ekoniak - SMC
J. Abraham/E. Rice - SMC

MAESTRI EFFLUENT MONITORING REPORT - May 2008

DATE	BENZENE ug/l	VINYL CHLORIDE ug/l	o-XYLENE ug/l	m-XYLENE ug/l	p-XYLENE ug/l	pH
5/7/2008	<1.0	<1.0	<1.0	<1.0	<1.0	7.1
LIMIT	1.0	5.0	5.0	5.0	5.0	6.5-8.5

MONTHLY DAILY AVERAGE FLOW (GPD) = 1049 gpd
MONTHLY MAXIMUM DAILY FLOW (GPD) = 1778 gpd

MAESTRI GROUNDWATER ELEVATIONS- MAY 2008

WELL NUMBER	5/7/2008		
	MEASURING	DEPTH	GROUND
	POINT ELEVATION	TO WATER	WATER ELEVATION
MW-9	408.87	10.45	398.42
MW-10	413.82	4.70	409.12
MW-12	418.28	6.65	411.63
MW-14	405.17	13.20	391.97
PZ-2	407.23	9.10	398.13
PZ-3	409.60	10.35	399.25
PZ-4	394.37	5.30	389.07
PZ-5	393.37	4.40	388.97
PZ-6	410.15	10.30	399.85
PZ-7	409.13	10.45	398.68
PZ-9	408.69	10.20	398.49
PZ-10	407.04	9.25	397.79
PZ-12	408.17	11.50	396.67
PZ-13	407.12	11.45	395.67
PZ-14	408.44	9.00	399.44
PZ-15	406.74	14.40	392.34
PZ-18	406.30	14.30	392.00
PZ-19	406.88	14.00	392.88
MW-2A (formerly RW-2)	406.40	11.30	395.10
RW-3	407.01	15.00	392.01
RW-5	409.18	17.30	391.88
RW-6	393.64	7.10	386.54
RW-7	405.76	15.20	390.56
RW-8	406.81	14.30	392.51