

FUTURE REPORT – 2012-2013

ANNUAL PROGRESS REPORT – Future

Operation, Maintenance and Long-term Monitoring Activities

PROJECT NAME: *Pollution Abatement Services Site
Oswego, New York*

PERIOD COVERED: JULY 2012 – JUNE 2013

ACTIONS PLANNED FOR THE YEAR

- Removal activities will be performed during the period July 2012 through June 2013 at the PAS Oswego Site in accordance with the Operation, Maintenance and Long-term Monitoring (OM&M) Activities Plan (BBL, 1998 revised July 2012) (Work Plan). The OMM activities will include pumping approximately 20,000 gallons per month from May through October and 10,000 gallons for the winter and spring months November through April or whatever volume can be efficiently removed during a one-day pumping event up to 10,000 gallons.
- The leachate will be discharged to the Oswego New York Eastside Waste Water Treatment Plant (Oswego WWTP) under an approved permit. However, the City of Auburn New York Wastewater Treatment Plant continues to be retained as an alternate leachate treatment and disposal facility if deemed necessary.
- Additional leachate sampling will be conducted as needed for treatment and disposal at the Oswego Eastside Wastewater Treatment Plant under the approved permit.
- Quarterly ground-water elevation monitoring is scheduled to be conducted on August 6, 2012, November 5, 2012, February 4, 2013 and May 6, 2013. The following wells were added to quarterly ground-water elevation monitoring events beginning in November 2007: OS-1, OS-3, OI-1, OD-3, LD-3, LD-4, LD-5, LD-6, LD-8, and LS-6. The LD wells will be abandoned upon EPA approval. Monitoring of wells OS-1, OS-3, OI-1 and LS-6 will be discontinued upon EPA approval.
- Site maintenance activities will be conducted. These activities include cap vegetation control and inspection and maintenance of the storage shed, spill control materials and the perimeter fence. Snow removal will be performed on an as needed basis throughout the winter months. These activities will be performed in accordance with the approved Work Plan.
- Semi annual groundwater and leachate quality sampling is scheduled to be conducted on November 5, 2012 and May 6, 2013.

- The Institutional Control Implementation Plan (ICIP) includes requirement for the period following the execution and recording of the Easement, which were documented in the approved Remedial Action Completion Report. It states that following implementation of institutional controls on the Industrial Precision Products Property, the Site will be inspected on an annual basis to determine whether any intrusive activities have occurred. In addition, building and property records will be reviewed to ascertain whether or not any filings have been made for such activities. The ICIP provides for an annual report summarizing the findings of the inspection and record review to be prepared, along with a certification confirming that operation and maintenance activities will continue, and that that the annual report would be included in the annual OM&M progress report to be submitted to EPA in July of each year.

- The schedule for leachate removal events and tasks is provided below.

INTERIM GROUND-WATER REMOVAL EVENT SCHEDULE 2012						
	July 2012 Removal Events		August 2012 Removal Events		September 2012 Removal Events	
	First Event		First Event		First Event	
Removal	July 11		Aug 8		Sep 5	

INTERIM GROUND-WATER REMOVAL EVENT SCHEDULE 2012						
	October 2012 Removal Events		November 2012 Removal Events		December 2012 Removal Events	
	First Event		First Event		First Event	
Removal	Oct 10		Nov 7		Dec 5	

INTERIM GROUND-WATER REMOVAL EVENT SCHEDULE 2013						
	January 2013 Removal Events		February 2013 Removal Events		March 2013 Removal Events	
	First Event		First Event		First Event	
Removal	Jan 9		Feb 6		Mar 6	

INTERIM GROUND-WATER REMOVAL EVENT SCHEDULE 2013						
	April 2013 Removal Events		May 2013 Removal Events		June 2013 Removal Events	
	First Event		First Event		First Event	
Removal	Apr 10		May 8		June 5	