



Inactive Hazardous Waste Site Operations and Maintenance Review Report

Form Date 96.10.01

KD  
8/102

<b>Site Name:</b> Champion Products Inc.		<b>Class:</b> VCP		<b>Number:</b> V00189-9	
<b>O&amp;M Funding Source:</b> <input type="checkbox"/> State Superfund <input type="checkbox"/> Federal Superfund <input type="checkbox"/> Municipal <input checked="" type="checkbox"/> Responsible Party					
<b>O&amp;M Information:</b> O&M Start: 1999    End:    Annual Cost: \$40,000 <input checked="" type="checkbox"/> Estimated					
<b>Interim Remedial Measures/Operable Units in O&amp;M Phase:</b>					
<input type="checkbox"/> Drum Removal		<input checked="" type="checkbox"/> Soil Removal		<input type="checkbox"/> Tank Removal	
<input type="checkbox"/> Groundwater Recovery/Treatment		<input type="checkbox"/> Leachate Collection/Treatment		<input type="checkbox"/> Vapor Extraction/Treatment	
<input type="checkbox"/> Air Sparging/Stripper System		<input type="checkbox"/> Treatment/Filtration Plant/System		<input type="checkbox"/> Potable Water	
Supply/System <input checked="" type="checkbox"/> Other: DualPhase Hi-Vac SVE					
<b>Institutional Controls:</b> <input type="checkbox"/> Deed Restriction <input type="checkbox"/> Discharge Permit <input type="checkbox"/> Department of Health Sampling					
<input type="checkbox"/> Other: None					
<b>O&amp;M Review Information:</b>					
Reports: LATEST - Monthly report 7/2002, Quarterly sampling, on time, Annual report due this quarter.					
Inspection: 8/14/2002					
Sampling: 8/14/2002 - no split, Split last year on the effluent confirmed compliance.					
Other:					
<b>Conclusions:</b>					
Remedy Effective? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No:					
ROD Compliance? <input type="checkbox"/> Yes <input type="checkbox"/> No:					
Consent Order Compliance? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No:					
Other:					
<b>Recommendations:</b> <u>Continued monitoring and maintenance. Continued research into enhancing capture of "source" areas. Area around MW-106 exhibits free phase product. Delta Envir. Will send a proposal for review to begin geoprobe sampling in the areas where the SVE has been effective. With this it will be proposed that the system be enhanced with the addition of some more wells closer to MW-106.</u>					
ROD/Consent Order Modifications? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes (per above)    Reclassify the Site? <input checked="" type="checkbox"/> No <input type="checkbox"/> Yes → Class:					
<b>Comments: *</b>					
<u>This site continues to be a model site for the effectiveness of the dual-phase Hi-Vac treatment. Delta has installed and has been operating a system that has been most effective. This system has lived up to and exceeded expectations.</u>					
<b>Project Manager:</b>			<b>Reviewer:</b>		
					
8/14/02			8/16/02		
Signature			Signature		
Date			Date		
Maurice F. Moore		Reg. 9	Martin L. Doster, P.E.		Reg. 9
(716)851-7220			(716)851-7220		
Name		Region or Bureau	Name		Region or Bureau
Telephone			Telephone		