

New York Department of Environmental Conservation
Division of Environmental Remediation
Region 9 Office-Buffalo



FIELD INSPECTION REPORT#11

Date: November 2, 2005 Wednesday
Site Name: Greif Bros. Facility
Site Number: V00334-9
Location: 2122 Colvin Blvd.
Tonawanda(T), Erie County
Project Manager: M.. Hinton Region 9
Consulting Engineer: ERM (for Greif Bros.)
Contractor: Pinto Construction Co.
Job Phone: 870-1407 (DEC cell)

Weather Conditions: mostly cloudy, 52°, W10-12

Description of Work Performed:

Contractor began excavating contaminated soil to 5' depth inside sheet pile cell.

Items of Concern/Comments:

Subcontractor stopped work early, foam dispensing equipment failed. Need larger pump and tank. Engineer's FID recorded up to 2200 ppm from soil in NE corner. Used foam suppressant to control odors. HFD scheduled to return on Monday to to install bracing at 5' depth. ERM has waste characterization from stockpiles ready for client review.

HEALTH & SAFETY:

PPE: D

Is the PPE in conformance with the specifications? : y

Are atmospheric monitoring results at acceptable levels?: Y

SITE VISITORS: none

CONTRACTORS INFORMATION: Pinto Construction Co.

Subcontractors: Darling Construction Co.

Prime Contractors Hours Worked: 0730-1500

Subcontractors: 0730-1500

EQUIPMENT:

JD 450 LC track hoe, CASE 580 RT backhoe, Komatsu PC 160 track hoe, Baker tanks, Amer. crane

WORK FORCE:

ERM: 2

Pinto Construction Co.: 1

Darling Construction Co.: 3

Inspector's Name: Jim Tuk _____ I _____ Sanitary Const. Insp. II

Date: 11/04/05

field: 1505-1535

Distribution: G. Sutton _____/file

M. Hinton _____ Via e-mail

Attachments: none