

INSPECTION REPORT

Site Number: V-00334-9/915525
Site Name: Grief Bros. Corporation
Location: 2122 Colvin Blvd, Tonawanda
Project Manager: Michael J. Hinton
Project Engineer: Jon Fox ERM
Job Phone: N/A

Date: August 20, 2009

HEALTH & SAFETY: PPE: Level D
Is the PPE level in conformance with the specifications: N/A
Are atmospheric monitoring results at acceptable levels? N/A

DESCRIPTION OF WORK PERFORMED:

MJH on site at 1320 hrs

Weather - partly cloudy, south west wind, T~85°F
ERM - Todd _____
Marcor - 4 employees

Marcor employes dismantling emergency dump tank and previously cleaned tanks below floor.

Air venting equipment in place. Very little odor detected at exhaust.

Emergency dump tank did not contain as much varnish as expected. Approx 30 gal of varnish removed along with about 40 gallons of solids. Materials placed in 2 55 gallon drums.

Air monitoring equipment in use monitoring air in pit.

%LEL - 001

%O₂ - 20.9

H₂S ppm - 000

CO - 000

Advised that DNAPL investigation to commence on Tuesday 8/25.

Took photo's

MJH left site at 1340 hrs

Attachments: photo's

Inspector's Name (Print): Michael J. Hinton

Inspector's Signature:

Date: August 24, 2009



082009-01 Emergency Dump Tank.JPG



082009-02 Tank End Piece.JPG



082009-03 Exhaust Vents.JPG



082009-04 Exhaust Vents.JPG



082009-05 Exhaust vents.JPG



082009-06 Exhaust vents.JPG