

# INSPECTION REPORT

**Site Number:** V-00334-9/915525  
**Site Name:** Grief Bros. Corporation  
**Location:** 2122 Colvin Blvd, Tonawanda  
**Project Manager:** Michael J. Hinton  
**Project Engineer:** Jon Fox ERM  
**Job Phone:** N/A

**Date:** December 9, 2009

**HEALTH & SAFETY:** PPE: Level D  
Is the PPE level in conformance with the specifications: N/A  
Are atmospheric monitoring results at acceptable levels? N/A

## DESCRIPTION OF WORK PERFORMED:

MJH on site at 1315 hrs  
Weather - overcast, heavy rain, SW Wind, T~45°F

ERM - Jon Fox  
Pinto Construction - 4

Drilling holes for Sub-slab vapor monitoring points to measure vacuum exerted in area.

Temp Sub-slab depressurization system running with replacement 1.5 hp blower. 5 hp blower out for repairs. Expect to have back and in service within 2 weeks. Larger blower will have a more significant impact on the vacuum exerted in the sub-slab zone

Could feel vacuum in holes drilled.

Took Photo's

MJH left site at 1340 hrs

**Attachments:** Photo's

**Inspector's Name (Print):** Michael J. Hinton  
**Inspector's Signature:**

**Date:** December 16, 2009



120909-01 New Vault grate.JPG



120909-02 SSV Monitoring boring.JPG