INSPECTION REPORT

Site Number: V-00334-9/915525 Date: May 23, 2011

Site Name: Grief Bros. Corporation

Location: 2122 Colvin Blvd, Tonawanda

Project Manager: Michael J. Hinton

Project Engineer: Jon Fox ERM

Job Phone: N/A

HEALTH & SAFETY: PPE: Level D

Is the PPE level in conformance with the specifications: N/A Are atmospheric monitoring results at acceptable levels? N/A

DESCRIPTION OF WORK PERFORMED:

MJH on site at 1040 hrs Weather – rain, overcast, SE Wind, T~70°F

ERM - Rob Sents, Jason Reynolds

Pinto – 2 operators and truck driver, 2 laborers

Pinto excavating 3-9' soil and loading into trucks for disposal at Modern. ERM screening excavated soil and inplace soil with PID. High PID reading in soil >1000. Using Bio-solve to reduce odors. Down wind from work zone no odors detected. ERM scanning excavation area with PID

Edges and bottom soil appear to be cleaning up well PID <50

Old decommissioned 8" ductile iron fire suppression line in excavation. To be removed.

Sub-Slab Depressurization system running upon arrival. Rob Sents advised system operation is finicky. System shut down at 1155 hrs due to elevated pressure.

MJH left site at 1155hrs.

Attachments: Photo's

Inspector's Name (Print): Michael J. Hinton

Inspector's Signature: Date: May 23, 2011





052311-01 North Side.jpg

2301-02 Checking Bldg Conditions.





052311-03 East Side.jpg

052311-04 North Wall.jpg

Greif Bros Page 1





052311-05 East wall.jpg

052311-06 Storage Cell.jpg





52311-07 Spraying Odor Control.jp

052311-08 Loading trucks.jpg

Greif Bros Page 2





052311-09 Work Site.jpg

052311-10 Checking grade.jpg



052311-11 South Wall.jpg

Greif Bros Page 3