



Dvirka and Bartilucci

CONSULTING ENGINEERS

330 Crossways Park Drive, Woodbury, New York 11797-2015
516-364-9890 ▪ 718-460-3634 ▪ Fax: 516-364-9045
e-mail: findingsolutions@db-eng.com

July 13, 2009

Board of Directors

Henry J. Chlupsa, P.E.
President

Steven A. Fangmann, P.E.
Executive Vice President

Nicholas J. Bartilucci, P.E.
Chairman

Vice Presidents

Richard M. Walka
Senior Vice President

Garrett M. Byrnes, P.E.
Vice President

Dennis F. Koehler, P.E.
Vice President

Joseph H. Marturano
Vice President

William D. Merklin, P.E.
Vice President

Kenneth J. Pritchard, P.E.
Vice President

Theodore S. Pytlar, Jr.
Vice President

Brian M. Veith, P.E.
Vice President

Senior Associates

Steven M. Cabrera

Christopher M. Clement

Robert J. DeGiorgio, P.E., CPESC

Thomas P. Fox, P.G.

Michael R. Hofgren

Michael Neuberger, P.E.

Philip R. Sachs, P.E.

Daniel Shabat, P.E.

Charles J. Wachsmuth, P.E.

Associates

Joseph F. Baader

Rudolph F. Cannavale

Ellen R. DeOrsay

Frank DeVita

Stefanos J. Eapen, R.A.

Joseph A. Fioraliso, P.E.

Christopher W. Francis

Christopher M. LeHanka

James J. Magda

Robbin A. Petrella

Edward J. Reilly

Jason R. Tonne

Mr. Payson Long
Division of Environmental Remediation
New York State Department of Environmental Conservation
625 Broadway, 12th Floor
Albany, NY 12233-7013

Re: Franklin Cleaners Site (Site No. 1-30-050)
D&B Work Assignment No. D004446-01
Quarterly Report No. 17 (September 1, 2008 through November 30, 2008)
D&B No. 2531

Dear Mr. Long:

The purpose of this letter is to summarize the performance monitoring activities completed by Dvirka and Bartilucci Consulting Engineers (D&B) of the groundwater extraction and treatment system at the Franklin Cleaners Site. This report addresses the period from September 1, 2008 through November 30, 2008. A site location map is presented as Figure 1 in Attachment A.

Presented below is a summary of system operations during the quarter, as well as the results of analytical testing completed in accordance with the approved work plan for the referenced work assignment.

Groundwater Extraction and Treatment System Operation

During this period, extraction well EW-1 operated at an average pumping rate of 34.0 gallons per minute (gpm) and extraction well EW-2 operated at an average pumping rate of 5.2 gpm. Approximately 0.54 pounds of PCE were removed from the extracted groundwater by the low profile air stripper during the reporting period and approximately 32.56 pounds of PCE have been removed since start-up of the system in September 2003. The average PCE removal efficiency for this quarter was greater than 99 percent.

Based on measurements recorded at the treatment system discharge flow meter, approximately 6,680,275 gallons of treated groundwater were discharged to the Nassau County Department of Public Works (NCDPW) storm sewer system. Note that this volume is inconsistent with the influent flow meters for EW-1 and EW-2 which recorded approximately 5,549,978 gallons of groundwater entering the treatment system. This inconsistency is possibly due to fouling of the influent flow meter paddle wheel.

Mr. Payson Long
Division of Environmental Remediation
New York State Department of Environmental Conservation
June 13, 2009

During this period, the groundwater extraction and treatment system was inoperative for a total of approximately 107.5 hours due to system alarm conditions and routine system maintenance. Of the 107.5 hours, approximately 99.5 hours of "downtime" was due to a high-high wet well condition in the treatment system building, approximately 4.5 hours of "downtime" was due to a VFD fault of EW-1 or EW-2, and approximately 3.5 hours of "downtime" was due to routine wet well pump maintenance. In response to the significant amount of downtime associated with high-high wet well conditions, D&B observed the condition of the system immediately following shutdown due to high wet well conditions and during above average precipitation events. In addition, inspections were made of the treatment system discharge basin connected to a sewer located to the east of the treatment system building on Franklin Avenue; the basin and piping were found to be free of debris and flow was not impeded in any manner. However, D&B did observe that the treatment system discharge was often submerged in water following these above average precipitation events.

A summary of system downtime is presented in Attachment B. Copies of routine system maintenance reports, as prepared by Systematic Technologies, Inc., are presented in Attachment C.

Groundwater Extraction and Treatment System Sampling

Groundwater samples were collected from the EW-1 and EW-2 well influent piping sample taps, as well as from the air stripper (liquid) discharge sample tap, at a frequency of twice per month during each of the 3 months comprising this reporting period. Each sample was analyzed for volatile organic compounds (VOCs) utilizing United States Environmental Protection Agency (USEPA) Method OLMO4.2. The samples collected from the air stripper discharge sample tap were additionally analyzed for iron and manganese utilizing USEPA Method 200.7 and for pH utilizing USEPA Method 150.1.

Sample results are presented in Attachment D. The analytical results of samples collected from the system influent are compared to the NYSDEC Class GA Groundwater Standards and Guidance Values, and the analytical results of samples collected from the air stripper discharge are compared to the effluent limitations. Based on the analytical results provided in Attachment D, extraction well EW-1 continues to exhibit concentrations of tetrachloroethene (PCE) in groundwater ranging from a low of 11.0 micrograms per liter (ug/l) detected on October 16, 2008, to a high of 16.0 ug/l detected on November 25, 2008. Extraction well EW-2 continues to exhibit concentrations of PCE ranging from a low of 45.0 ug/l detected on October 30, 2008, to a high of 82.0 ug/l detected on September 19, 2008. The discharge sample results for the period exhibited VOC, metals and pH concentrations below the effluent limitations.

A summary of the extraction and treatment system performance results since the system was put into operation is provided in Attachment E.

In addition, vapor phase samples were collected from the two carbon adsorption unit influent and effluent sample taps at a general frequency of once per week. Each sample was collected by filling a Tedlar bag directly from each of the influent and effluent sample taps located on the two carbon adsorption units. The samples were screened using a calibrated, handheld photoionization detector (PID). During the reporting period, PID readings collected from both carbon vessels ranged from 0.0 to 0.2 parts per million (ppm) for both the influent and effluent vapor samples at each carbon adsorption unit. Note that the PID

Mr. Payson Long
Division of Environmental Remediation
New York State Department of Environmental Conservation
June 13, 2009

readings collected from carbon vessel outlets Nos. 1 and 2 were both below the NYSDEC site-specific effluent limit of 1.0 ppm.

Groundwater Quality Data

The network of downgradient groundwater monitoring wells was sampled to evaluate the effectiveness of the groundwater extraction and treatment system. Samples were collected from groundwater monitoring wells ASMW-1 through ASMW-7 on December 3, 2008. Samples were analyzed for VOCs utilizing USEPA Method OLMO4.2. The locations of the monitoring wells are depicted on Figure 2 provided in Attachment A.

The results of the analyses of the groundwater samples collected from the monitoring wells are provided in Attachment D and summarized on Figure 2 provided in Attachment A. The results are compared to the NYSDEC Class GA Groundwater Standards and Guidance Values. Tetrachloroethene (PCE), at a concentration of 9.1 ug/l, was detected at a concentration exceeding its Class GA Standard of 5.0 ug/l in groundwater monitoring well ASMW-1. This PCE concentration represents an increase from the 5.6 ug/l concentration detected in the previous quarter (August 19, 2008) and is consistent with the relatively low concentrations detected in this monitoring well since 2004. The concentration of PCE detected in groundwater sample ASMW-2 (5.0 ug/l) increased from 3.5 ug/l detected in the previous quarter (August 19, 2008) and continues to maintain a decreasing trend since 2003. In addition, note that the PCE concentration detected in monitoring well ASMW-3 continues to exhibit a detectable concentration below its Class GA standard. VOCs were not detected in the groundwater samples collected from groundwater monitoring wells ASMW-4, ASMW-5, ASMW-6 and ASMW-7 during this period. Please refer to the trend line graphs provided in Attachment E, which summarize PCE concentrations detected in samples collected from ASMW-1, ASMW-2 and ASMW-3 since June 2003.

Groundwater sampling for Quarter 18 is scheduled for February 2009.

Data Validation

The biweekly system samples and groundwater samples have been analyzed for VOCs by Mitkem Corporation (Mitkem). The effluent sample (AS-1) was additionally analyzed for iron, manganese and pH. Mitkem is a New York State Department of Health Environmental Laboratory Approval Program-certified laboratory. The data packages submitted by Mitkem have been reviewed for completeness and compliance with the NYSDEC Analytical Services Protocol (ASP) Quality Assurance/Quality Control (QA/QC) requirements. All sample results have been deemed valid and usable for environmental assessment purposes as qualified below:

- All samples were analyzed within the method specified holding times and all QA/QC requirements (surrogate recoveries, calibrations, blanks, etc.) were met.
- No problems were noted with sample results and qualification of the data was not required.

Mr. Payson Long
Division of Environmental Remediation
New York State Department of Environmental Conservation
June 13, 2009

Findings/Conclusions

Based on the results of performance monitoring conducted during this period, we offer the following conclusions:

- The analytical results of the system influent samples show that extraction wells EW-1 and EW-2 continue to capture VOC-contaminated groundwater of a combined total flow rate of 39.2, which is greater than the minimum required pumping rate of 20 gpm, as specified in the December 2000 Groundwater Extraction and Treatment System Design Report.
- The analytical results of the groundwater discharge samples show that the air stripper is effectively removing the captured VOCs and reducing concentrations to below the effluent discharge criteria.
- Concentrations of PCE detected in groundwater monitoring well ASMW-1 increased from 5.6 ug/l (August 19, 2008) to 9.1 ug/l (December 3, 2008); however, ASMW-1 continues to exhibit a decreasing trend from a high of 30 ug/l (May 16, 2005) for the past 3-year period.
- Concentrations of PCE detected in groundwater monitoring well ASMW-2 increased from 3.5 ug/l (August 19, 2008) to 5.0 ug/l (December 3, 2008); however, ASMW-2 continues to exhibit an overall decreasing trend from a high of 100 ug/l (February 24, 2005) for the past 3-year period.
- PCE concentrations remain non-detect in the downgradient groundwater monitoring wells (ASMA-4, ASMW-5, ASMW-6 and ASMW-7).
- The inconsistency noted between the influent flow meters for EW-1 and EW-2, and the treatment system discharge flow meter, is possibly due to fouling at the influent flow meter paddle wheels. However, note that the influent flow meters are a paddle wheel design and the effluent flow meter is a magnetic design and, as such, these meters will present slightly different accuracies.
- The recurring high wet well alarm conditions are likely the result of storm water backup in the storm water discharge basin, which frequently occurs following an above average precipitation event.
- As the downgradient early warning groundwater monitoring wells continue to exhibit non-detect VOC concentrations, it is concluded that the selected remedy is functioning as intended by the Record of Decisions (ROD). In addition, please note that the Village of Rockville Centre Public Supply Well located at Molloy College continues to exhibit non-detect concentrations of chlorinated VOCs.
- According to information received from the Director of Facilities for Molloy College, no new groundwater extraction wells have been installed on the Malloy College property, which is located immediately downgradient of the Franklin Cleaners off-site groundwater extraction and treatment system.
- A new DER-10 document, dated December 2002, has been implemented since the March 1998 ROD was issued.

Mr. Payson Long
Division of Environmental Remediation
New York State Department of Environmental Conservation
June 13, 2009

- The toxicity data, cleanup levels and remedial action objectives, as defined in the March 1998 ROD, remain unchanged.

Recommendations

Based on the results of performance monitoring conducted during this period, we offer the following recommendations:

- Continue operation of the groundwater extraction and treatment system to minimize downgradient migration of PCE, currently being captured by the system.
- Continue groundwater monitoring through the existing monitoring well network to determine contaminant concentration trends over time and to evaluate the continued effectiveness of the remediation system.
- Disassemble and clean the influent flow meter paddle wheels on a monthly basis in an attempt to resolve the inconsistencies noted between the influent and effluent meters. If this is not effective, replacement of the influent meters with a type less susceptible to fouling may be necessary.

Please do not hesitate to contact me at (516) 364-9890 if you have any questions.

Very truly yours,



Stephen Tauss
Project Manager


SET/PM/jmy,kap
Attachments

cc: J. Trad (NYSDEC)
J. Multari (Molloy College)
J. Neri (H2M)
R. Walka (D&B)
F. DeVita (D&B)
P. Martorano (D&B)

◆2531\SET12198PL.DOC(R08)

ATTACHMENT A

FIGURES



SOURCE: USGS FREEPORT AND LYNBROOK QUADRANGLES



FRANKLIN CLEANERS SITE
VILLAGE OF HEMPSTEAD, NEW YORK

SITE LOCATION MAP

db
Dvirka
and
Bartilucci
CONSULTING ENGINEERS
A DIVISION OF WILLIAM F. COSULICH ASSOCIATES, P.C.

FIGURE 1



NOTES:

- GROUNDWATER SAMPLES ANALYZED BY USEPA METHOD OLMO 4.2
- RESULTS REPORTED ONLY FOR COMPOUNDS DETECTED ABOVE MDL
- RESULTS ARE REPORTED IN MICROGRAMS PER LITER (ug/l)
- MEASURED IN FEET ABOVE MEAN SEA LEVEL

FRANKLIN CLEANERS SITE
 VILLAGE OF HEMPSTEAD, NEW YORK
MONITORING WELL LOCATION MAP AND SUMMARY OF SAMPLE RESULTS
 THROUGH DECEMBER 3, 2008

ATTACHMENT B

DESCRIPTION OF SYSTEM ALARM CONDITIONS

ATTACHMENT C

SYSTEM MAINTENANCE REPORTS

MAINTENANCE AND INSPECTION REPORT

FRANKLIN CLEANERS SITE, ROCKVILLE CENTRE, NY

Date: 9/24/08				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	1020	1445	4.5 on site
E. Sorensen	Technician	1020	1445	4.5 on site

Check off Items that were completed:

- Item 1: Snow Removal
- Item 2A: Pressure Blower Maintenance
- Item 2B: Pressure Blower Fan Wheel Replacement
- Item 3: Air Stripper Maintenance
- Item 4: Granular Activated Carbon Removal and Replacement
- Item 5: Submersible Wet Well Pump Maintenance and Inspection
- Item 6: Non-routine Maintenance

Description of Work:

Item 5: Submersible Wet Well Pump Maintenance and Inspection

1. Checked electrical condition of insulation on power cable and all phases of
2. motor;
3. Checked for any loose or faulty electrical connections within the pump control panel;
4. Checked voltage supply between all phases of the electrical control panel;
5. Checked voltage balance between all phases on the local side of the pump control with pump on;
6. Checked amperage draw on all phases of the pump motor;
7. Checked condition and operation of motor thermal protectors control system;
8. Checked condition of upper shaft seals (inspect condition of motor housing);
9. Checked condition and operation of leakage detector;
10. Checked lower shaft seals (inspect condition of oil);
11. Changed oil;
12. Checked for worn or loose impeller;
13. Checked all impeller wear rings;
14. Checked for noisy upper and lower bearings;
15. Physically checked for damage to pump and power cable;
16. Cleaned, reset and checked operation of the level sensors;
17. Checked for correct shaft rotation;
18. Tested pump operation cycle.

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Pump Oil	ITT Flygt	Unknown	1 Quart

MAINTENANCE AND INSPECTION REPORT

FRANKLIN CLEANERS SITE, ROCKVILLE CENTRE, NY

Date: 10/30/08				
Name of Personnel Onsite	Title	Time Arrived	Time Departed	Total Hours
L. Sorensen	President	1600	1635	0.5 on site
E. Sorensen	Technician	1600	1635	0.5 on site

Check off Items that were completed:

- Item 1: Snow Removal
- Item 2A: Pressure Blower Maintenance
- Item 2B: Pressure Blower Fan Wheel Replacement
- Item 3: Air Stripper Maintenance
- Item 4: Granular Activated Carbon Removal and Replacement
- Item 5: Submersible Wet Well Pump Maintenance and Inspection
- Item 6: Non-routine Maintenance


Description of Work:

Item 2A: Pressure Blower Maintenance

1. Inspected fan wheel for wear and corrosion;
2. Inspected fan wheel for buildup of materials;
3. Inspected V-belt drive for proper alignment and tension
4. Lubricated motor bearings and fan bearings;
5. Inspected all setscrews and bolts for tightness.

Name of Part / Supply / Material	Manufacturer	Model Number	Quantity Used
Bearing Grease	Mobil	Mobilith SHC 100	Not Measurable
Description of Waste Generated	Volume of Waste	Disposal Facility (Name & Address)	Waste Transporter (Name & Address)

In signing this report I hereby certify that to the best of my knowledge the maintenance and inspection activities performed during this event conform to the requirements specified under contract between STI and Dvirka and Bartilucci.


 Signature / Print / Date

ATTACHMENT D

ANALYTICAL RESULTS

FRANKLIN CLEANERS SITE
 NYSDEC CONTRACT No. D004446 / SITE No. 1-30-050
 RESULTS OF ANALYSIS OF EW-1 INFLUENT FOR VOCs

SAMPLE ID	SYSTEM INFLUENT (EW-1)		SYSTEM INFLUENT (EW-1)		SYSTEM INFLUENT (EW-1)		SYSTEM INFLUENT (EW-1)		SYSTEM INFLUENT (EW-1)		NYSDEC CLASS GA GROUNDWATER STANDARDS AND GUIDANCE VALUES (ug/L)
	DATE OF COLLECTION	WATER	WATER	WATER	WATER	WATER	WATER	WATER	WATER		
COLLECTED BY	D&B	(ug/L)	D&B	(ug/L)	D&B	(ug/L)	D&B	(ug/L)	D&B	(ug/L)	
VOCs											
Dichlorodifluoromethane	U		U		U		U		U		5 ST
Chloromethane	U		U		U		U		U		--
Vinyl chloride	U		U		U		U		U		2 ST
Bromomethane	U		U		U		U		U		5 ST
Chloroethane	U		U		U		U		U		5 ST
Trichlorofluoromethane	U		U		U		U		U		5 ST
1,1-Dichloroethene	U		U		U		U		U		5 ST
1,1,2-Trichloro-1,2,2-trifluoroethane	U		U		U		U		U		5 ST
Acetone	U		U		U		U		U		50 GV
Carbon disulfide	U		U		U		U		U		60 GV
Methyl acetate	U		U		U		U		U		--
Methylene chloride	U		U		U		U		U		5 ST
trans 1,2-Dichloroethene	U		U		U		U		U		10 GV
Methyl-tert butyl ether	U		U		U		U		U		5 ST
1,1-Dichloroethane	U		U		U		U		U		5 ST
cis-1,2-Dichloroethene	U		U		U		U		U		50 GV
2-Butanone	U		U		U		U		U		7 ST
Chloroform	U		U		U		U		U		5 ST
1,1,1-Trichloroethane	U		U		U		U		U		--
Cyclohexane	U		U		U		U		U		5 ST
Carbon tetrachloride	U		U		U		U		U		1 ST
Benzene	U		U		U		U		U		0.6 ST
1,2-Dichloroethane	U		U		U		U		U		5 ST
Trichloroethene	U		U		U		U		U		--
Methylcyclohexane	U		U		U		U		U		1 ST
1,2-Dichloropropane	U		U		U		U		U		50 GV
Bromodichloromethane	U		U		U		U		U		0.4 ST
cis-1,3-Dichloropropene	U		U		U		U		U		--
4-Methyl-2-pentanone	U		U		U		U		U		5 ST
Toluene	U		U		U		U		U		0.4 ST
trans-1,3-Dichloropropene	U		U		U		U		U		5 ST
1,1,2-Trichloroethane	U		U		U		U		U		0.4 ST
Tetrachloroethene	U		U		U		U		U		1 ST
2-Hexanone	U		U		U		U		U		5 ST
Dibromochloromethane	U		U		U		U		U		50 GV
1,2-Dibromoethane	U		U		U		U		U		50 GV
Chlorobenzene	U		U		U		U		U		5 ST
Ethylbenzene	U		U		U		U		U		5 ST
Xylene (total)	U		U		U		U		U		5 ST
Styrene	U		U		U		U		U		5 ST
Bromoform	U		U		U		U		U		50 GV
Isopropylbenzene	U		U		U		U		U		50 GV
1,1,2,2-Tetrachloroethane	U		U		U		U		U		5 ST
1,3-Dichlorobenzene	U		U		U		U		U		5 ST
1,4-Dichlorobenzene	U		U		U		U		U		5 ST
1,2-Dichlorobenzene	U		U		U		U		U		5 ST
1,2-Dibromo-3-chloropropane	U		U		U		U		U		50 GV
1,2,4-Trichlorobenzene	U		U		U		U		U		5 ST

QUALIFIERS:

U: Compound analyzed for but not detected

ABBREVIATIONS:

ug/L = Micrograms per liter
 --: Not established

NOTES:

Concentration exceeds NYSDEC Class GA
 Groundwater Standards or Guidance Values

**FRANKLIN CLEANERS SITE
NYSDEC CONTRACT No. D004446 / SITE No. 1-30-050
RESULTS OF ANALYSIS OF EW-2 INFLUENT FOR VOCs**

SAMPLE ID	SYSTEM INFLUENT (EW-2)		SYSTEM INFLUENT (EW-2)		SYSTEM INFLUENT (EW-2)		SYSTEM INFLUENT (EW-2)		NYSDEC CLASS GA GROUNDWATER STANDARDS AND GUIDANCE VALUES (ug/L)
	DATE OF COLLECTION	WATER	DATE OF COLLECTION	WATER	DATE OF COLLECTION	WATER	DATE OF COLLECTION	WATER	
SAMPLE TYPE	9/5/2008	9/19/2008	10/3/2008	10/16/2008	11/7/2008	11/25/2008			
COLLECTED BY	D&B	D&B	D&B	D&B	D&B	D&B			
UNITS	(ug/L)	(ug/L)	(ug/L)	(ug/L)	(ug/L)	(ug/L)			(ug/L)
VOCs									
Dichlorodifluoromethane	U	U	U	U	U	U	U	U	5 ST
Chloromethane	U	U	U	U	U	U	U	U	-
Vinyl chloride	U	U	U	U	U	U	U	U	2 ST
Bromomethane	U	U	U	U	U	U	U	U	5 ST
Chloroethane	U	U	U	U	U	U	U	U	5 ST
Trichlorofluoromethane	U	U	U	U	U	U	U	U	5 ST
1,1-Dichloroethane	U	U	U	U	U	U	U	U	5 ST
1,1,2-Trichloro-1,2,2-trifluoroethane	U	U	U	U	U	U	U	U	5 ST
Acetone	U	U	U	U	U	U	U	U	50 GV
Carbon disulfide	U	U	U	U	U	U	U	U	60 GV
Methyl acetate	U	U	U	U	U	U	U	U	-
Methylene chloride	U	U	U	U	U	U	U	U	5 ST
trans 1,2-Dichloroethane	U	U	U	U	U	U	U	U	10 GV
Methyl-tert butyl ether	U	U	U	U	U	U	U	U	5 ST
1,1-Dichloroethane	U	U	U	U	U	U	U	U	5 ST
cis-1,2-Dichloroethane	U	U	U	U	U	U	U	U	50 GV
2-Butanone	U	U	U	U	U	U	U	U	7 ST
Chloroform	U	U	U	U	U	U	U	U	5 ST
1,1,1-Trichloroethane	U	U	U	U	U	U	U	U	-
Cyclohexane	U	U	U	U	U	U	U	U	5 ST
Carbon tetrachloride	U	U	U	U	U	U	U	U	1 ST
Benzene	U	U	U	U	U	U	U	U	0.6 ST
1,2-Dichloroethane	U	U	U	U	U	U	U	U	5 ST
Trichloroethene	U	U	U	U	U	U	U	U	-
Methylcyclohexane	U	U	U	U	U	U	U	U	1 ST
1,2-Dichloropropane	U	U	U	U	U	U	U	U	50 GV
Bromodichloromethane	U	U	U	U	U	U	U	U	0.4 ST
cis-1,3-Dichloropropene	U	U	U	U	U	U	U	U	-
4-Methyl-2-pentanone	U	U	U	U	U	U	U	U	5 ST
Toluene	U	U	U	U	U	U	U	U	5 ST
trans-1,3-Dichloropropene	U	U	U	U	U	U	U	U	0.4 ST
1,1,2-Trichloroethane	U	U	U	U	U	U	U	U	1 ST
Tetrachloroethene	U	U	U	U	U	U	U	U	5 ST
2-Hexanone	U	U	U	U	U	U	U	U	50 GV
Dibromochloromethane	U	U	U	U	U	U	U	U	50 GV
1,2-Dibromoethane	U	U	U	U	U	U	U	U	5 ST
Chlorobenzene	U	U	U	U	U	U	U	U	5 ST
Ethylbenzene	U	U	U	U	U	U	U	U	5 ST
Xylene (total)	U	U	U	U	U	U	U	U	5 ST
Styrene	U	U	U	U	U	U	U	U	5 ST
Bromoform	U	U	U	U	U	U	U	U	50 GV
Isopropylbenzene	U	U	U	U	U	U	U	U	5 ST
1,1,2,2-Tetrachloroethane	U	U	U	U	U	U	U	U	5 ST
1,3-Dichlorobenzene	U	U	U	U	U	U	U	U	5 ST
1,4-Dichlorobenzene	U	U	U	U	U	U	U	U	3 ST
1,2-Dichlorobenzene	U	U	U	U	U	U	U	U	3 ST
1,2-Dibromo-3-chloropropane	U	U	U	U	U	U	U	U	0.04 ST
1,2,4-Trichlorobenzene	U	U	U	U	U	U	U	U	5 ST

NOTES:
 Concentration exceeds NYSDEC Class GA Groundwater Standards or Guidance Values
 ug/L = Micrograms per liter
 --: Not established
ABBREVIATIONS:
 ST: Standard Value
 GV: Guidance Value
QUALIFIERS:
 U: Compound analyzed for but not detected

FRANKLIN CLEANERS SITE
 NYSDEC CONTRACT No. D004446 / SITE No. 1-30-050
 RESULTS OF ANALYSIS OF AIR STRIPPER EFFLUENT: IRON, MANGANESE AND pH

SAMPLE ID	SYSTEM EFFLUENT (AS-1)		SYSTEM EFFLUENT (AS-1)		SYSTEM EFFLUENT (AS-1)		SYSTEM EFFLUENT (AS-1)		SYSTEM EFFLUENT (AS-1)		SYSTEM EFFLUENT (AS-1)		EFFLUENT LIMITATIONS							
	WATER	9/5/2008	D&B	(ug/L)	WATER	10/3/2008	D&B	(ug/L)	WATER	10/16/2008	D&B	(ug/L)		WATER	11/12/2008	D&B	(ug/L)	WATER	11/25/2008	D&B
Iron	U	119 B	U	83.1 B	376	168 B	66.5 B	1000	28.0 B	26.6 B	29.6 B	7.4	33.9 B	26.9 B	26.8 B	7.0	1000	1000	6.5 to 8.5	
Manganese	7.5	7.2	7.2	7.2	7.2	7.2	7.2	7.2	7.2	7.2	7.2	7.2	7.2	7.2	7.2	7.2	7.2	7.2	7.2	7.2
pH (S.U.)																				

NOTES: Concentration exceeds Site Specific Effluent

ABBREVIATIONS:
 ug/L: Micrograms per liter

QUALIFIERS:
 U: Compound analyzed for but not detected
 B: Concentration is greater than the Instrument detection limit (IDL) but less than the Contract Required Detection Limit (CRDL)

FRANKLIN CLEANERS SITE
NYSDEC CONTRACT No. D004446 / SITE No. 1-30-050
VAPOR PHASE SAMPLE RESULTS

SAMPLE ID	CARBON VESSEL NO. 1 INFLUENT	CARBON VESSEL NO. 1 EFFLUENT	CARBON VESSEL NO. 2 INFLUENT	CARBON VESSEL NO. 2 EFFLUENT
SAMPLE TYPE	AIR	AIR	AIR	AIR
COLLECTED BY	D&B	D&B	D&B	D&B
UNITS	(ppm)	(ppm)	(ppm)	(ppm)
DATE OF COLLECTION	<i>PID Reading</i>	<i>PID Reading</i>	<i>PID Reading</i>	<i>PID Reading</i>
September 5, 2008	0.2	0.2	0.2	0.2
September 19, 2008	0.2	0.2	0.2	0.2
September 25, 2008	0.2	0.2	0.2	0.2
October 3, 2008	0.2	0.2	0.2	0.2
October 10, 2008	0.2	0.2	0.0	0.0
October 16, 2008	0.0	0.0	0.0	0.0
October 24, 2008	0.0	0.0	0.0	0.0
October 30, 2008	0.0	0.0	0.2	0.2
November 6, 2008	0.0	0.0	0.0	0.0
November 12, 2008	0.0	0.0	0.0	0.0
November 21, 2008	0.0	0.0	0.0	0.0
November 25, 2008	0.0	0.0	0.0	0.0

NOTES:

Samples were collected by filling a Tedlar bag at each of the sampling locations. Samples were tested using a handheld photoionization detector (PID).
 * Sample not taken due to sporadic and inconsistent readings from PID, possibly due to very cold weather and possible condensation on the bulb.

FRANKLIN CLEANERS SITE
NYSDEC CONTRACT No. D004446 / SITE No. 1-30-050
RESULTS OF GROUNDWATER SAMPLING FOR VOCs

SAMPLE ID	ASMW-1	ASMW-2	ASMW-3	ASMW-4	ASMW-5	ASMW-6	ASMW-7	NYSDEC CLASS GA GROUNDWATER STANDARDS AND GUIDANCE VALUES (ug/L)
	WATER 12/3/2008 D&B (ug/L)	WATER 12/3/2008 D&B (ug/L)	WATER 12/3/2008 D&B (ug/L)	WATER 12/3/2008 D&B (ug/L)	WATER 12/3/2008 D&B (ug/L)	WATER 12/3/2008 D&B (ug/L)	WATER 12/3/2008 D&B (ug/L)	
VOCs								
Dichlorodifluoromethane	U	U	U	U	U	U	U	5 ST
Chloromethane	U	U	U	U	U	U	U	-
Vinyl chloride	U	U	U	U	U	U	U	2 ST
Bromomethane	U	U	U	U	U	U	U	5 ST
Chloroethane	U	U	U	U	U	U	U	5 ST
Trichlorofluoromethane	U	U	U	U	U	U	U	5 ST
1,1-Dichloroethene	U	U	U	U	U	U	U	5 ST
1,1,2-Trichloro-1,2,2-trifluoroethane	U	U	U	U	U	U	U	50 GV
Acetone	U	U	U	U	U	U	U	60 GV
Carbon disulfide	U	U	U	U	U	U	U	-
Methyl acetate	U	U	U	U	U	U	U	5 ST
Methylene chloride	U	U	U	U	U	U	U	5 ST
trans 1,2-Dichloroethene	U	U	U	U	U	U	U	10 GV
Methyl-tert butyl ether	U	U	U	U	U	U	U	5 ST
1,1-Dichloroethane	U	U	U	U	U	U	U	5 ST
cis-1,2-Dichloroethene	U	U	U	U	U	U	U	50 GV
2-Butanone	U	U	U	U	U	U	U	7 ST
Chloroform	U	U	U	U	U	U	U	5 ST
1,1,1-Trichloroethane	U	U	U	U	U	U	U	-
Cyclohexane	U	U	U	U	U	U	U	5 ST
Carbon tetrachloride	U	U	U	U	U	U	U	5 ST
Benzene	U	U	U	U	U	U	U	5 ST
1,2-Dichloroethane	U	U	U	U	U	U	U	1 ST
Trichloroethene	U	U	U	U	U	U	U	0.6 ST
Methylcyclohexane	U	U	U	U	U	U	U	5 ST
1,2-Dichloropropane	U	U	U	U	U	U	U	-
Bromodichloromethane	U	U	U	U	U	U	U	1 ST
cis-1,3-Dichloropropene	U	U	U	U	U	U	U	50 GV
4-Methyl-2-pentanone	U	U	U	U	U	U	U	0.4 ST
Toluene	U	U	U	U	U	U	U	-
trans-1,3-Dichloropropene	U	U	U	U	U	U	U	5 ST
1,1,2-Trichloroethane	U	U	U	U	U	U	U	0.4 ST
Tetrachloroethene	9.1 J	5.0 J	2.0 J	U	U	U	U	5 ST
2-Hexanone	U	U	U	U	U	U	U	50 GV
Dibromochloromethane	U	U	U	U	U	U	U	50 GV
1,2-Dibromoethane	U	U	U	U	U	U	U	5 ST
Chlorobenzene	U	U	U	U	U	U	U	5 ST
Ethylbenzene	U	U	U	U	U	U	U	5 ST
Xylene (total)	U	U	U	U	U	U	U	5 ST
Styrene	U	U	U	U	U	U	U	50 GV
Bromoform	U	U	U	U	U	U	U	5 ST
Isopropylbenzene	U	U	U	U	U	U	U	5 ST
1,1,2,2-Tetrachloroethane	U	U	U	U	U	U	U	5 ST
1,3-Dichlorobenzene	U	U	U	U	U	U	U	3 ST
1,4-Dichlorobenzene	U	U	U	U	U	U	U	3 ST
1,2-Dichlorobenzene	U	U	U	U	U	U	U	3 ST
1,2-Dibromo-3-chloropropane	U	U	U	U	U	U	U	0.04 ST
1,2,4-Trichlorobenzene	U	U	U	U	U	U	U	5 ST

NOTES:
 Concentration exceeds NYSDEC Class GA Groundwater Standards or Guidance Values
 9.1 J
 5.0 J
 2.0 J

ABBREVIATIONS:
 ug/L = Micrograms per liter
 -: Not established

QUALIFIERS:
 U: Compound analyzed for but not detected
 J: Compound found at a concentration below CRDL, value estimated

ATTACHMENT E

PERFORMANCE SUMMARY

FRANKLIN CLEANERS SITE
 NYSDEC CONTRACT No. D004446 / SITE No. 1-30-050
 EXTRACTION AND TREATMENT SYSTEM PERFORMANCE RESULTS

DATE OF SAMPLE COLLECTION (1)	SYSTEM INFLUENT (EW-1) AVERAGE EXTRACTION RATE (gpm)	SYSTEM INFLUENT (EW-1) PCE CONCENTRATION (ug/l)	SYSTEM INFLUENT (EW-2) AVERAGE EXTRACTION RATE (gpm)	SYSTEM INFLUENT (EW-2) PCE CONCENTRATION (ug/l)	SYSTEM EFFLUENT (AS-1) PCE CONCENTRATION (ug/l)	PCE REMOVAL EFFICIENCY (%)	ESTIMATED AVERAGE PCE REMOVAL RATE (lb/hr)	ESTIMATED SYSTEM RUNTIME (hr)	ESTIMATED CUMULATIVE PCE REMOVAL (2) (lbs)
3/7/2006	0.0	NS	2.9	140	< 0.5	99.64	2.03E-04	184	26.77
3/22/2006	0.0	NS	3.0	160	< 0.5	99.69	2.40E-04	361	26.85
4/3/2006	0.0	NS	2.8	82	< 0.5	99.39	1.15E-04	287	26.89
4/18/2006	0.0	NS	2.9	120	< 0.5	99.58	1.74E-04	363	26.95
5/9/2006	0.0	NS	3.1	100	< 0.5	99.50	1.56E-04	481	27.02
5/22/2006	0.0	NS	3.0	130	< 0.5	99.62	1.96E-04	312	27.08 (4)
6/5/2006	0.0	NS	2.6	120	< 0.5	99.58	1.50E-04	337	27.14
6/19/2006	0.0	NS	2.7	120	< 0.5	99.58	1.62E-04	327	27.19
7/6/2006	0.0	NS	3.1	110	< 0.5	99.55	1.71E-04	301	27.24
7/17/2006	0.0	NS	3.0	130	< 0.5	99.62	1.96E-04	354	27.31 (4)
9/12/2006	38.9	23	0.0	NS	< 0.5	97.83	4.48E-04	122	27.37
9/25/2006	38.6	23	0.0	NS	< 0.5	97.83	4.48E-04	311	27.50
10/2/2006	40.2	22	0.0	NS	< 0.5	97.73	4.43E-04	169	27.58
10/16/2006	39.8	22	0.0	NS	< 0.5	97.73	4.38E-04	335	27.73
10/30/2006	39.2	24	0.0	NS	< 0.5	97.92	4.71E-04	280	27.86
11/13/2006	37.8	18 B	0.0	NS	< 0.5	97.22	3.41E-04	335	27.97
11/28/2006	41.1	17	0.0	NS	< 0.5	97.06	3.50E-04	418	28.12 (4)
12/15/2006	39.3	19	0.0	NS	< 0.5	97.37	3.74E-04	261	28.21
12/29/2006	41.2	20	0.0	NS	< 0.5	97.50	4.13E-04	309	28.34
1/7/2007	38.3	17	0.0	NS	< 0.5	97.06	3.20E-04	311	28.44
1/22/2007	38.9	18	0.0	NS	< 0.5	97.22	3.51E-04	289	28.55
2/7/2007	37.9	19	0.0	NS	< 0.5	97.37	3.61E-04	383	28.68
2/23/2007	36.9	13	0.0	NS	< 0.5	96.15	2.40E-04	489	28.80 (4)
3/5/2007	38.0	9 J	0.0	NS	< 0.5	94.44	1.71E-04	112	28.82
3/23/2007	41.1	19	0.0	NS	< 0.5	97.37	3.91E-04	431	28.99
4/3/2007	39.2	20	0.0	NS	< 0.5	97.50	3.92E-04	190	29.06
4/16/2007	40.5	17	0.0	NS	< 0.5	97.06	3.45E-04	286	29.16
5/2/2007	39.2	16	0.0	NS	< 0.5	96.88	3.14E-04	284	29.25
5/16/2007	39.5	16	0.0	NS	< 0.5	96.88	3.16E-04	336	29.36
5/29/2007	41.4	15	0.0	NS	< 0.5	96.67	3.11E-04	417	29.49 (4)
6/14/2007	39.3	14	0.0	NS	< 0.5	96.43	2.76E-04	284	29.56
6/24/2007	39.3	5	0.0	NS	< 0.5	90.00	9.84E-05	336	29.60
7/10/2007	39.2	12	0.0	NS	< 0.5	95.93	2.38E-04	283	29.66
7/27/2007	37.7	14	0.0	NS	< 0.5	96.43	2.64E-04	182	29.71
8/23/2007	38.3	17	6.5	130	< 0.5	97.35	3.26E-04	191	29.78 (4)
9/5/2007	40.0	14	6.3	53	< 0.5	93.07	2.80E-04	112	29.81
9/21/2007	39.0	9 J	6.3	51	< 0.5	99.06	1.76E-04	359	29.88
10/21/2007	38.4	10	6.1	59	< 0.5	99.18	1.92E-04	484	29.97
10/31/2007	39.9	14	5.9	73	< 0.5	99.40	2.80E-04	233	30.03
11/12/2007	39.4	15 B	5.7	80 B	< 0.5	99.46	2.96E-04	289	30.12
11/26/2007	38.5	13	6.0	64	< 0.5	99.32	2.51E-04	407	30.22 (4)
12/10/2007	40.6	16	6.5	100	< 0.5	99.50	3.25E-04	217	30.29
12/27/2008	40.3	13	6.1	73	< 0.5	99.37	2.62E-04	348	30.38
1/1/2008	40.4	12	6.7	75	< 0.5	99.32	2.43E-04	265	30.45
1/21/2008	38.3	14	6.3	86	< 0.5	99.42	2.69E-04	327	30.54
2/19/2008	39.0	16	6.3	81	< 0.5	99.44	3.08E-04	379	30.65
3/3/2008	40.1	20	5.9	90	< 0.5	99.46	3.12E-04	524	30.82 (4)
3/17/2008	40.5	16	6.2	100	< 0.5	99.58	4.02E-04	60	30.84
4/2/2008	39.8	17	6.2	100	< 0.5	99.51	3.24E-04	317	30.94
4/18/2008	38.9	16	6.2	86	< 0.5	99.52	3.38E-04	374	31.07
5/1/2008	38.3	19	6.4	89	< 0.5	99.45	3.12E-04	371	31.19
5/13/2008	40.9	17	6.4	95	< 0.5	99.51	3.64E-04	280	31.29
6/5/2008	38.6	20	6.5	100	< 0.5	99.51	3.48E-04	716	31.54 (4)
6/23/2008	39.9	24	5.9	130	< 0.5	99.66	4.80E-04	110	31.58
7/10/2008	39.8	12	6.0	84	< 0.5	99.31	2.38E-04	247	31.70
7/25/2008	39.6	14	6.0	71	< 0.5	99.39	2.78E-04	394	31.79
8/7/2008	40.2	14	5.9	66	< 0.5	99.38	2.95E-04	327	31.88
8/21/2008	40.3	13	6.0	61	< 0.5	99.33	2.82E-04	279	31.96
9/5/2008	39.0	13	6.0	60	< 0.5	99.31	2.62E-04	510	32.09 (4)
9/19/2008	39.6	15	6.1	82	< 0.5	99.44	2.97E-04	327	32.12
10/3/2008	40.1	12	6.1	51	< 0.5	99.23	2.41E-04	338	32.22
10/16/2008	39.0	11	6.2	54	< 0.5	99.25	2.15E-04	311	32.37
10/30/2008	39.5	12	5.8	45	< 0.5	99.21	2.37E-04	248	32.43
11/12/2008	39.8	12	6.0	64	< 0.5	99.30	2.39E-04	312	32.50
11/25/2008	38.9	16	6.1	80	< 0.5	99.46	3.20E-04	430	32.64 (4)

NOTES:

- Data from 9/23/03 through 8/25/04 reported by URS Corporation.
- PCE removal calculations as of September 9, 2003 system start-up date.
- Performance results for the reporting period are shaded.
- Estimated through the end of the reporting period.

ABBREVIATIONS:

- gpm: gallons per minute
- ug/L: micrograms per liter
- lb/hr: pounds per hour
- NS: Not sampled

QUALIFIERS:


- J: Compound found at a concentration below CRDL, value estimated
- B: Compound detected in method blank as well as the sample, value estimated

ATTACHMENT F

MONITORING WELL TREND LINE GRAPHS


GRAPH 1

Franklin Cleaners Site
NYSDEC Contract No. D004446 / Site No. 1-30-050
Groundwater Monitoring Well ASMW-1



GRAPH 2

Franklin Cleaners Site
NYSDEC Contract No. D004446 / Site No. 1-30-050
Groundwater Monitoring Well ASMW-2



Sample Collection Timeline (Months)

GRAPH 3

Franklin Cleaners Site
NYSDEC Contract No. D004446 / Site No. 1-30-050
Groundwater Monitoring Well ASMW-3

