ARCADIS
Infrastructure, environment, buildings

NORTHROP GRUMMAN
BETHPAGE, NY
OU3- FORMER SETTLING PONDS
GROUND WATER IRM

Weekly Progress Report

Period: 3/02/09 – 3/08/09

Health & Safety
- Lost time injuries to date: 0
- OSHA recordable to date: 0
- First aid/injuries to date: 0

Weather Delays
- Adverse weather delays in March 2009: 0 days
- Adverse weather delays to date: 3 days

Other Delays
- None

Community Air Monitoring
- No intrusive/excavation activities were conducted this week therefore, air monitoring was not conducted.

Project Work Performed and/or Completed:
- Completed installation of steel framework for treatment building.
- Completed installation of building siding, insulation, and roof.
- Received, unloaded, and staged the air stripper system inside the treatment building, and completed mechanical installation.
- Began installation of control room walls

Work Scheduled for Next Period (Week ending 3/8):
- Complete treatment building trim, gutter, and downspout installation.
- Begin installation of electrical wiring inside treatment building.
- Receive, unload, and stage concrete well vaults near extraction wells.
- Begin installation of extraction well vaults and associated piping from respective extraction wells to respective existing header line.
- Submit EW vault soil management plan for NG review.
- Collect sample of recycled concrete aggregate (RCA) from the stockpile at 110 Sand Company. The RCA will be used for the access road along the treatment building and ECU pad.

Action Items / Other:
- Extraction well vault installation to begin on 3/10/09. Soil excavated at RW-3 anticipated to be disposed of off-site as hazardous waste. ARCADIS to submit a soil management plan week of 3/9/09 for NG review.

Completed installation of treatment building steel frame work

Completed mechanical installation of air stripper system in treatment building

Completed installation of treatment building siding and roof