FIGURE 1

SITE NAME:

SITE ID.:
INSPECTOR: Jack Lenhart
DATE/TIME: 05/01/13 - 11:45 AM
WELl ID.: MW PRW 13

MONITORING WELL FIELD INSPECTION LOG
NYSDEC WELL DECOMMISSIONING PROGRAM

	YES	NO
WELL VISIBLE? (If not, provide directions below) Removed 8" flush mount manhole		X
WELL I.D. VISIBLE?		X
WELL LOCATION MATCH SITE MAP? (if not, sketch actual location on back) Map Attached		X

WELL I.D. AS IT APPEARS ON PROTECTIVE CASING OR WELL: N/A

	YES	NO
SURFACE SEAL PRESENT? N/A		
SURFACE SEAL COMPETENT? (If cracked, heaved etc., describe below) N/A		
PROTECTIVE CASING IN GOOD CONDITION? (If damaged, describe below) It was removed 5/1/13		

HEADSPACE READING (ppm) AND INSTRUMENT USED	0 PPM / PID Meter
TYPE OF PROTECTIVE CASING AND HEIGHT OF STICKUP IN FEET (If applicable)	Flush Mount Manhole
PROTECTIVE CASING MATERIAL TYPE:	Steel
MEASURE PROTECTIVE CASING INSIDE DIAMETER (Inches):	8"

	YES	NO
LOCK PRESENT?		X
LOCK FUNCTIONAL?		X
DID YOU REPLACE THE LOCK?		X
IS THERE EVIDENCE THAT THE WELL IS DOUBLE CASED? (If yes,describe below)		X
WELL MEASURING POINT VISIBLE?		X

MEASURE WELL DEPTH FROM MEASURING POINT (Feet):	3'
MEASURE DEPTH TO WATER FROM MEASURING POINT (Feet):	N/A
MEASURE WELL DIAMETER (Inches):	4"
WELL CASING MATERIAL:	Sch. 40 PVC
PHYSICAL CONDITION OF VISIBLE WELL CASING:	OK
ATTACH ID MARKER (if well ID is confirmed) and IDENTIFY MARKER TYPE	N/A
PROXIMITY TO UNDERGROUND OR OVERHEAD UTILITIES	40' from overheads

DESCRIBE ACCESS TO WELL: (Include accessibility to truck mounted rig, natural obstructions, overhead power lines, proximity to permanent structures, etc.); ADD SKETCH OF LOCATION ON BACK, IF NECESSARY.

Well was approximately 40' from road (Western Ave) and adjacent to Railroad tracks

DESCRIBE WELL SETTING (For example, located in a field, in a playground, on pavement, in a garden, etc.) AND ASSESS THE TYPE OF RESTORATION REQUIRED.

In a dirt lot off of Western Ave., Staten Island, NY in a current construction work area.

IDENTIFY ANY NEARBY POTENTIAL SOURCES OF CONTAMINATION, IF PRESENT (e.g. Gas station, salt pile, etc.):

Unknown

REMARKS:

Well properly abandoned - 8" flush mount manhole and cement pad removed - 4" dome cap solvent welded at top.

FIGURE 3

WELL DECOMMISSIONING RECORD

Site Name: Port Authority	Well I.D.: MW PRW 14
Site Location: Western Ave., Staten Island, NY	Driller: for abandonment: Kevin McGourty
Drilling Co.: for abandonment: Land, Air, Water Environmental Services, Inc.	Inspector: TRC - Jack Lenhart
	Date: May 1, 2013

DECOMMISSIONING DATA
(Fill in all that apply)

OVERDRILLING	
Interval Drilled	
Drilling Method(s)	
Borehole Dia. (in.)	
Temporary Casing Installed? (y/n)	
Depth temporary casing installed	
Casing type/dia. (in.)	
Method of installing	
CASING PULLING	
Method employed	
Casing retrieved (feet)	
Casing type/dia. (in)	
CASING PERFORATING	
Equipment used	
Number of perforations/foot	
Size of perforations	
Interval perforated	
GROUTING	
Interval grouted (FBLS)	11.8
# of batches prepared	1/2
For each batch record:	
Quantity of water used (gal.)	4
Quantity of cement used (lbs.)	94
Cement type	Portland Type II
Quantity of bentonite used (lbs.)	5
Quantity of calcium chloride used (lbs.)	-
Volume of grout prepared (gal.)	15
Volume of grout used (gal.)	10

WELL SCHEMATIC*



COMMENTS:

* Sketch in all relevant decommissioning data, including: interval overdrilled, interval grouted, casing left in hole, well stickup, etc.

Kevin McGourty - LAWES
Drilling Contractor

Department Representative

Jack Lenhart
Consultant Representative

TRC
Company

May 1, 2013
Date

FIGURE 1

SITE NAME:

SITE ID.:
INSPECTOR: Jack Lenhart
DATE/TIME: 05/01/13 - 11:00 AM
WELl ID.: MW PRW 14

MONITORING WELL FIELD INSPECTION LOG
NYSDEC WELL DECOMMISSIONING PROGRAM

	YES	NO
WELL VISIBLE? (If not, provide directions below) Removed 8" flush mount manhole		X
WELL I.D. VISIBLE?		X
WELL LOCATION MATCH SITE MAP? (if not, sketch actual location on back) Map Attached		X

WELL I.D. AS IT APPEARS ON PROTECTIVE CASING OR WELL: N/A

	YES	NO
SURFACE SEAL PRESENT? N/A		
SURFACE SEAL COMPETENT? (If cracked, heaved etc., describe below) N/A		
PROTECTIVE CASING IN GOOD CONDITION? (If damaged, describe below) It was removed 5/1/13		

HEADSPACE READING (ppm) AND INSTRUMENT USED	0 PPM / PID Meter
TYPE OF PROTECTIVE CASING AND HEIGHT OF STICKUP IN FEET (If applicable)	Flush Mount Manhole
PROTECTIVE CASING MATERIAL TYPE:	Steel
MEASURE PROTECTIVE CASING INSIDE DIAMETER (Inches):	8"

	YES	NO
LOCK PRESENT?		X
LOCK FUNCTIONAL?		X
DID YOU REPLACE THE LOCK?		X
IS THERE EVIDENCE THAT THE WELL IS DOUBLE CASED? (If yes,describe below)		X
WELL MEASURING POINT VISIBLE?		X

MEASURE WELL DEPTH FROM MEASURING POINT (Feet):	11' 8"
MEASURE DEPTH TO WATER FROM MEASURING POINT (Feet):	6.8'
MEASURE WELL DIAMETER (Inches):	4"
WELL CASING MATERIAL:	Sch. 40 PVC
PHYSICAL CONDITION OF VISIBLE WELL CASING:	OK
ATTACH ID MARKER (if well ID is confirmed) and IDENTIFY MARKER TYPE	N/A
PROXIMITY TO UNDERGROUND OR OVERHEAD UTILITIES	80' from overheads

DESCRIBE ACCESS TO WELL: (Include accessibility to truck mounted rig, natural obstructions, overhead power lines, proximity to permanent structures, etc.); ADD SKETCH OF LOCATION ON BACK, IF NECESSARY.

Well was approximately 80' from road (Western Ave) and adjacent to Railroad tracks

DESCRIBE WELL SETTING (For example, located in a field, in a playground, on pavement, in a garden, etc.) AND ASSESS THE TYPE OF RESTORATION REQUIRED.

In a dirt lot off of Western Ave., Staten Island, NY in a current construction work area.

IDENTIFY ANY NEARBY POTENTIAL SOURCES OF CONTAMINATION, IF PRESENT (e.g. Gas station, salt pile, etc.):

Unknown

REMARKS:

Well properly abandoned - 8" flush mount manhole and cement pad removed - 4" dome cap solvent welded at top.

RIGHT-OF-WAY									
Station range	245+50.0 – 247+88.2	247+88.2 – 248+39.2	248+39.2 – 252+06.4	252+06.4 – 254+46.6	254+46.6 – 255+35.2	255+35.2 – 253+63.3	253+63.3 – 254+54.0	254+54.0 – 256+22.6	256+22.6 – 257+00.0
TRACT NUMBERS	RCH-2	RCH-3H	RCH-3	RCH-4	RCH-4R	RCH-4	RCH-4H	RCH-4	RCH-4H
Owner	NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION	CITY OF NEW YORK	CITY OF NEW YORK	PORT AUTHORITY NY AND NJ	PORT AUTHORITY NY AND NJ	PORT AUTHORITY NY AND NJ	WESTERN AVE.	PORT AUTHORITY NY AND NJ	WESTERN AVE.
RODDAGE	14.43 RODS	3.09 RODS	22.25 RODS	14.56 RODS	5.37 RODS	3.93 RODS	5.50 RODS	10.22 RODS	4.69 RODS
WORKSPACE							RCH-4 PORT AUTHORITY OF NY & NJ	RCH-4H WESTERN AVE.	RCH-4 PORT AUTHORITY OF NY & NJ

CROSSING

SURVEY DATA

SURVEY COMPANY:

FIELD BOOK:

PAGES:

ALIGNMENT DETAIL

- PROPOSED PIPELINE
- PREVIOUS FERC FILED ROUTE
- EXIST. P/L w/OWNER NAME (COMPANY)
- PIPELINE TO BE REMOVED/ABANDONED
- TEMP. WORKSPACE
- PROPOSED PERMANENT EASEMENT
- EXISTING EASEMENT
- ADD. TEMP. WORKSPACE
- YARD LOCATION
- ℄ WATERS OF THE U.S.
- DELINEATED WATERS OF THE U.S.
- APPROXIMATE WATERS OF THE U.S. BOUNDARIES
- EDGE OF PAVEMENT
- PERMANENT ACCESS ROAD (PAR) — PAR 0.00
- TEMPORARY ACCESS ROAD (TAR) — TAR 0.00
- CONTOUR MAJOR (EVERY 10') — 20
- CONTOUR AT +2 ELEV. — +2
- CONTOUR MINOR (EVERY 2')
- TREE / BRUSH LINE
- JERSEY BARRIER
- PIPELINE MILEPOST
- PROPERTY LINE
- VERIFIED STORM DRAIN
- UNCONFIRMED STORM DRAIN
- VERIFIED UNDG. ELEC. CABLE
- UNCONFIRMED UNDG. ELEC. CABLE
- VERIFIED NAT. GAS LINE
- UNCONFIRMED NAT. GAS LINE
- VERIFIED SANITARY SEWER
- UNCONFIRMED SANITARY SEWER
- VERIFIED WATER LINE
- UNCONFIRMED WATER LINE
- VERIFIED STEAM LINE
- UNCONFIRMED STEAM LINE
- VERIFIED TELEPHONE CABLE
- UNCONFIRMED TELEPHONE CABLE
- VERIFIED UNDG. COM. CABLE
- UNCONFIRMED UNDG. COM. CABLE
- SILT FENCE/STRAW BALES
- ELEC., WATER, SAN. SEWER, GAS, TELE. & STORM DRAIN MANHOLES
- LIGHT POLE
- UTILITY POLE
- GAS VALVE
- WATER VALVE
- FIRE HYDRANT
- TREE

DATE OF AERIAL PHOTOGRAPHY: APRIL 2009

ENVIRONMENTAL RESTRICTIONS

- 245+50.0 – 247+00.7: IMPLEMENT BRIDGE CREEK WETLAND MITIGATION PLAN PRIOR TO WORK
- MIGRATORY BIRD PCS REQUIRED FROM 4/1-7/15 (from 252+14.8)

ENVIRONMENTAL DATA

TRENCH DEWATERING - APPROVED SURFACE WATER DISCHARGE SITES
- MP 4.7R S1-W8-S1 (TREATMENT REQUIRED)

Start	ID	Feature	Length	End
245+50.0	SI-W7	SI-W7	150.7'	247+00.7
252+14.8	SI-W8	SI-W8	20.1'	252+34.9
	SI-W8-S1	UNNAMED CREEK (BORE)	7.6'	252+42.5
	SI-W8	SI-W8	11'	252+53.5
254+42.8	SI-SN2	SI-SN2	5.8'	254+48.6
255+29.0	SI-SN3	SI-SN3	13.9'	255+42.9

DWG. NO.	DESCRIPTION	REV	DRN	DATE	DESCRIPTION
LD-P-8205	RAILROAD PERMIT, (PORT AUTHORITY OF NY & NJ)	E	GIE	04/30/12	ADDED RAILROAD OPERATING AREA
LD-P-8204	RAILROAD PERMIT, (CONRAIL RAILROAD)	D	GIE	04/30/12	REMOVED CONRAIL TRACT RCH-3R
LD-W-1018	WETLAND & WATERBODY PERMIT	C	GIE	04/30/12	ADJUSTED PROFILE FOR PROPOSED GRADING
LD-W-1017	WETLAND & WATERBODY PERMIT	B	GIE	04/30/12	ADDED SILT FENCING
LD-W-1016	WETLAND & WATERBODY PERMIT	A	GIE	04/30/12	ADDED ENVIRONMENTAL RESTRICTIONS & DATA NOTE
LD-A-1021	ALIGNMENT SHEET	1	GIE	04/30/12	ISSUED FOR CONSTRUCTION
REFERENCE DRAWINGS		REVISIONS			

ITEM NO.	DESCRIPTION	LN. FT.
MATERIALS		

	ENGINEERING APPROVALS			
	BID		CONSTRUCTION	
DRAWN BY: GIE				
DRN. DATE: 07/22/11				
CHECKED BY: GIE				
CHK. DATE: 07/25/11				
TITLE	SIGNATURE	DATE	SIGNATURE	DATE

NJ-NY EXPANSION PROJECT
PROPOSED 30" PIPELINE
STA. 245+50.0 TO STA. 257+00.0
SUPPLEMENTAL ALIGNMENT SHEET

LOC. RICHMOND COUNTY, NEW YORK

Spectra Energy

Texas Eastern Transmission, LP
5400 Westheimer Ct. Houston, TX 77056-5310 713 / 627-5400

YEAR: 2012 | W.O. 076115751 | SCALE: 1"=50' | DWG. LD-A-1021A | REV. 1

IG.#

H:_tdm\1430\200 Phase 2\3 Pipeline\Alignments\LD-A-1021A.dwg Plotted on: May 03, 2012 - 6:53am by bend

FIGURE 3

WELL DECOMMISSIONING RECORD

Site Name: Port Authority	Well I.D.: NO ID
Site Location: Western Ave., Staten Island, NY	Driller: for abandonment: Kevin McGourty
Drilling Co.: for abandonment: Land, Air, Water Environmental Services, Inc.	Inspector: TRC - Jack Lenhart
	Date: May 1, 2013

DECOMMISSIONING DATA
(Fill in all that apply)

OVERDRILLING	
Interval Drilled	
Drilling Method(s)	
Borehole Dia. (in.)	
Temporary Casing Installed? (y/n)	
Depth temporary casing installed	
Casing type/dia. (in.)	
Method of installing	
CASING PULLING	
Method employed	
Casing retrieved (feet)	
Casing type/dia. (in)	
CASING PERFORATING	
Equipment used	
Number of perforations/foot	
Size of perforations	
Interval perforated	
GROUTING	
Interval grouted (FBLS)	19.5
# of batches prepared	1/2
For each batch record:	
Quantity of water used (gal.)	4
Quantity of cement used (lbs.)	94
Cement type	Portland Type II
Quantity of bentonite used (lbs.)	5
Quantity of calcium chloride used (lbs.)	-
Volume of grout prepared (gal.)	15
Volume of grout used (gal.)	9

WELL SCHEMATIC*



COMMENTS:

* Sketch in all relevant decommissioning data, including: interval overdrilled, interval grouted, casing left in hole, well stickup, etc.

Kevin McGourty - LAWES
Drilling Contractor

Department Representative

Jack Lenhart
Consultant Representative

TRC
Company

May 1, 2013
Date

FIGURE 1

SITE NAME:

SITE ID.:
INSPECTOR: Jack Lenhart
DATE/TIME: 05/01/13 - 10:00 AM
WELl ID.: NO ID

MONITORING WELL FIELD INSPECTION LOG
NYSDEC WELL DECOMMISSIONING PROGRAM

	YES	NO
WELL VISIBLE? (If not, provide directions below) Removed 8" flush mount manhole		X
WELL I.D. VISIBLE?		X
WELL LOCATION MATCH SITE MAP? (if not, sketch actual location on back) Map Attached	X	

WELL I.D. AS IT APPEARS ON PROTECTIVE CASING OR WELL: N/A

	YES	NO
SURFACE SEAL PRESENT? N/A		
SURFACE SEAL COMPETENT? (If cracked, heaved etc., describe below) N/A		
PROTECTIVE CASING IN GOOD CONDITION? (If damaged, describe below) It was removed 5/1/13		

HEADSPACE READING (ppm) AND INSTRUMENT USED	0 PPM / PID Meter
TYPE OF PROTECTIVE CASING AND HEIGHT OF STICKUP IN FEET (If applicable)	Flush Mount Manhole
PROTECTIVE CASING MATERIAL TYPE:	Steel
MEASURE PROTECTIVE CASING INSIDE DIAMETER (Inches):	8"

	YES	NO
LOCK PRESENT?		X
LOCK FUNCTIONAL?		X
DID YOU REPLACE THE LOCK?		X
IS THERE EVIDENCE THAT THE WELL IS DOUBLE CASED? (If yes,describe below)		X
WELL MEASURING POINT VISIBLE?		X

MEASURE WELL DEPTH FROM MEASURING POINT (Feet):	19' 5"
MEASURE DEPTH TO WATER FROM MEASURING POINT (Feet):	2' 8"
MEASURE WELL DIAMETER (Inches):	2"
WELL CASING MATERIAL:	Sch. 40 PVC
PHYSICAL CONDITION OF VISIBLE WELL CASING:	OK
ATTACH ID MARKER (if well ID is confirmed) and IDENTIFY MARKER TYPE	N/A
PROXIMITY TO UNDERGROUND OR OVERHEAD UTILITIES	15' overhead

DESCRIBE ACCESS TO WELL: (Include accessibility to truck mounted rig, natural obstructions, overhead power lines, proximity to permanent structures, etc.); ADD SKETCH OF LOCATION ON BACK, IF NECESSARY.

Dirt area next to the sidewalk about 15' from overhead powerlines

DESCRIBE WELL SETTING (For example, located in a field, in a playground, on pavement, in a garden, etc.) AND ASSESS THE TYPE OF RESTORATION REQUIRED.

In dirt/grass area adjacent to sidewalk along Western Ave., Staten Island, NY

IDENTIFY ANY NEARBY POTENTIAL SOURCES OF CONTAMINATION, IF PRESENT (e.g. Gas station, salt pile, etc.):

Unknown

REMARKS:

Well properly abandoned - 8" flush mount manhole and cement pad removed - 2" dome cap solvent welded at top.

Port Authority

NJ-NY Expansion Project

30 October 2013

INPUT	OUTPUT
UTM, NAD83	State Plane, NAD83
18 - 78W to 72W, U.S. Feet	3104 - New York Long Island, U.S. Feet
Vertical - NAVD88, U.S. Feet	Vertical - NAVD88, U.S. Feet

PRW-13

1/2

Northing/Y:	14758557.81	**Northing/Y:**	170203.673
Easting/X:	1867368.38	**Easting/X:**	933735.263
Elevation/Z:	6.85	**Elevation/Z:**	6.850
Convergence:	0 31 57.79510	**Convergence:**	-0 07 08.55015
Scale Factor:	0.999658899	**Scale Factor:**	1.000001997
Combined Factor:	0.999663640	**Combined Factor:**	1.000006740

Grid Shift (U.S. ft.): X/Easting = -933633.1, Y/Northing = -14588354.1

PRW-14

2/2

Northing/Y:	14758524.56	**Northing/Y:**	170168.635
Easting/X:	1867524.65	**Easting/X:**	933891.198
Elevation/Z:	7.44	**Elevation/Z:**	7.440
Convergence:	0 31 59.10927	**Convergence:**	-0 07 07.22664
Scale Factor:	0.999658980	**Scale Factor:**	1.000002003
Combined Factor:	0.999663693	**Combined Factor:**	1.000006717

Grid Shift (U.S. ft.): X/Easting = -933633.5, Y/Northing = -14588355.9

Remark:

TRC Environmental Corporation 57 E. Willow Street, Millburn, NJ 07041 (973) 564-6006	MONITORING WELL AND SOIL BORING LOG	WELL NUMBER **PRW-13**

PROJECT NAME: Spectra NJ-NY Expansion **LOCATION:** Staten Island, New York

PROJECT NO.: 168217 **CONTRACTOR:** Land Air Water Environmental Services

SAMPLER TYPE/DIA.: Post-hole Digger & Hollow Stem Auger **TYPE OF WELL:** Monitoring

DEPTH TO BEDROCK: Not Encountered **DRILLING METHOD:** Post-hole Digger/Auger

TOTAL DEPTH DRILLED: 10 feet **BIT TYPE:** Auger Bit

START DATE: **08/20/13**
FINISH DATE: **08/20/13**
DRILLER: **J. Lamprecht**
LOGGED BY: **B. Chaky**

DEPTH FROM SURFACE (FEET)	BLOW COUNT PER 6 IN.	RECOVERY (INCHES)	PID (ppm)	SAMPLE DESIGNATION	WELL DIAGRAM	UNIFIED	LITHOLOGIC CLASSIFICATION AND COMMENTS
0							Flush Mount
1		Hand cleared	0	No samples collected			0.0' to 6.0' - FILL: Brown, medium to fine sand; some coarse to fine gravel, little silt. Moist, medium-dense.
2							
3							
4							
5							
6							
7		Not Recorded	0			PT	6.0' to 11' - Dark brown PEAT; some silt, little clay. Moist, loose.
8							
9							
10							
							Well Construction Details 0.0 to 2.0 ft. below surface - 4" diameter PVC riser. 0.0 to 1.0 ft. below surface - Cement 1.0 to 2.0 ft. below surface - Bentonite 2.0 to 10.0 ft. below surface - 4" diameter 0.020 slot PVC screen. 2.0 to 10.0 ft. below surface - No. 2 sand

CASING TYPE/DIAMETER (IN.)

INNER: PVC/4 OUTER: N/A

STATIC WATER LEVEL: 2 feet below surface

DEPTH WATER ENCOUNTERED: 4 feet below surface

SCREENED OR OPEN INTERVAL: 2.0 to 10.0
(FEET BELOW SURFACE)

MEASURING POINT ELEVATION: NA ft.msl

GROUND SURFACE ELEVATION: NA ft.msl

TRC Environmental Corporation 57 E. Willow Street, Millburn, NJ 07041 (973) 564-6006	MONITORING WELL AND SOIL BORING LOG	WELL NUMBER **PRW-14**

PROJECT NAME: Spectra NJ-NY Expansion **LOCATION:** Staten Island, New York

PROJECT NO.: 168217 **CONTRACTOR:** Land Air Water Environmental Services

START DATE: **08/20/13**
FINISH DATE: **08/20/13**
DRILLER: **J. Lamprecht**
LOGGED BY: **B. Chaky**

SAMPLER TYPE/DIA.: Post-hole Digger & Hollow Stem Auger **TYPE OF WELL:** Monitoring
DEPTH TO BEDROCK: Not Encountered **DRILLING METHOD:** Post-hole Digger/Auger
TOTAL DEPTH DRILLED: 12 feet **BIT TYPE:** Auger Bit

DEPTH FROM SURFACE (FEET)	BLOW COUNT PER 6 IN.	RECOVERY (INCHES)	PID (ppm)	SAMPLE DESIGNATION	WELL DIAGRAM	UNIFIED	LITHOLOGIC CLASSIFICATION AND COMMENTS
0							Flush Mount
1		Hand cleared	0	No samples collected			0.0' to 6.0' - FILL: Brown, medium to fine sand; some coarse to fine gravel, little silt. Moist, medium-dense.
2							
3							
4							
5							
6							
7		Not Recorded	0			PT	6.0' to 11' - Dark brown PEAT; some silt, little clay. Moist, loose.
8							
9							
10							
11							Wet at 11'
12						SM	11' to 12' - Brown, medium to fine SAND; trace fine gravel, trace silt. Wet, loose.
							Well Construction Details 0.0 to 2.0 ft. below surface - 4" diameter PVC riser. 0.0 to 1.0 ft. below surface - Cement 1.0 to 2.0 ft. below surface - Bentonite 2.0 to 12.0 ft. below surface - 4" diameter 0.020 slot PVC screen. 2.0 to 12.0 ft. below surface - No. 2 sand

CASING TYPE/DIAMETER (IN.)

INNER: PVC/4 OUTER: N/A

STATIC WATER LEVEL: 9.5 feet below surface

DEPTH WATER ENCOUNTERED: 11 feet below surface

SCREENED OR OPEN INTERVAL: 2.0 to 12.0
(FEET BELOW SURFACE)

MEASURING POINT ELEVATION: NA ft.msl

GROUND SURFACE ELEVATION: NA ft.msl