



# Progress Report

**Subject: Contract D007625**

**Work Assignment: #14 Country Cleaners RD**

**HDR Project Number: 254794**

**Prepared for: Conor Shea, P.E.**

**Reporting Period: August 2015**

**Prepared by: Demetrios Klerides, Project Manager/Shannon Kling Project Engineer**

## 1. Work Assignment Overview

Activities for this Work Assignment (WA) included comprehensive groundwater sampling, an ISCO pilot study, preparation of Final Report and preparation of plans and specifications for ISCO design.

## 2. Activities Performed During the Reporting Period

### Task 1- Preliminary Activities:

- Completed work under this task.

### Task 2- Plans & Specifications:

- Completed Environmental Easement Map and submitted to NYSDEC for review
- Plan was revised and will be submitted with preliminary design.
- Work was started on preparing the preliminary design documents.

### Task 3- Environmental Sampling and Implementation:

- Evaluated data collected during pilot study

### Task 4- Final Report:

- Worked on preparing the PDI Report – report will be finalized and submitted early September.
- Held conference call to discuss installation of new monitoring to further delineate down gradient plume.

## 3. Key Milestones

**Schedule:** The pilot study was completed at the end of May. A PDI Report summarizing the results was initiated in June and is scheduled to be submitted in September 2015. Held meeting to discuss information presented in PDI report and the installation of one well to further delineate the down gradient plume.

**Budget:** Work completed in this progress report was completed under the originally authorized budget.

## 4. Anticipated Problems and Recommended Solutions

None

## 5. Deliverables Submitted

### Title

Environmental Easement Drawing

### Date Submitted

July 22, 2015

## 6. Upcoming Events/Activities Planned

- Finalize the PDI Report
- Begin work on the preliminary design